


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		548		Date - site bills Register		13/02/2021	
Company Name:		MPL		Site:		May Flower Platinum	
Name of Contractor		Mohd Nadeem					
Nature of work		Plumbing work					
Work done		From Date		To Date			
		02/01/2021		10/2/2021			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	P/L & C/W plumbing inside flat						
2.	C-401, C-402, C-403						
3.	C-404 - two bathrooms, kitchen, utility	4	4650	no	18600 =		
4.							
5.	C-405, C-406, B-402						
6.	B-403, B-404 - three bathrooms, kitchen, utility	5	5500	no	27500 =		
7.							
8.							
9.							
10.							
11.	Total:				46100 =		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 13/2/2021		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Name: MO. Nadeem

ESTIMATE SHEET																	
Company Name:		MPL			Approved by - S.V.Subba Reddy												
Project:		May Flower Platinum															
Work Description:		4th floor PVC and CPVC 30% - C-401 to C-406, B-402, B-403, B-404															
Name of the Contractor		Mohammed Nadeem															
Prepared By		K. Narendar Reddy															
Date:		13-02-2021															
S No.		Item Head			Item Description			Quantity		Units		Rate		Amount		Item Head Total	
		4th floor PVC and CPVC 30% - C-401 to C-406, B-402, B-403, B-404															
1		Plumbing work			CPVC and PVC work inside												
					C-401 to C-404 two bathrooms, kitchen			4 nos				4650		18600			
					utility, balcony												
					C-405, C-406, B-402, B-403, B-404 three bathrooms, kitchen			5 nos				5500		27500			
					utility, balcony											46100	
		Amount in words -Fourty Six Thousand One Hundred rupees only															
		Note : CPVC & PVC 30 % of Two bathrooms of Rs.15,500/- and CPVC & PVC 30 % of Three bathrooms of Rs.18,500/-															

Bill for Labour charges
Mohammed Nadeem
H, No 11-1-624/7/A, Mylargadds, Chilkalguda,
Secunderabad

Date :13-02-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: 4th floor PVC and CPVC 30% - C-401 to C-406, B-402, B-403,
B-404
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: 4th floor PVC and CPVC 30% - C-401 to C-406, B-402, B-403, B-404 Total amount =Rs 46,100=00 Work done from date :02-01-2021-2020 to 10-02-2021	Rs.18,440=00

Amount in words: Eighteen Thousand Four Hundred and Forty rupees only

Sign: _____

Bill for Consumables
Mohammed Nadeem
H,No 11-1-624/7/A, Mylargadds, Chilkaiguda,
Secunderabad

Date :13-02-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: 4th floor PVC and CPVC 30% - C-401 to C-406, B-402, B-403,
B-404
Towards: Allowance for consumables

S No.	Description	Amount
1.	Brief description of work done: 4th floor PVC and CPVC 30% - C-401 to C-406, B-402, B-403, B-404 Total amount =Rs 46,100=00 Work done from date :02-01-2021-2020 to 10-02-2021	Rs.9220=00

Amount in words: Nine Thousand Two Hundred and Twenty rupees only

Sign: _____

Bill for Equipment Allowance
Mohammed Nadeem
H.No 11-1-624/7/A, Mylargadds, Chilkaiguda,
Secunderabad

Date :13-02-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: 4th floor PVC and CPVC 30% - C-401 to C-406, B-402, B-403,
B-404
Towards: Allowance for Equipments

S No.	Description	Amount
1.	Brief description of work done: 4th floor PVC and CPVC 30% - C-401 to C-406, B-402, B-403, B-404 Total amount =Rs 46,100=00 Work done from date :02-01-2021-2020 to 10-02-2021	Rs.18,440=00

Amount in words: Eighteen Thousand Four Hundred and Fourty rupees only

Sign: _____