


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		- 265 -		Date - site bills Register		15/02/2021	
Company Name:		MR Malleshwari		Site:		GMR.	
Name of Contractor		Ram Babu.					
Nature of work		WPC Door frames fixing work done A & F blocks.					
Work done		From Date		To Date			
		04/01/21		02/02/21			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A-Block.	- 63 -	220/-	Nos	Rs. 13,860/-		
2.	401 to 409						
3.	F-Block.	- 28 -	220/-	No's	Rs. 6,160/-		
4.	101, 106, 201 &						
5.	206						
6.							
7.							
8.							
9.							
10.							
11.	Total:				20,020/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 16/2/21		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET											
Company Name:		MRMallapur LLP						Approved by:		Ramprasad	
Project:		Gulmohar Residency						Sign:			
Work Description:		WPC Door frames fixing work done at A-Block & F-Blocks									
Contractor Name:		Ran Babu									
Prepared By		A.Sravani									
Date:		15.02.2021									
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units	G=Sum of E Item Head Total		
WPC Door frames fixing work done at A-Block flat no 401,402,403,404,405,406,407,408,409											
1	Main Door	Frame size - 3'6" x 7'	1.00	1.00	1.00	9.00	9.00	No's			
2	Bed room Door	Frame size - 3' x 7'	1.00	1.00	1.00	27.00	27.00	No's			
3	Utility room door	Frame size - 2'6" x 7'	1.00	1.00	1.00	9.00	9.00	No's			
4	Toilet room door	Frame size - 2'6" x 7'	1.00	1.00	1.00	18.00	18.00	No's	63.00		
WPC Door frames fixing work done at F-Block flat no 101,106,201 & 206											
1	Main Door	Frame size - 3'6" x 7'	1.00	1.00	1.00	4.00	4.00	No's			
2	Bed room Door	Frame size - 3' x 7'	1.00	1.00	1.00	12.00	12.00	No's			
3	Utility room door	Frame size - 2'6" x 7'	1.00	1.00	1.00	4.00	4.00	No's			
4	Toilet room door	Frame size - 2'6" x 7'	1.00	1.00	1.00	8.00	8.00	No's	28.00		

Bill for Labour Charges

Ram Babu,
Mallapur,
Hyderabad

Date: 15.02.2021

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: WPC door frames fixing work done at A-block & F-Blocks.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done : Towards WPC Main door , Bed room door , Utility room door , Toilet door frames fixing work done at A-Block for flat no - 401,402,403,404,405,406,407,408,409 .F-Block flat no 101,106,201 & 206. Total Amount =20020/- Work done from date 04.01.21 to date 02.02.21.	Rs.8008/-

Amount in words: Eight Thousand Eight Rupees Only.

Sign: Ram Babu

Bill for Equipment Allowance

Ram Babu,
Mallapur,
Hyderabad

Date: 15.02.2021

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: WPC door frames fixing work done at A-block& F-Blocks
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done : Towards WPC Main door , Bed room door , Utility room door , Toilet door frames fixing work done at A-Block for flat no - 401,402,403,404,405,406,407,408,409 .F-Block flat no 101,106,201 & 206. Total Amount =20020/- Work done from date 04.01.21 to date 02.02.21.	Rs.8008/-

Amount in words: Eight Thousand Eight Rupees Only.

Sign: Ram Babu

Allowance for Consumables

Ram Babu,
Mallapur,
Hyderabad

Date: 15.02.2021

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: WPC door frames fixing work done at A-block & F-Blocks.
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done : Towards WPC Main door , Bed room door , Utility room door , Toilet door frames fixing work done at A-Block for flat no - 401,402,403,404,405,406,407,408,409 .F-Block flat no 101,106,201 & 206. Total Amount =20020/- Work done from date 04.01.21 to date 02.02.21.	Rs.4080/-

Amount in words: Four Thousand Eighty Rupees Only.

Sign: Ram Babu