


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		- 270 -		Date - site bills Register		17/02/21	
Company Name:		MR Mallapur UP		Site:		GMR	
Name of Contractor		Meeriyala Raju kumar.					
Nature of work		Morrum filling work at E-Block					
Work done		From Date		To Date			
		28/01/20		15/2/21			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	E-Block	4473	L/S.	GT	2,50,000/-		
2.							
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				250,000/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 17/2/21		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Est E block Morrum filling upto 786" dtd 7-1-21, Ver1 - Copy.xls

Measurement sheet																					
Company Name:	MRMallapurLP																				Approve/Ram prasad
Project:	Gulmohar Residency																				Sign:
Work Description:	Lumpsum contract for filling morrum at E block																				
Contractor :	Meeriyala Raju kumar																				
Prepared By	N Srinivas																				
Date:	02/02/2021																				
S.No.	Item Head	Item Description	Length	Width	Height	Nos	E= AxBxCxD	Quantity	Units												
1	E-block	Morrum	200.08	131.20	1.71	1		44.773	Cft												
2		filling in layers																			
3																					
								Total Qty	44.773												Cft
	Note: The above measurements included 6" extra h1 for compaction																				

Estimate Sheet
 Company Name: MCM Mahajan LLP
 Project: Contractor Residence
 Work Description: Mortum filling contract for filling mortum at E block
 Contractor Name: *11.05 K...*
 Prepared By: Smitas
 Date: 2021-02-02

Approved by Kamprasad
 Sign

S No	Item Head	Item Description	Quantity	Units	Rate in Rs	Amount in Rs
1	E-Block	Mortum filling in layers 150 Tons of 5cm ch	1	CU	500	500
Mortum will be shifted GHT to CMR @ Rate of Rs. 5/CFT						250,000

NOTES

- Mortum should be dumped as per the measurement as are shown to the contractor
- Schedule of completion is Starting 08-02-21 to 09-02-21 should be completed
- Excavation, hauling, transportation including contractor scope.

APPROVED BY
 05 FEB 2021
 ANAND MEHTA
 SUPERVISOR

APPROVED BY
(Signature)

ref (Mortum)

6/2/21

APPROVED BY
 05 FEB 2021
 SONALI MOJJI
 MANAGING DIRECTOR

Bill for labour charges

Meeriyala Raju kumar
Flat-312,
GMG, Mallapur,
Hyderabad.

Date: 17.02.21.

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Morrurn filling at E-Block .
Towards: labour charges

S No.	Description	Amount
1.	Brief description of work done : Towards morrum shifting and leveling work done at E-Block . Total Amount =Rs.250000/- Work done from date 28.01.2021 to date 15.02.2021.	Rs.1,00,000/-

Amount in words: One Lakh Rupees only .

Sign: 

Bill for Equipment Allowance

Meeriyala Raju kumar
Flat.No.312, C-Block
GMG, Mallapur,
Hyderabad.

Date: 17.02.21.

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Morrum filling at E-Block.
Towards: Allowance for equipment .

S No.	Description	Amount
1.	Brief description of work done : Towards morrum shifting and leveling work done at E-Block . Total Amount =Rs.250000/- Work done from date 28.01.2021 to date 15.02.2021.	Rs.1,00,000/-

Amount in words: One Lakh Rupees only .

Sign: meeriyalaraju

Allowance for Consumables

Meeriyala Raju kumar
Flat.No.312, C-Block
GMG, Mallapur,
Hyderabad.

Date: 17.02.21.

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Morrum filling at E-Block .
Towards: Allowance for consumables.

S No.	Description	Amount
1.	Brief description of work done : Towards morrum shifting and leveling work done at E-Block . Total Amount =Rs.250000/- Work done from date 28.01.2021 to date 15.02.2021.	Rs.50000/-

Amount in words: Rupees: Fifty Thousand Rupees Only.

Sign: M=USTAJAH