


**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. – site bills register		562	Date - site bills Register		19/2/2021		
Company Name:		MPL	Site:		May Flower Platinum		
Name of Contractor Abdul Aziz Ansari							
Nature of work False Ceiling work							
Work done		From Date	5/1/2021	To Date	13/2/2021		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A-702 - Design Ceiling	801	39	Sft	31,239 = ✓		
2.	Plaster Ceiling	445	34	Sft	15,130 = ✓		
3.	A-703 - Design Ceiling	801	39	Sft	31,239 = ✓		
4.	Plaster Ceiling	445	34	Sft	15,130 = ✓		
5.	A-705 - Design Ceiling	801	39	Sft	31,239 = ✓		
6.	Plaster Ceiling	445	34	Sft	15,130 = ✓		
7.							
8.	Total				1,39,107 = ✓		
9.	25% 18%				25,039 = ✓		
10.							
11.	Total:				1,64,146 = ✓		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		73391		PO/WO date:		30/12/2020	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 16/2/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Sign: **ABDUL AZIZ ANSARI**



MEASUREMENT SHEET									
Company Name:	MPPJL							Approved	
Project:	May Flower Patinum								
Work Description:	Designer And Plain ceiling False Ceiling Work at A-702, A-703, A-705-Luxury Flats								
Name of the Contractor	Abdul Aziz Ansari								
Prepared By	K. Narendar Reddy								
Date:	19-02-2021								
S No.	Item Head	Item Description	A	B	C	D	E=AxBxCxD	F	G=Sum of E
Designer And Plain ceiling False Ceiling Work at A-702, A-703, A-705-Luxury Flats									
1	Flat No. A-702	Drawing	12.25	11.00	1.00	1.00	135 sft		
		Vertical	132.00	1.00	1.00	1.00	132 Rft		267
		Dining	16.50	10.00	1.00	1.00	165 sft		
		Cut out	7.00	1.50	1.00	1.00	11 sft		
		Vertical	177.00	1.00	1.00	1.00	177 Rft		
		Rafters	129.00	1.00	1.00	1.00	129 Rft		
		passage	12.00	4.00	1.00	1.00	48 sft		
		cut out	3.50	1.25	1.00	1.00	4 sft		534
		Total Designer Area							801
		Master Bed Room	13.50	12.00	1.00	1.00	162 sft		
		Dressing	9.00	5.00	1.00	1.00	45 sft		207
		Children Bed Room	12.00	10.50	1.00	1.00	126 sft		126
		Guest Bed Room	10.50	10.00	1.00	1.00	105 sft		
		cut out	4.50	1.50	1.00	1.00	7 sft		112
		Total Plain Ceiling area							445
2	Flat No. A-703	Drawing	12.25	11.00	1.00	1.00	135 sft		
		Vertical	132.00	1.00	1.00	1.00	132 Rft		267
		Dining	16.50	10.00	1.00	1.00	165 sft		
		Cut out	7.00	1.50	1.00	1.00	11 sft		
		Vertical	177.00	1.00	1.00	1.00	177 Rft		
		Rafters	129.00	1.00	1.00	1.00	129 Rft		
		passage	12.00	4.00	1.00	1.00	48 sft		

	cut out	3.50	1.25	1.00	1.00		4 sft	534
	<b>Total Designer Area</b>							<b>801</b>
	Master Bed Room	13.50	12.00	1.00	1.00		162 sft	
	Dressing	9.00	5.00	1.00	1.00		45 sft	207
	Children Bed Room	12.00	10.50	1.00	1.00		126 sft	126
	Guest Bed Room	10.50	10.00	1.00	1.00		105 sft	
	cut out	4.50	1.50	1.00	1.00		7 sft	112
	<b>Total Plain Ceiling area</b>							<b>445</b>
3	Flat No. A-705							
	Drawing	12.25	11.00	1.00	1.00		135 sft	
	Vertical	132.00	1.00	1.00	1.00		132 Rft	267
	Dining	16.50	10.00	1.00	1.00		165 sft	
	cut out	7.00	1.50	1.00	1.00		11 sft	
	vertical	177.00	1.00	1.00	1.00		177 Rft	
	Rafters	129.00	1.00	1.00	1.00		129 Rft	
	passage	12.00	4.00	1.00	1.00		48 sft	
	cut out	3.50	1.25	1.00	1.00		4 sft	534
	<b>Total Designer Area</b>							<b>801</b>
	Master Bed Room	13.50	12.00	1.00	1.00		162 sft	
	Dressing	9.00	5.00	1.00	1.00		45 sft	207
	Children Bed Room	12.00	10.50	1.00	1.00		126 sft	126
	Guest Bed Room	10.50	10.00	1.00	1.00		105 sft	
	cut out	4.50	1.50	1.00	1.00		7 sft	112
	<b>Total Plain Ceiling area</b>							<b>445</b>