


**Construction division.**  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		561		Date - site bills Register		19/2/2021	
Company Name:		MPL		Site:		May Flower Platinum	
Name of Contractor		Abdul Qadeer					
Nature of work		False Ceiling					
Work done		From Date		To Date			
		02/01/2021		15/2/2021			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	B-701 - Design Ceily	801	39	Sft	31,239 = 0		
2.	Plan Ceily	445	34	Sft	15,130 = 0		
3.	A-707 - Design Ceily	1075	39	Sft	41,925 = 0		
4.	Plan Ceily	436	34	Sft	14,824 = 0		
5.	A-708 - Design Ceily	1075	39	Sft	41,925 = 0		
6.	Plan Ceily	436	34	Sft	14,824 = 0		
7.	Total				1,59,867 = 0		
8.	GST 18%				28,776 = 0		
9.							
10.							
11.	Total:				1,88,643 = 0		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		73387		PO/WO date:		30/12/2020	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 19/2/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Name: ABDUL Qadeer

ESTIMATE SHEET							Approved
Company Name:	MPPPL						
Project:	May Flower Patinum						
Work Description:	Designer And Plain False Ceiling Work at Flats A 707, A-708, B-701						
Name of the Contractor	Abdul Qadeer						
Prepared By	K. Narender Reddy						
Date:	19-02-2021						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Designer And Plain False Ceiling Work at Flats A 707, A-708, B-701	Designer Gypsum ceiling flat no B-701	801.00	sft	39.00	31,239.00	
		Plain false ceiling	445.00	sft	34.00	15,130.00	46369
		GST				8,346.42	
		Total					54715
2	Designer false ceiling	Designer Gypsum ceiling flat no A-707	1,075.00	sft	39.00	41,925.00	
		Plain false ceiling	436.00	sft	34.00	14,824.00	56749
		GST				10,214.82	
		Total					66964
		Total Amount					
4	Designer false ceiling	Designer Gypsum ceiling flat no A-708	1,075.00	sft	39.00	41,925.00	
		Plain false ceiling	436.00	sft	34.00	14,824.00	56749
		GST				10,214.82	
		Total					66964
		Total Amount					188643
Amount in words One Lakh Eighty Eight Thousand Six Hundred and Fourty Three rupees only							

MEASUREMENT SHEET											
Company Name:		MPL			Approved						
Project:		May Flower Patinum									
Work Description:		Designer And Plain False Ceiling Work at Flats A 707, A-708, B-701									
Name of the Contractor		Abdul Qadeer									
Prepared By		K. Narendar Reddy									
Date:		19-02-2021									
S No.	Item Head	Item Description			A	B	C	D	E=AxBxCxD	F	G=Sum of E
		Length	Width	Height	Nos.	Quantity	Units	Item Head Total			
1	Designer And Plain False Ceiling Work at Flats A 707, A-708, B-701	Flat No. A-707	Drawing	14.25	10.75	1.00	1.00	153 sft			
		Cut out	5.50	2.25	1.00	1.00	12 sft				
		Vertical	120.00	1.00	1.00	1.00	120 Rft		286		
		Passage	14.50	5.00	1.00	1.00	73 sft				
		Vertical	75.00	1.00	1.00	1.00	75 Rft		148		
		Living	17.00	11.00	1.00	1.00	187 sft				
		Vertical	226.00	1.00	1.00	1.00	226 Rft				
		Rafters	36.00	1.00	1.00	1.00	36 Rft		449		
		Dining	9.75	8.25	1.00	1.00	80 sft				
		Cut out	4.00	1.50	1.00	1.00	6 sft				
Vertical	82.00	1.00	1.00	1.00	82 Rft						
Rafters	24.00	1.00	1.00	1.00	24 Rft		192				
	Total Design Area							1075			
	Master Bed Room	12.25	11.50	1.00	1.00	141 sft					
	Dressing	5.50	5.00	1.00	1.00	28 sft					
	Children Bed Room	12.00	9.75	1.00	1.00	117 sft					
	Guest Bed Room	12.00	11.00	1.00	1.00	132 sft					
	Puja	4.75	4.00	1.00	1.00	19 sft					
	Total Plane Ceiling Area							436			
2	Flat No. A-708	Drawing	14.25	10.75	1.00	1.00	153 sft				
		Cut out	5.50	2.25	1.00	1.00	12 sft				
		Vertical	120.00	1.00	1.00	1.00	120 Rft		286		
		Passage	14.50	5.00	1.00	1.00	73 sft				
Vertical	75.00	1.00	1.00	1.00	75 Rft		148				



