


**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. – site bills register		573		Date - site bills Register		23/02/2021	
Company Name:		MPL		Site:		May flower Plot	
Name of Contractor		N. Krishna (on A/c)					
Nature of work		Civil work (on A/c)					
Work done		From Date		8/2/2021		To Date	
						21/2/2021	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Basement, worky room, ext. site compound, parking, site compound wall, etc.						
2.							
3.							
4.	Brick work	722	10/-	Sft	7220 = 0		
5.	CC bed	307	6/-	Sft	1842 = 0		
6.	Plastering	2089	14/-	Sft	29,246 = 0		
7.	RCC slab	60	35/-	Sft	2100 = 0		
8.	Parking compound wall	656	6/-	Sft	3936 = 0		
9.	Sub Total				44,344 = 0		
10.	25% extra for small work				11,086 = 0		
11.	Total:				55,430 = 0		
					9,977 = 0		
					65,407 = 0		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 23/2/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor name: N. Krishna

ESTIMATE SHEET								
Company Name:	MPL							
Project:	May Flower Platinum							
Work Description:	Transformer room, Generator Basement, East compound wall plastering, waiting area brickwork, railing fixing of compound wall							
Contractor Name:	N. Krishna							
prepared by:	K. Narendar Reddy							
Date:	23-02-2021							
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total	
	1	Transformer room						
		Brickwork for transformer room- basement	410.00	sft	10.00	4100.00	4100	
		Brickwork for transformer room- walls						
		cc bed	40.00	sft	6.00	240.00	240	
		Plastering work	580.00	sft	14.00	8120.00	8120	
	2	Generator Basement						
		Brickwork at basement level	102.00	sft	10.00	1020.00	1020	
		cc bed	40.00	ft	6.00	240.00	240	
		RCC Slab concreting	60.00	sft	35.00	2100.00	2100	
	3	Waiting room						
		Brickwork at basement level	210.00	sft	10.00	2100.00	2100	
		cc bed	70.00	ft	6.00	420.00	420	
	4	East side Compound wall						
		Plastering at plinth beam level to bottom	900.00	sft	14.00	12600.00	12600	
	5	Compound wall railing fixing at South and West side						
		Railing fixing with bed	666.00	sft	6.00	3996.00		
		cc bed	157.00	sft	6.00	942.00		
		Plastering work	180.00	sft	14.00	2520.00	7398	
	6	Northside sewerage tank at South and West side						
		Plastering work for rcc wall	429.00	sft	14.00	6006.00	6006	
		<b>Sub Total</b>					<b>44344</b>	
		25% extra for all above works as small works					<b>11086</b>	
		<b>Total</b>					<b>55430</b>	
		GST 18%					<b>9977</b>	
		<b>Grand Total</b>					<b>65407</b>	
		<b>Amount in words - Sixty Five Thousand Four Hundred and Seven rupees only</b>						



**Bill for Labour charges**

**N.Krishna.**

H.no. 8-34/5/2, Balaji Nagar, Jawarhar nagar,  
Malkajgiri, Medhchal

Date:23-02-2021

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** Transformer room, Generator Basement, East compound wall  
plastering, waiting area brickwork, railing fixing of compound wall  
**Towards:** Allowance for labour charges

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done:Transformer room, Generator Basement, East compound wall plastering, waiting area brickwork, railing fixing of compound wall Total amount = Rs 65,407=00 Work done from date 08-02-2021 to 21-02-2021	Rs.26,163=00

Amount in words: Twenty Six Thousand One Hundred and Sixty Three rupees only

Sign: \_\_\_\_\_

**Bill for Equipment Allowance**

**N.krishna.**

H.no. 8-34/5/2, Balaji Nagar,vJawarhar nagar,  
Malkajgiri, Medhchal

Date:23-02-2021

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** Transformer room, Generator Basement, East compound wall  
plastering, waiting area brickwork, railing fixing of compound wall  
**Towards:** Allowance for equipment

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done:Transformer room, Generator Basement, East compound wall plastering, waiting area brickwork, railing fixing of compound wall Total amount = Rs 65,407=00 Work done from date 08-02-2021 to 21-02-2021	Rs.26,163=00

Amount in words: Twenty Six Thousand One Hundred and Sixty Three rupees only

Sign: \_\_\_\_\_

**Bill for Consumables**

N.Krishna

H.no. 8-34/5/2, Balaji Nagar,vJawarhar nagar,  
Malkajgiri, Medhchal

Date:23-02-2021

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** Transformer room, Generator Basement, East compound wall  
plastering, waiting area brickwork, railing fixing of compound wall  
**Towards:** Allowance for Consumables

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done:Transformer room, Generator Basement, East compound wall plastering, waiting area brickwork, railing fixing of compound wall Total amount = Rs 65,407=00 Work done from date 08-02-2021 to 21-02-2021	Rs.13,081=00

Amount in words: Thirteen Thousand and Eighty One rupees only

Sign: \_\_\_\_\_