

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		578		Date - site bills Register		4/3/21	
Company Name:		MPL		Site:		Mayflower pl. tim	
Name of Contractor		Mohd. Ishaq					
Nature of work		TA-UT - SLS-02 R.C.C. work					
Work done		From Date		To Date			
		21/1/21		3/3/21			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	TA-UT-SLS-02	19332.67	36-80	sq	711442.26		
2.	R.C.C. work						
3.	Rough Area 20'	3440.00	12.00	sq	41280.00		
4.	Handwritten						
5.							
6.							
7.							
8.							
9.					752722.26		
10.				GST 18%	135490.00		
11.	Total:				888212.26		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 4/3/2021		Date:		Date:			
Sign: [Signature]		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Name is ISHAQ.



MEASUREMENT SHEET							Topic: Tot-Lot slab-02 Rcc work.		Prepared by: sobhanbabu	
Company:		Mppj		Date:		04-Mar-21				
Project:		May Flower Platinum								
Contractor Name:		Mohammed Ishaq.								
S.No	Item Head	Item Description	A Length	B Width	C Height	D nos	E Quantity	F Units	G Total Head	
1	Tot-Lot slab-02 Rcc work.	slab	166.75	78.25	1.00	1	13048.19	sft		
			39.00	13.33	1.00	1	519.87	sft	13568.06	
		Slab -2 Beams								
		B 1	166.75	1.00	3.00	1	500.25	sft		
		B 2	88.5	1.00	3.00	1	265.50	sft		
		B 3	149.00	1.00	3.00	1	447.00	sft		
		B 4	20.00	1.00	3.00	3	180.00	sft		
		B 4a	20.00	1.00	3.00	3	180.00	sft		
		B 4b	20.00	1.00	3.00	3	180.00	sft		
		B 5	118.00	1.00	4.00	1	472.00	sft		
		B 6	38.75	1.00	3.00	1	116.25	sft		
		B 7	157.75	1.00	3.00	1	473.25	sft		
		B 8	13.5	1.00	3.00	1	40.50	sft		
		B 9	19.83	1.00	3.00	1	59.49	sft		
		B 10	26.33	1.00	4.00	1	105.32	sft		
		B 11	66.75	1.00	3.00	1	200.25	sft		
		B 11a	70.25	1.00	3.00	1	210.75	sft		
		B 12	38.83	1.00	4.00	1	155.32	sft		
		B 13	86.66	1.00	3.00	1	259.98	sft		
		B 14	76.25	1.00	3.00	1	228.75	sft		
		B 15	36.25	1.00	3.00	1	108.75	sft		
		B 16	36.25	1.00	4.00	1	145.00	sft		
		B 17	21.75	1.00	3.00	1	65.25	sft		
		B 18	21.75	1.00	4.00	1	87.00	sft		
		B 19	21.75	1.00	3.00	2	65.25	sft		
		B 20	34.00	1.00	3.00	1	102.00	sft		
		B 21	21.75	1.00	3.00	1	65.25	sft		
		B 19,B20,B21	69.00	1.00	3.00	3	621.00	sft		
		B 22	21.00	1.00	3.00	1	63.00	sft		
		B 23,B24	48.00	1.00	3.00	2	288.00	sft		
		B 25,B26	13.25	1.00	3.00	2	79.50	sft		
							5764.61		5764.61	
							19332.67		19332.67	

**Bill for Labour charges**  
Mohammad Ishaq.  
Seethapalmandi, Warasiguda  
Hyderabad

Date:04.03.2021

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** Tot -lot slab-02 Rcc work.  
**Towards:** Labour Charges

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done:Tot -lot slab-02 Rcc work. Total amount =Rs.8,88212=00 Work done from date : 26.02.2021 to 03.03.2021	Rs.1,77,642=00

**Amount in words :**One lakhseventy seven Thousand six hundred and fourty two only.

Sign: \_\_\_\_\_

**Bill for Equipment Allowance**  
Mohammad Ishaq.  
Seethapalmandi, Warasiguda  
Hyderabad

Date:04-03-2021

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** Tot -Lot slab-02 Rcc work .  
**Towards:** Allowance for Equipment.

S No.	Description	Amount
1.	Brief description of work done:Tot -Lot slab-02 Rcc work Total amount =Rs.8,88,212=00 Work done from date :26 -01-2021 to 03-03-2021.	Rs.7,10,569=00

Amount in words: Seven lakhs ten thousand five hundred and sixty nine only.

Sign: \_\_\_\_\_