


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		110		Date - site bills Register		09/03/21	
Company Name:		GURC		Site:		Ennopolis	
Name of Contractor		Md. Mas (Shah)					
Nature of work		shuttering, rod bending of concrete work					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Col-5 shuttering	6,840-00	72-60	sqft	4,96,572-00		
2.	slab & beam shuttering	7,696-00	72-60	sqft	5,58,712-00		
3.	slab-5 shuttering	26,141-00	72-60	sqft	18,97,849-00		
4.	staircase 1,2 & 3	683-00	72-60	sqft	49,610-00		
5.	staircase 3-3 to 3-4	157-00	72-60	sqft	11,362-00		
6.	Wt - 1 & 2	2,260-00	72-60	sqft	1,64,056-00		
7.						/	
8.							
9.							
10.							
11.	Total:				31,78,169-00		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 09/03/21		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Company Name:		GVRC		Imopolis		Slab Area				
Project:		G1 slab with beams concrete & shuttering estimate of 2727block		G Venkatesh		06-01-2021				
Work Description:		Slab area from ACAD in sqft		Slab deduction in sqft		Net slab area in sqft				
Prepared By:		Slab Perimeter from ACAD in ft		column drop addition in sqft		Net perimeter in sqft				
Date:		Slab area from ACAD in sqft		Slab Perimeter from ACAD in ft		Centring area in sqft				
Slab Area		Thickness		Slab area from ACAD in sqft		Centring area in sqft				
S No.	Item	Thickness	Slab area from ACAD in sqft	Slab deduction in sqft	Net slab area in sqft	Slab Perimeter from ACAD in ft	column drop addition in sqft	Net perimeter in sqft	Centring area in sqft	Concrete qty in cft
1	Grid D1.H1-D20.H20.H2-N2.H10-N10	1.08	17,605	476	17,129	572		617	17,746	18,482
2	columns drop panel E1	0.58	105	0	105	42		25	130	61
3	columns drop panel F1	0.58	105	0	105	42		25	130	61
4	columns drop panel G1	0.58	105	0	105	42		25	130	61
5	columns drop panel H1	0.58	105	0	105	42		25	130	61
6	columns drop panel I1	0.58	52	0	52	30		17	69	30
7	columns drop panel L2	0.58	151	0	151	49		29	180	88
8	columns drop panel N2	0.58	151	0	151	49		29	180	88
9	columns drop panel E3	0.58	151	0	151	49		29	180	88
10	columns drop panel F3	0.58	151	0	151	49		29	180	88
11	columns drop panel G3	0.58	89	0	89	39		23	112	52
12	columns drop panel H3	0.58	146	0	146	64		37	185	85
13	columns drop panel N3	0.58	149	0	149	64		37	187	87
14	columns drop panel E7-8	0.58	149	0	149	64		37	187	87
15	columns drop panel F7-8	0.58	182	0	182	58		34	216	106
16	columns drop panel G7-8	0.58	107	0	107	50		29	136	62
17	columns drop panel H7-8	0.58	33	0	33	23		13	47	19
18	columns drop panel N7-8	0.58	50	0	50	29		17	66	29
19	columns drop panel E12	0.58	69	0	69	36		21	90	40
20	columns drop panel F12	0.58	43	0	43	27		16	59	25
21	columns drop panel G12	0.58	172	0	172	52		30	203	100
22	columns drop panel H12	0.58	172	0	172	52		30	203	100
23	columns drop panel N10	0.58	172	0	172	52		30	203	100
24	columns drop panel J10	0.58	105	0	105	42		25	130	61
25	columns drop panel H10	0.58	105	0	105	42		25	130	61
26	columns drop panel E15	0.58	60	0	60	31		18	78	35
27	columns drop panel F15	0.58	69	0	69	36		21	90	40
28	columns drop panel G15	0.58	50	0	50	29		17	66	29
29	columns drop panel H15	0.58	28	0	28	21		12	40	16
									21481	20244
			4,159	0	4,159	346		201	4,360	2,416
			512	0	512	100		58	570	297
			1,493	0	1,493	155		90	1,583	867

deductions	0.58	517	0	517	91	53	570	300
	0.58	51	0	51	38	22	73	29
	0.58	13	0	13	14	8	21	8
	0.58	14	0	14	15	9	23	8
	0.58	256	0	256	66	38	295	149
	0.58	65	0	65	36	21	86	38
	0.58	31	0	31	29	17	48	18
	0.58	232	0	232	66	39	290	146
	0.58	67	0	67	33	19	86	39
	0.58	237	0	237	67	39	275	138

Company Name:	GVRC					
Project:	Innopolis					
Work Description:	payment summary of 2727 BLOCK column - 5, staircase, Lift - 1, Lift - 2 & slab - 5 including beams & drop points.					
Prepared By	G Venkatesh					
Date:	06-01-2021					
SHUTTERING AREAS						
SL NO	BLOCK	TYPE OF STRUCTURE	QTY	UOM	APPROVED RATE	AMOUNT
1	2727	column 5 shuttering	6,840	sft	72.6	4,96,579
2	2727	Beam-slab5 beams with slab shuttering	7,696	sft	72.6	5,58,712
3	2727	Flat slab5 slab shuttering including drop panels	26,141	sft	72.6	18,97,849
4	2727	staircase 1, 2 & 3	683	sft	72.6	49,610
5	2727	staircase steps & staircase beam from slab -3 to slab-4	157	sft	72.6	11,362
6	2727	Lift-1 & 2	2,260	sft	72.6	1,64,056
7		Total	43,776	sft		31,78,169