


**Construction division.  
Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		592	Date - site bills Register		10/3/21		
Company Name:		MPL	Site:		Mayflower platinum		
Name of Contractor B. Nareddy							
Nature of work Bsc. Blk. CI-11 R-ccm.							
Work done		From Date	05/3/21	To Date	9/3/21		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Bsc. Blk. CI-11 R-ccm.	7249.50	54.25	sqft	393285.00		
2.	CI-11 R-ccm.						
3.	Left channels	840.00	54.25	sqft	45370.00		
4.	stair case	1077.50	54.25	sqft	58454.38		
5.							
6.							
7.							
8.							
9.							
10.							
11.	<b>Total:</b>				4,97,309		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 10/3/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Name: B. Nareddy



**MEASUREMENT SHEET**

Topic: B&C Blocks column's-11 shuttering , barbending and concreting work. Prepared by: sobhanbabu

company: Mmpl Date: 11-Mar-21

Project: May Flower Platinum

Contractor Name: B.Naresh.

S.No	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E Quantity	F Units	Total Head
------	-----------	------------------	-------------	------------	-------------	-----------	---------------	------------	------------

1 B& C blocks 8th floor column's -11

Column's

Bgrid 22 C1 9"X24" 5.50 1.00 9.00 1 49.50 Sft

Bgrid 23 C5 9"X33" 7.00 1.00 9.00 1 63.00 Sft

Bgrid 24 C4 9"X30" 6.50 1.00 9.00 1 58.50 Sft

Bgrid 25 C1 9"X24" 5.50 1.00 9.00 1 49.50 Sft

Bgrid 26 C1 9"X24" 5.50 1.00 9.00 1 49.50 Sft

Bgrid 27 C2 9"X24" 5.50 1.00 9.00 1 49.50 Sft

Bgrid 28 C1 9"X24" 5.50 1.00 9.00 1 49.50 Sft

Cgrid 22 C3 9"X27" 6.00 1.00 9.00 1 54.00 Sft

Cgrid 23 C8 9"X36" 7.50 1.00 9.00 1 67.50 Sft

Cgrid 24,25,26 C4 9"X30" 6.50 1.00 9.00 3 175.50 Sft

Cgrid 27 C3 9"X27" 6.00 1.00 9.00 1 54.00 Sft

Cgrid 28 C1 9"X24" 5.50 1.00 9.00 1 49.50 Sft

Dgrid 22 C2 9"X24" 5.50 1.00 9.00 1 49.50 Sft

Dgrid 23 C7 9"X30" 6.50 1.00 9.00 1 58.50 Sft

Dgrid 24 C6 12X"36" 8.00 1.00 9.00 1 72.00 Sft

C1 9"X24" 5.50 1.00 9.00 2 99.00 Sft

C3 9"X27" 5.00 1.00 9.00 1 45.00 Sft

Egrid 25 C3 9"X27" 5.00 1.00 9.00 1 45.00 Sft

Egrid 26 C8 9"X36" 7.50 1.00 9.00 1 67.50 Sft

Dgrid 28 C1 9"X24" 5.50 1.00 9.00 1 49.50 Sft

Egrid 28 C3 9"X27" 6.00 1.00 9.00 1 54.00 Sft

	Fgrid 21	C1 9"X24"	5.50	1.00	9.00	1	49.50	Sft
	Fgrid 22	C5 9"X33"	7.00	1.00	9.00	1	63.00	Sft
	Fgrid 25	C2 9"X24"	5.50	1.00	9.00	1	49.50	Sft
	Fgrid 26,27	C1 9"X24"	5.50	1.00	9.00	2	99.00	Sft
	Fgrid 28	C2 9"X24"	5.50	1.00	9.00	1	49.50	Sft
	Ggrid15, 16	C1 9"X24"	5.50	1.00	9.00	2	99.00	Sft
		CB2 12"X15"	4.50	1.00	9.00	1	40.50	Sft
	Ggrid17	C7 9"X30"	6.50	1.00	9.00	1	58.50	Sft
	Ggrid19	C7 9"X30"	6.50	1.00	9.00	1	58.50	Sft
	Ggrid20	C1 9"X24"	5.50	1.00	9.00	1	49.50	Sft
	Ggrid21	C1 9"X24"	5.50	1.00	9.00	1	49.50	Sft
	Ggrid22, 23	C8 9"X36"	7.50	1.00	9.00	2	135.00	Sft
	Ggrid24, 27	C3 9"X27"	5.00	1.00	9.00	2	90.00	Sft
	Ggrid26	C4 9"X30"	6.50	1.00	9.00	1	58.50	Sft
	Ggrid28	C2 9"X24"	5.50	1.00	9.00	1	49.50	Sft
	Hgrid21	C2 9"X24"	5.50	1.00	9.00	1	49.50	Sft
	Hgrid25	C4 9"X30"	6.50	1.00	9.00	1	58.50	Sft
	Igrid15, 16	C1 9"X24"	5.50	1.00	9.00	2	99.00	Sft
	Igrid 17	C8 9"X36"	7.50	1.00	9.00	2	135.00	Sft
		CB2 12"X15"	4.50	1.00	9.00	1	40.50	Sft
	I, Jgrid 18, 19	C3 9"X27"	6.00	1.00	9.00	2	108.00	Sft
		C5 9"X33"	7.00	1.00	9.00	1	63.00	Sft
		C6 12"X36"	8.00	1.00	9.00	1	72.00	Sft
	Igrid 20	C2 9"X24"	5.50	1.00	9.00	1	49.50	Sft
	Igrid 21	C1 9"X24"	5.50	1.00	9.00	1	49.50	Sft
	Igrid 22	C1 9"X24"	5.50	1.00	9.00	1	49.50	Sft
		C2 9"X27"	6.00	1.00	9.00	1	54.00	Sft
	Igrid 23	C4 9"X30"	6.50	1.00	9.00	1	58.50	Sft
	Igrid 24	C1 9"X24"	5.50	1.00	9.00	1	49.50	Sft
		C3 9"X27"	6.00	1.00	9.00	1	54.00	Sft
	Igrid 25	C5 9"X33"	7.00	1.00	9.00	1	63.00	Sft
	Hgrid 28	C2 9"X24"	5.50	1.00	9.00	1	49.50	Sft
	Jgrid 15, 16	C1 9"X24"	5.50	1.00	9.00	2	99.00	Sft





**Bill for Equipment Allowance**  
Bandari Naresh.  
Maruthi colony, chakripuram.  
Hyderabad

Date : 10.03.2021

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** B block-2,3,4 flats&C block- C1 to C6 flats col-11 Rcc work.  
**Towards:** Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: B block-2,3,4 flats&C block- C1 to C6 flats col-11 Rcc work. Total amount =Rs.4,97,309.=00 Work done from date : 05.03.2021 to 09.03.2021	Rs.3,97,847=00

Amount in words : Three Lakhs ninty seven Thousand eight hundred and fourty seven only

Sign: \_\_\_\_\_

**Bill for Labour charges**  
Bandari Naresh..  
Maruthi colony, chakripuram.  
Hyderabad.

Date: 10.03.2021

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** B block-2,3,4 flats&C block- C1 to C6 flats col-11 Rcc work.  
**Towards:** Labour Charges

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done: B block-2,3,4 flats&C block- C1 to C6 flats col-11 Rcc work. Total amount =Rs.4,97,309.=00 Work done from date : 05.03.2021 to 09.03.2021	Rs. 99,461=00

**Amount in words :** Ninty nine Thousand four hundred and sixty one only..

Sign: \_\_\_\_\_