


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		10055		Date - site bills Register		16/03/2021	
Company Name: MMR Kowkeerup				Site:		GHT	
Name of Contractor		K. KUMAR					
Nature of work		Electrical					
Work done		From Date		01/03/2021		To Date	
						15/03/2021	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	310	01	7,000/-	NO	7,000/-		
2.	311	01	7,000/-	NO	7,000/-		
3.	312	01	7,000/-	NO	7,000/-		
4.	313	01	6,500/-	NO	6,500/-		
5.	CULB HOUSE	1005	2/-	S/A	2010/-		
6.	112	01	6,500/-	NO	6,500/-		
7.							
8.							
9.							
10.							
11.	Total:					36,010/-	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 16/03/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**APPROVED BY**  
 16 MAR 2021  
 A. SURESH  
 PROJECT MANAGER

Estimate Sheet		MMR Kowkur LLP		Work done from date		1-Mar-2021	
Company Name:		Villa Orchids		Work done to date		16-Mar-2021	
Project:		Stage II & III work done flats details					
work description:		A Suresh		Approved by:			
Prepared By :		K . Kumar		Sign:			
Name of the Contractor :		16-Mar-2021		E=Sum of D			
Date:		A		D=AxC			
		C		Amount		Item Head Total	
		Rate				Remarks	
S No.		Quantity		Units			
Item Description							
<b>Electrical work</b>							
1	Flat no 310	1	No	7,000		7,000	
2	Flat no 311	1	No	7,000		7,000	
3	Flat no 312	1	No	7,000		7,000	
4	Flat no 313	1	No	6,500		6,500	
5	Club house 3rd floor	1,005	Sft	2		2,010	
6	Flat no 112	1	No	6,500		6,500	
						36,010	



APPROVED BY  
16 MAR 2021  
A. SURESH  
PROJECT MANAGER

Measurement Sheet		MMR KOWKUR LLP									
Company Name:		GHT									
Project:		Electrical Stage II & III work done flats details									
Description :		A Suresh									
Prepared By:		16-03-2021									
Date :		K . Kumar									
Name of the Contractor :		A		B		C		D		G=Sum of E	
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total	Remarks	
	Electrical work										
1	Flat no 310	Stage II work	1.0	1.0	1.0	1.0	1.0	No	1.0		
2	Flat no 311	Stage II work	1.0	1.0	1.0	1.0	1.0	No	1.0		
3	Flat no 312	Stage II work	1.0	1.0	1.0	1.0	1.0	No	1.0		
4	Flat no 313	Stage II work	1.0	1.0	1.0	1.0	1.0	No	1.0		
5	Club house	Stage II work	1.0	1.0	1.0	1.0	1.0	Nos	1.0		
6	Flat no 112	Stage III work	1.0	1.0	1.0	1.0	1.0	Nos	1.0		



APPROVED BY  
16 MAR 2021  
A. SURESH  
PROJECT MANAGER

## Bill for Consumable charges

K. Kumar  
H.no 1/12/1  
Yapral  
,Medchal, Districit,Telengana,500010

Date:16-03-2021

**In favor of:** MMR Kowkur LLP  
**Project / Site:** GHT  
**Location:** Kowkur

**Type of Work:** Electrical Work  
**Towards:** Allowance for consumable charges

S No.	Description	Amount
1.	Brief description of work done: Towards:-Flat no 310 to 313 & club house third floor stage II work done Total Amount is s Rs 36,010/-  Work Done from 01-03-2021 to 03-03-2021	Rs.7,202/-

Amount in words: SevenThousand Two Hundred Two only /-

Sign: \_\_\_\_\_

*Kumar*



**Bill for Labor charges**

K . Kumar  
H .no 1/12/1  
Yapral  
,Medchal, Districit,Telengana,500010

Date:16-03-2021

**In favor of:** MMR Kowkur LLP  
**Project / Site:** GHT  
**Location:** Kowkur

**Type of Work:** Electrical Work  
**Towards:** Labor charges

S No.	Description	Amount
1.	Brief description of work done: Towards:-Flat no 310 to 313 & club house third floor stage II work done Total Amount is s Rs 36,010/-  Work Done from 01-03-2021 to 03-03-2021	Rs.14,404/-

Amount in words: Fourteen Thousand Four Hundred Four only /-



Sign: Kumar



**Bill for Hire equipment charges**

K . Kumar  
H .no 1/12/1  
Yapral  
,Medchal, Districit,Telengana,500010

Date:16-03-2021

**In favor of:** MMR Kowkur LLP  
**Project / Site:** GHT  
**Location:** Kowkur

**Type of Work:** Electrical Work  
**Towards:** Allowance for hire equipment charges

S No.	Description	Amount
1.	Brief description of work done: Towards:-Flat no 310 to 313 & club house third floor stage II work done Total Amount is s Rs 36,010/-  Work Done from 01-03-2021 to 03-03-2021	Rs.14,404/-

Amount in words: Fourteen Thousand Four Hundred Four only /-

Sign: Kumar

