

Construction division.  
Advice for giving credit to contractors/suppliers.

|                               |   |                            |           |
|-------------------------------|---|----------------------------|-----------|
| Sl. No. – site bills register | -311-   | Date - site bills Register | 18/3/2021 |
| Company Name:                 | MR Mallapur UP  | Site:                      | GMR       |
| Name of Contractor            | B. Srisailam (shuttering & barbanding)                  |                            |           |
| Nature of work                | slab - 0 <del>slab</del> RCC & Concrete work at C-block |                            |           |
| Work done                     | From Date   |                            | To Date   |

| Sl. No. | Villa/Flat/block no. | Qty.   | Rate | Units | Amount         | Contractors bill no |
|---------|----------------------|--------|------|-------|----------------|---------------------|
| 1.      | C-Block              | -6541- | 35/- | sft   | Rs. 2,28,942/- |                     |
| 2.      | 4x5 flat.            |        |      |       |                |                     |
| 3.      |                      |        |      |       |                |                     |
| 4.      |                      |        |      |       |                |                     |
| 5.      |                      |        |      |       |                |                     |
| 6.      |                      |        |      |       |                |                     |
| 7.      |                      |        |      |       |                |                     |
| 8.      |                      |        |      |       |                |                     |
| 9.      |                      |        |      |       |                |                     |
| 10.     |                      |        |      |       |                |                     |
| 11.     | Total:               |        |      |       | 2,28,942/-     |                     |

|                               |   |                               |   |
|-------------------------------|---|-------------------------------|---|
| Bill required                 | <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.                  | GST bill required             | <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.                  |
| Measurement & estimate sheet: | <input checked="" type="checkbox"/> Required<br><input type="checkbox"/> Not required | Measurement & estimate sheet: | <input checked="" type="checkbox"/> Enclosed<br><input type="checkbox"/> Not enclosed |
| PO/WO no.                     | —   | PO/WO date:                   | —   |

Remarks: Slab shuttering & barbanding including concreting  
 Rates as per Circular 801(E) Rs 35/sft

|                             |                         |                  |
|-----------------------------|-------------------------|------------------|
| Approved by Project Manager | Approved by Design Team | Approved by M.D. |
| Date: 18/3/21               | Date:                   | Date:            |
| Sign:                       | Sign:                   | Sign:            |

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



|                   |                           |                  |        |       |        |              |            |
|-------------------|---------------------------|------------------|--------|-------|--------|--------------|------------|
| Company Name:     | MRMallapuril LP           |                  |        |       |        | Approved by: | Ram prasad |
| Project:          | Gulmohar Residency        |                  |        |       |        | Sign:        |            |
| Work Description: | C-block slab-00 part slab |                  |        |       |        |              |            |
| Contractor :      | B.Srisailem               |                  |        |       |        |              |            |
| Prepared By       | Srinivas                  |                  |        |       |        |              |            |
| Date:             | 16.03.21                  |                  |        |       |        |              |            |
|                   |                           |                  |        |       |        |              |            |
|                   |                           |                  |        |       |        |              |            |
| S No.             | Item Head                 | Item Description | A      | B     | C      | D            | F          |
|                   | 1 C-block slab-00         | Beam depths      | Length | Width | Height | Nos          | Units      |
|                   |                           |                  | 56.75  | 2.75  | 1.00   | 6.0          | 936        |
|                   |                           |                  | 51.16  | 2.75  | 1.00   | 4.0          | 563        |
|                   |                           |                  | 33     | 2.75  | 1.00   | 2.0          | 182        |
|                   |                           |                  | 58.75  | 2.75  | 1.00   | 2.0          | 323        |
|                   |                           |                  | 10.75  | 2.75  | 1.00   | 6.0          | 177        |
|                   |                           |                  | 9.81   | 2.75  | 1.00   | 1.0          | 27         |
|                   |                           |                  | 5.5    | 2.75  | 1.00   | 1.0          | 15         |
|                   |                           |                  |        |       |        |              | 2223       |
|                   |                           |                  |        |       |        |              |            |
|                   | slab area                 |                  | 108.41 | 12.33 | 1.00   | 1.00         | 1337       |
|                   |                           |                  | 51.16  | 45.33 | 1.00   | 1.00         | 2319       |
|                   |                           |                  | 33.00  | 18.08 | 1.00   | 1.00         | 597        |
|                   |                           |                  |        |       |        |              | 4252       |
|                   |                           |                  |        |       |        |              |            |
|                   | slab perimeter area       |                  | 114.00 | 1     | 1.00   | 1.00         | 114        |
|                   |                           |                  |        |       |        |              |            |
|                   | deductions                |                  | 5.50   | 8.81  | 1.00   | 1.00         | 48         |
|                   |                           |                  |        |       |        |              |            |
|                   | Grand Total               |                  |        |       |        |              | 6541       |
|                   |                           |                  |        |       |        |              |            |
|                   |                           |                  |        |       |        |              |            |

## Bill for Labour Charges

B. Srisailem,  
Chakripuram.

Date: 17.03.21

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur

**Type of Work:** RCC Works  
**Towards:** Labour Charges

| S No. | Description   | Amount       |
|-------|---|--------------|
| 1.    | Brief description of work done: Towards C-block partly slab-00 of flats no-4 & 5 at C-block Total Amount = 2,28,935 /-<br>Work done from date 28.02.21 to date 14.03.21 | Rs.91,574 /- |

Amount in words: Nine One Thousand Five Hundred and Seventy Four Rupees Only.

Sign: 

Allowance for Consumables

B. Srisailam,  
Chakriapuram

Date: 17.03.21

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur

**Type of Work:** RCC Works  
**Towards:** Allowance for Consumables

| S No. | Description   | Amount       |
|-------|---|--------------|
| 1.    | Brief description of work done: Towards C-block partly slab-00 of flats no-4 & 5 at C-block Total Amount = 2,28,935 /-<br>Work done from date 28.02.21 to date 14.03.21 | Rs.45,787 /- |

Amount in words: Forty Five Thousand seven Hundred and Eighty Seven Rupees Only.

Sign: 

Allowance for Equipment

B. Srisailam,  
Chakriapuram

Date: 17.03.21

**In favor of:** MRMLLP

**Project / Site:** Gulmohar Residency

**Location:** Mallapur

**Type of Work:** RCC Works

**Towards:** Allowance for Equipment .

| S No. | Description   | Amount       |
|-------|---|--------------|
| 1.    | Brief description of work done: Towards C-block partly slab-00 of flats no-4 & 5 at C-block Total Amount = 2,28,935 /-<br>Work done from date 28.02.21 to date 14.03.21 | Rs.91,574 /- |

Amount in words: Nine One Thousand Five Hundred and Seventy Four Rupees Only.

Sign: \_\_\_\_\_

