


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		603		Date - site bills Register		19/03/2021	
Company Name:		MPL		Site:		May Flower Platinum	
Name of Contractor		Jagardhan Prasad					
Nature of work		Granite work					
Work done		From Date		To Date			
		15/02/2021		10/03/2021			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Main entrance gate & Security room.						
2.	Granite cladding	91	38	sft	3458=00		
3.	Edge polishing	214	25	sft	5350=00		
4.	Granite platform	20	25	sft	500=00		
5.	Verified tiles	77	13	sft	1001=00		
6.	Granite champing	177	25	sft	4425=00		
7.	Granite flooring	107	18	sft	1926=00		
8.	Total				16,660=00		
9.	Add 10% for small work				1,666=00		
10.					1		
11.	Total:				18,326=00		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 19/3/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor name Jagardhan Prasad

Bill for Consumables

Janardhan Prasad
Kakatiya nagar, Neeredmet
Hyderabad

Date:19-03-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Main gate entrance and security room granite and tiles work
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done:Main gate entrance and security room granite and tiles work Total amount =Rs 18,326=00 Work done from date :15-02-2021 to 10-03-2021	Rs.3666=00

Amount in words: Three Thousand Six Hundred and Sixty Six rupees only.

Sign: _____

Bill for Equipment Allowance
Janardhan Prasad
Kakatiya nagar, Neeredmet
Hyderabad

Date:19-03-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Main gate entrance and security room granite and tiles work
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done:Main gate entrance and security room granite and tiles work Total amount =Rs 18,326=00 Work done from date :15-02-2021 to 10-03-2021	Rs.7,330=00

Amount in words: Seven Thousand Three Hundred and Thirty rupees only.

Sign: _____

Bill for Labour charges
Janardhan Prasad
Kakatiya nagar, Neeredmet
Hyderabad

Date:19-03-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Main gate entrance and security room granite and tiles work
Towards: Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done:Main gate entrance and security room granite and tiles work Total amount =Rs 18,326=00 Work done from date :15-02-2021 to 10-03-2021	Rs.7,330=00

Amount in words: Seven Thousand Three Hundred and Thirty rupees only.

Sign: _____

MEASUREMENT SHEET

Company Name		MPPL											
Project		May Flower Platinum											
Work Description		Main gate entrance and security room granite and tiles work											
Contractor Name		Janardhan Prasad											
Prepared by:		K Narendar Reddy											
Date:		17-03-2021											
S.No	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E Quantity	F Units	G Total Head sft				
1	Main gate entrance and security room granite and tiles work	Door cladding	1.00	1.00	6.50	2.00	13.00/Rft		18				
			1.00	2.50	1.00	2.00	5.00/Rft						
			1.00	1.00	6.50	4.00	26.00/Rft						
			1.00	2.50	1.00	4.00	10.00/Rft						
			1.00	1.00	5.00	2.00	10.00/Rft						
2	Window cladding	cladding	1.00	1.00	4.00	2.00	8.00/Rft		18				
			1.00	1.00	5.00	4.00	20.00/Rft						
			1.00	1.00	4.00	4.00	16.00/Rft						
			1.00	1.00	8.25	2.00	16.50/Rft						
			1.00	1.00	5.25	2.00	10.50/Rft						
		Edge polishing	1.00	1.00	8.25	4.00	33.00/Rft		54				
			1.00	1.00	5.25	4.00	21.00/Rft						
			1.00	1.00	9.00	2.00	18.00/Rft						
			1.00	1.00	5.00	2.00	10.00/Rft						
			1.00	1.00	9.00	4.00	36.00/Rft						
3	Platform	Granite Platform	1.00	1.00	5.00	4.00	20.00/Rft		56				
			1.00	1.00	9.00	1.00	9.00/Rft						
			1.00	1.50	1.00	1.00	13.50/sft						
			4.00	1.50	1.00	1.00	6.00/sft						
			13.00	1.00	1.00	1.00	13.00/Rft						
		Edge polishing	6.00	1.00	1.00	1.00	6.00/Rft		19				
4	Pedestrian Granite Flooring	Granite Flooring	1.00	5.33	1.00	16.00	85.28/sft		85.28				
			10.66	1.00	1.00	16.00	170.56/Rft						
			10.66	1.00	1.00	2.00	21.32/Rft						
			13	1	1	1	13/Rft						
5	Security room tiles laying	vetrified tiles laying flooring	9.00	5.40	1.00	1.00	48.60/sft		77				
			28.00	1.00	1.00	1.00	28.00/Rft						