


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		613		Date - site bills Register		25/3/2021	
Company Name:		MPL		Site:		May Flower Platinum	
Name of Contractor		Janardhan Prasad					
Nature of work		Tiles work.					
Work done		From Date		To Date			
		08/01/2021		16/01/2021			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A-301 - Tiles laying	838	4/-	Sft	3,352 = P		
2.	skirby	387	4/-	Rft	1548 = P		
3.	A-306 - Tiles laying	542	4/-	Sft	2168 = P		
4.	skirby	310	4/-	Rft	1240 = P		
5.	B-301 - Tiles laying	413	4/-	Sft	1652 = P		
6.	skirby	196	4/-	Rft	784 = P		
7.	B-305 - Tiles laying	542	4/-	Sft	2168 = P		
8.	skirby	310	4/-	Rft	1240 = P		
9.					1		
10.							
11.	Total:				14,152 = P		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 25/3/2021		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Sign: Janardhan Prasad.

ESTIMATE SHEET

Company Name:	MPPPL				Approved	S.V.Subba Reddy	
Project:	May Flower Platinum						
Description:	Big Tiles work A-301, A-306, B-301, B-305						
Prepared By:	Janardhan Prasad						
Date:	K.Narendar Reddy						
	25-03-2021						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
	Big Designer Tiles laying work						
1	Big Tiles laying work in A - 301	Big Tiles laying work	838.00	sft	4.00	3,352.00	
	Skirting	Skirting	387.00	ft	4.00	1,548.00	4,900.00
2	Big Tiles laying work in A -306	Big Tiles laying work	542.00	sft	4.00	2,168.00	
	Skirting	Skirting	310.00	ft	4.00	1,240.00	3,408.00
3	Big Tiles laying work in B-301	Big Tiles laying work	413.00	sft	4.00	1,652.00	
	Skirting	Skirting	196.00	ft	4.00	784.00	2,436.00
4	Big Tiles laying work in B-305	Big Tiles laying work	542.00	sft	4.00	2,168.00	
	Skirting	Skirting	310.00	ft	4.00	1,240.00	3,408.00
	Total						14,152.00
	Amount in words- Fourteen Thousand One Hundred and Fifty Two Rupees only						

NT SHEET									
Company Name:	MPPL	Approved	bba Reddy						
Project:	May Flower Platinum								
Description:	Big Tiles work A-301, A-306, B-301, B-305								
Contractor	Janardhan Prasad								
Prepared By	K.Narendar Reddy								
Date:	25-03-2021								
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
A Big Tiles laying work in A - 301									
1	Dining & Drawing hall	Dining & Drawing hall	15.92	10.92	1.00	1.00	173.85	sft	
			3.25	0.25	1.00	1.00	0.81	sft	
			20.25	7.50	1.00	1.00	151.88	sft	
			16.25	2.00	1.00	1.00	32.50	sft	
			7.00	1.50	1.00	1.00	10.50	sft	
			4.75	3.66	1.00	1.00	17.39	sft	
			3.00	0.50	1.00	1.00	1.50	sft	
			8.29	3.00	1.00	1.00	24.87	sft	
		Master Bed Room	13.50	11.00	1.00	1.00	148.50	sft	
		Dressing	9.00	5.00	1.00	1.00	45.00	sft	
		Children Bed Room	12.00	10.50	1.00	1.00	126.00	sft	
		Guest Bed Room	10.50	10.00	1.00	1.00	105.00	sft	
3	Skirting 3"	Skirting 3"	123.71	65.83					838
			387.00	1.00	1.00	1.00	387.00	Rft	387
B Big Tiles laying work in A - 306									
1	Big Tiles flooring work	Drawing / passage area	14.25	10.75	1.00	1.00	153.19	sft	
	A-306		5.62	2.16	1.00	1.00	12.14	sft	
			14.75	5.00	1.00	1.00	73.75	sft	
		Living area	17.08	10.92	1.00	1.00	186.51	sft	
		Dining area	9.83	9.16	1.00	1.00	90.04	sft	
			4.00	1.50	1.00	1.00	6.00	sft	
		Puja Room	4.00	5.00	1.00	1.00	20.00	sft	
2	Skirting 3"	Drawing / passage area	310.00	1.00	1.00	1.00	310.00	Rft	542
		Living, Dining							310

Bill for Consumables

Janardhan Prasad
Kakatiya nagar, Neeredmet
Hyderabad

Date:25-03-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Big Tiles work A-301, A-306, B-301, B-305
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work doneBig Tiles work A-301, A-306, B-301, B-305 Total amount =Rs 14,152=00 Work done from date 08-01-2021 to 16-01-2021	Rs.2830=00

Amount in words: Two Thousand Eight Hundred and Thirty rupees only.

Sign: _____

Bill for Equipment Allowance
Janardhan Prasad
Kakatiya nagar, Neeredmet
Hyderabad

Date:25-03-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Big Tiles work A-101, A-107, A-108, B-102
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done Big Tiles work A-301, A-306, B-301, B-305 Total amount =Rs 14,152=00 Work done from date 08-01-2021 to 16-01-2021	Rs.5661=00

Amount in words: Five Thousand Six Hundred and Sixty One rupees only.

Sign: _____

Bill for Labour charges
Janardhan Prasad
Kakatiya nagar, Neeredmet
Hyderabad

Date:25-03-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Big Tiles work A-101, A-107, A-108, B-102
Towards: Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done Big Tiles work A-301, A-306, B-301, B-305 Total amount =Rs 14,152=00 Work done from date 08-01-2021 to 16-01-2021	Rs.5661=00

Amount in words: Five Thousand Six Hundred and Sixty One rupees only.

Sign: _____