


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		611		Date - site bills Register		24/03/2021	
Company Name:		MPPPL		Site:		MFP	
Name of Contractor		N. Krishna.					
Nature of work		Civil work					
Work done		From Date		02/03/2021		To Date	
						21/03/2021	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	(1) TGT-LOT 10207	13796.00	14.00	Sff	193146.00		
2.	basement slab-1						
3.	2 coats plastering.						
4.	(2) TGT-LOT Ramp 1	3332.00	14.00	Sff	46654.00		
5.	slab beams						
6.							
7.	(3) TGT-LOT Ramp 2	3332.00	14.00	Sff	46654.00		
8.	slab beams.						
9.							
10.							
11.	Total:					338016.00/-	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 24/3/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given

↳ Contractor Sign: N. Krishna

Bill for Labour charges
N.Krishna.
H.no,8-34/5/2,Blaji Nagar,Jawahar Ngar.
Hyderabad

Date:22.03.2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Tot-Lot lower basement slab-01 2coats plastering work.
Towards: Labour Charges.

S No.	Description	Amount
1.	Brief description of work done :Tot-Lot lower basement slab-01 2coats plastering work. Total amount =Rs.3,38,016=00 Work done from date : 02.03.2021 to 21.03.2021	Rs.1,35,206=0 0

Amount in words :One lakh Thirty five thousand two hundred and six only .

Sign: _____

Bill for Equipment Allowance

N.Krishna.

Mallapur, Malkajgiri.

Hyderabad

Date: 22.03.2021

In favor of: MPL

Project / Site: MFP

Location: 82/1. Mallapur

Type of Work: Tot-Lot lower basement slab-01 2coats plastering work.

Towards: Allowance for Equipment.

S No.	Description	Amount
1.	Brief description of work done : Tot-Lot lower basement slab-01 2coats plastering work. Total amount =Rs.3,38,016=00 Work done from date : 02.03.2021 to 21.03.2021	Rs. 67,603=00

Amount in words : Sixty seven Thousand six hundred and three only.

Sign: _____

Bill for Consumable
N.Krishna.
H.no,8-34/5/2,Blaji Nagar,Jawahar Ngar.
Hyderabad.

Date:22.03.2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work : Tot-Lot lower basement slab-01 2coats plastering work.
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done :Tot-Lot lower basement slab-01 2coats plastering work. Total amount =Rs.3,38,016=00 Work done from date : 02.03.2021 to 21.03.2021	Rs.1,35,206=00

Amount in words :One lakh Thirty five thousand two hundred and six only.

Sign: _____

MEASUREMENT SHEET										Prepared by: Ashok	
Topic:	Tot-Lot lower basement slab-01 2coats plastering work.									Date: 22-Mar-21	
company:	Mpppl										
Project:	May Flower Platinum										
Contractor Name:	N.krishna.										
S.No	Item Head	Item Description	A	B	C	D	E	F	G	Units	Total Head
1	Tot-Lot lower basement slab-01 2coats plastering work.		Length	Width	Height	nos	Quantity				
		slab	157.00	69.00	1.00	1	10833.00			sft	
			32.00	11.66	1.00	1	373.12			sft	
		Deductions Ramps	68.00	15.50	1.00	2	2108.00			sft	11206.12
		Slab -1 Beams									9098.12
		B 1	157	1.00	2.75	1	431.75			sft	
		B 2	82	1.00	2.75	1	225.50			sft	
		B 3	142.00	1.00	2.75	1	390.50			sft	
		B 4	18.00	1.00	2.75	3	148.50			sft	
		B 5	112.00	1.00	3.75	1	420.00			sft	
		B 6	35	1.00	2.75	1	96.25			sft	
		B 7	152	1.00	3.75	1	570.00			sft	
		B 8	13.5	1.00	2.75	1	37.13			sft	
		B 9	16	1.00	2.75	1	44.00			sft	
		B 10	22.66	1.00	3.75	1	84.98			sft	
		B 11	62.75	1.00	2.75	1	172.56			sft	
		B 11a	68.25	1.00	2.75	1	187.69			sft	
		B 12	32.83	1.00	3.25	1	106.70			sft	
		B 13	81.66	1.00	2.75	1	224.57			sft	
		B 14	72.25	1.00	2.75	1	198.69			sft	
		B 15	31.25	1.00	2.75	1	85.94			sft	
			31.25	1.00	3.25	1	101.56			sft	
		B 16	19.75	1.00	2.75	1	54.31			sft	
			19.75	1.00	3.25	1	64.19			sft	
		B 17	19.75	1.00	2.75	2	54.31			sft	
		B 18	31.00	1.00	2.75	1	85.25			sft	
			19.75	1.00	2.75	1	54.31			sft	

	B 19,B20,B21	62.00	1.00	2.75	3	511.50	sft
	B 22	18.00	1.00	2.75	1	49.50	sft
	B 23,B24	43.00	1.00	2.75	2	236.50	sft
	B 25,B26	11.25	1.00	2.75	2	61.88	sft
						4698.05	
						13796.17	
2	Tot-Lot Ramp -01 slab& beams 2 coats plastering work.						
	slab	82.00	19.33	1.00	1	1585.06	sft
	Beams B 1	82.00	1.00	3.75	4	1230.00	sft
	B2,B3	15.33	1.00	3.75	9	517.39	sft
						3332.45	
3	Tot-Lot Ramp -02 slab& beams 2 coats plastering work.						
	slab	82.00	19.33	1.00	1	1585.06	sft
	Beams B 1	82.00	1.00	3.75	4	1230.00	sft
	B2,B3	15.33	1.00	3.75	9	517.39	sft
						3332.45	