


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		-324-	Date - site bills Register		30/3/21		
Company Name:		MR Mallapur UP		Site:	GMR.		
Name of Contractor		Srisailam.					
Nature of work		Sump wall shuttering at C-Block					
Work done		From Date		To Date			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	C-Block	-18406-	35/-	sft	6,44,216/-		
2.	Sump wall						
3.	shuttering.						
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				6,44,216/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 30/3/21		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name: MRMallapurLLP
 Project: Gulmohar Residency
 Work Description: Shear Wall Shuttering
 Contractor : Srisailem
 Prepared By : N. Srinivas
 Date: 24-03-2021

Approved Sign: Ram prasad

S No.	Item Head	Grid no	Col no	A Length	B Width	C Height	D Nos	E= AxBxCxD/F		G=Sum of E
								Quantity	Units	
	E12-P12			54.5	1	13.5	2	1472	Sft	
	P12-P6			55.41	1	13.5	2	1496	Sft	
	P6-Q6			9	1	13.5	2	243	Sft	
	Q6-Q1			34.66	1	13.5	2	936	Sft	
	Q1-C1			84.5	1	13.5	2	2282	Sft	
	C1-C8			44.5	1	13.5	2	1202	Sft	
	C7-A8			7.25	1	13.5	2	196	Sft	
	B7-B11			34.66	1	13.5	2	936	Sft	
	B11-E12			29.83	1	13.5	2	805	Sft	
	E11-E12			10.83	1	13.5	2	292	Sft	
	E12-E1			88.5	1	13.5	2	2390	Sft	
	J12-J1			88.5	1	13.5	2	2390	Sft	
	P7-C7			74.25	1	13.5	2	2005	Sft	
	Lift 1			34.82	1	13.5	2	940	Sft	
	Lift 2			30.5	1	13.5	2	824	Sft	
								18406	Sft	