


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		629		Date - site bills Register		01/04/2021	
Company Name:		MPL		Site:		May Flower Platinum	
Name of Contractor		Janardhan Prasad					
Nature of work		Tiles work					
Work done		From Date		15/03/2021		To Date	
						27/03/2021	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Tiles work inside flat A-706, A-707, A-708						
2.	B-705 - 1800 sft flat.						
3.	Vetrified tiles	1170 x 4	14.30	sft	66924 = P		
4.	Toilets	600 x 4	17.60	sft	42240 = P		
5.	Kitchen, utility	140 x 4	14.30	sft	8008 = P		
6.	skirting	360 x 4	14.30	sqm	20,592 = P		
7.							
8.							
9.							
10.							
11.	Total:				1,37,764 = P		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 01/04/2021		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Gian K Janardhan Prasad

ESTIMATE SHEET							Approved	S V Subba Reddy
Company Name:		MPPPL						
Project:		May Flower Platinum						
Work Description:		Tiles work at A-706, A-707, A-708, B-705 Flats						
Name of the Contractor		Janardhan Prasad						
Prepared By		K.Narendar Reddy						
Date:		31-03-2021						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	
	Tiles work at A-706, A-707, A-708, B-705 Flats							
	Tiles work at A -706-1800 sft flat							
1	Tiles Flooring work	Verified Tiles Flooring 65% of 1500	1170.00	sft	14.30	16,731.00		
2	Toilets tiles work	Toilets	600.00	sft	17.60	10,560.00		
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	sft	14.30	2,002.00		
4	Skirting	Skirting 3"	360.00	sft	14.30	5,148.00	34441	
	Tiles work at A - 707-1800 sft flat							
1	Tiles Flooring work	Verified Tiles Flooring 65% of 1500	1170.00	sft	14.30	16,731.00		
2	Toilets tiles work	Toilets	600.00	sft	17.60	10,560.00		
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	sft	14.30	2,002.00		
4	Skirting	Skirting 3"	360.00	sft	14.30	5,148.00	34441	
	Tiles work at A-708-1800 sft flat							
1	Tiles Flooring work	Verified Tiles Flooring 65% of 1500	1170.00	sft	14.30	16,731.00		
2	Toilets tiles work	Toilets	600.00	sft	17.60	10,560.00		
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	sft	14.30	2,002.00		
4	Skirting	Skirting 3"	360.00	sft	14.30	5,148.00	34441	
	34441							

MEASUREMENT SHEET

Company Name:		MPL			Approved	S.V.Subba Reddy				
Project:		May Flower Platinum								
Work Description:		Tiles work at A-706, A-707, A-708, B-705 Flats								
Name of the Contractor		Janardhan Prasad								
Prepared By		K.Narendar Reddy								
Date:		31-03-2021								
S No.	Item Head	Item Description		Length	Width	Height	Nos.	Quantity	Units	Item Head Total
	Tiles work at A-706, A-707, A-708, B-705 Flats									
	Tiles work at A - 706-1800 sft flat									
1	Tiles flooring work	Flooring work - 1800 sft		1.00	1.00	1.00	1.00	1.00	nos	1.00
2	Toilets tiles work	Toilets		200.00	1.00	1.00	3.00	600.00	sft	600.00
3	Kitchen & Utility	Kitchen & utility tiles work		140.00	1.00	1.00	1.00	140.00	sft	140.00
4	Skirting	Skirting 3" - 20 % of SBUA		360.00	1.00	1.00	1.00	360.00	ft	360.00
	Tiles work at A - 707-1800 sft flat									
1	Tiles flooring work	Flooring work - 1800 sft		1.00	1.00	1.00	1.00	1.00	nos	1.00
2	Toilets tiles work	Toilets		200.00	1.00	1.00	3.00	600.00	sft	600.00
3	Kitchen & Utility	Kitchen & utility tiles work		140.00	1.00	1.00	1.00	140.00	sft	140.00
4	Skirting	Skirting 3" - 20 % of SBUA		360.00	1.00	1.00	1.00	360.00	ft	360.00

Tiles work at A-708-1800 sft flat											
1	Tiles flooring work	Flooring work - 1800 sft	1.00	1.00	1.00	1.00	1.00	1.00	1.00	nos	1.00
2	Toilets tiles work	Toilets	200.00	1.00	1.00	3.00	600.00	sft	600.00		
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	140.00		
4	Skirting	Skirting 3" - 20 % of SBUA	360.00	1.00	1.00	1.00	360.00	ft	360.00		360.00
Tiles work at B - 705-1800 sft flat											
1	Tiles flooring work	Flooring work - 1800 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00		1.00
2	Toilets tiles work	Toilets	200.00	1.00	1.00	3.00	600.00	sft	600.00		600.00
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	140.00		140.00
4	Skirting	Skirting 3" - 20 % of SBUA	360.00	1.00	1.00	1.00	360.00	ft	360.00		360.00

Bill for Consumables

Janardhan Prasad
Seethapalmandi, Warasiguda
Hyderabad

Date:01-04-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Tiles work at A-706, A-707, A-708, B-705 flats
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Tiles work at A-706, A-707, A-708, B-705 flats Total amount =Rs 1,37,764=00 Work done from date 15-03--2021 to 27-03-2021	Rs.27,552=00

Amount in words: Twenty Seven Thousand Five Hundred and Fifty Two rupees only.

Sign: _____

Bill for Labour charges

Janardhan Prasad
Seethapalmandi, Warasiguda
Hyderabad

Date:01-04-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Tiles work at A-706, A-707, A-708, B-705 flats
Towards: Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done: Tiles work at A-706, A-707, A-708, B-705 flats Total amount =Rs 1,37,764=00 Work done from date 15-03--2021 to 27-03-2021	Rs.55,106=00

Amount in words: Fifty Five Thousand One Hundred and Six rupees only

Sign: _____

Bill for Equipment Allowance

Janardhan Prasad
Seethapalmandi, Warasiguda
Hyderabad

Date:01-04-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Tiles work at A-706, A-707, A-708, B-705 flats
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Tiles work at A-706, A-707, A-708, B-705 flats Total amount =Rs 1,37,764=00 Work done from date 15-03--2021 to 27-03-2021	Rs.55,106=00

Amount in words: Fifty Five Thousand One Hundred and Six rupees only

Sign: _____