


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		630		Date - site bills Register		
Company Name:		MPL		Site:		May Flower Platinum
Name of Contractor		B Hanumanthu				
Nature of work		Painting work				
Work done		From Date	15/3/2021	To Date	26/3/2021	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Balcony, utility party work with Paint					
2.	A-101, A-104, A-105, A-301, A-304, A-305, B-301 - Type 1	3017 sft	12.25/-	sft	36,958 = R	
3.						
4.	A-302, A-303, -Type-2	874 sft	12.25/-	sft	10,707 = R	
5.						
6.	A-107, A-108, B-108, A-308	3227 sft	12.25/-	sft	39,531 = R	
7.	A-307, A-308, B-308 -Type-3					
8.	Sub total				87,196 = R	
9.	AST 18%				15,695 = R	
10.					1	
11.	Total:				1,02,891 = R	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 01/4/2021		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Sign: B. Hanumanthu

ESTIMATE SHEET							Approved	
Company Name:		MPL						
Project:		May Flower Patinum Balcony and Utility painting 1st and 3rd floor- part 1						
Work Description:		B. Hanumanthu						
Name of the Contractor		K. Narendar Reddy						
Prepared By		01-04-2021						
Date:								
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	
	Painting of external Balcony & utility A-101, A-104, A-105, A-107, A-108, B-105, A-301, A-302, A-303, A-304, A-305, A-306, A-307, A-308, B-301, B-305							
1	Balcony & Utility putty & OBD	A-101, A-104, A-105, A-301, A-304, A-305, B-301	3017	sft	12.25	36958		
		Type 1- 7 flats						
2	Balcony & Utility putty & OBD	A-302, A-303 - Type 2-2 flats	874	sft	12.25	10707		
3	Balcony & Utility putty & OBD	A-107, A-108, B-105, A-306, A-307, A-308, B-305	3227	sft	12.25	39531		
		Type - 3 - 7 flats						
		Sub Total					87196	
		GST 18 %					15695	
		Total					102891	
		Amount in words One Lakh Nine Two Thousand Six Hundred and Twenty Seven rupees only						
Note : Painting with biria putty instead of Iappam= 8.50+5= Rs.13.50. Two coats of putty, primer and one coat of paint = Rs. 12.25 and 18 % GST added								

MEASUREMENT SHEET									
Company Name:		MPPPL			Approved				
Project:		May Flower Patinum							
Work Description:		Balcony and Utility painting 1st and 3rd floor - part 1							
Name of the Contractor:		B Hanumanthu							
Prepared By:		K. Narendra Reddy							
Date:		01-04-2021							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
Painting of external Balcony & utility A-101, A-104, A-107, A-108, B-105, A-301, A-302, A-303, A-304, A-305, A-306, A-307, A-308, B-301, B-305									
1	Painting work on coat putty of A6 flat=1800sft-Type 3	Painting work on coat putty	9.50	7.00	1.00	1.00	67	sft	
		Ceiling	9.50	1.00	9.25	1.00	88	sft	
		Walls	7.00	1.00	9.25	2.00	130	sft	
		Beams jams	9.50	1.00	1.25	1.00	12	sft	
		Drop wall	9.50	1.00	1.50	1.00	14	sft	
		Column jams	8.00	0.33	1.00	2.00	5	sft	
		Railing bottom	9.00	1.00	1.25	1.00	11	sft	327
		utility area-ceiling	7.50	4.00	1.00	1.00	30	sft	
		Walls	7.50	1.00	6.50	2.00	98	sft	
		Window Opening jams	4.00	1.00	0.75	2.00	52	sft	
		Window Opening jams	3.00	1.00	0.75	2.00	5	sft	189
		Door side jams							
		Sub total							515
		Deduction	3.00	1.00	4.00	1.00	12	sft	
		Window	2.50	1.00	4.00	1.00	10	sft	
		Deduction Door balcony	8.00	1.00	4.00	1.00	32	sft	54
		Total Area							461
Painting work on coat putty of A1 flat=1500sft-Type 1									
2	Painting work on coat putty of A1 flat=1500sft-Type 1	Painting work on coat putty	8.00	7.00	1.00	1.00	56	sft	
		Ceiling	7.00	1.00	9.25	2.00	130	sft	
		Walls	8.00	1.00	9.25	1.00	74	sft	
		Beams jams	8.00	1.00	1.25	1.00	10	sft	
		Railing bottom	8.00	1.00	1.50	1.00	12	sft	
		Column jams	8.00	0.33	1.00	1.00	3	sft	284
		utility area-ceiling	5.25	5.58	1.00	1.00	29	sft	
		Ceiling	1.50	3.66	1.00	1.00	5	sft	

