


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		330		Date - site bills Register		01.04.21	
Company Name:		MALLU		Site:		CMT	
Name of Contractor		Janardhan Prasad					
Nature of work		Concrete Work.					
Work done		From Date		15.02.21		To Date	
						30.03.21	
Sl. No.	Villa/Flat/block no.	Qty.	Rate Rs	Units	Amount	Contractors bill no	
1.	A-101, 109	04	11000	flats	44,000		
2.	B-104, 105						
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				44,000		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : All works Completed.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 01/4/21		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET							
Company Name:	MRM LLP					Approved by:	Hariprasad
Project:	Gokulnagar Residency					Sign:	
Work Description:	Granite soffit fixing in B-105						
Contractor Name:	Janardhan Prasad						
Prepared By:	N.Srinivas						
Date:	30.03.21						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	
1	Maindoor	Granite soffit	19.00	sq ft	38.00	722.00	
		chamfering	38.00	sq ft	25.00	950.00	
		Box cutting	3.00	no's	100.00	300.00	
2	Balcony	Granite soffit	30.00	sq ft	38.00	1140.00	
	Fresh door	chamfering	96.00	sq ft	25.00	2400.00	
3	Balcony railing	Granite soffit	10.00	sq ft	38.00	380.00	
		chamfering	20.00	sq ft	25.00	500.00	
4	Toilets	Master toilet	Granite fixing	5.00	sq ft	18	90.00
			edge polish	5.00	sq ft	25	125.00
			shower area granite patty	5.00	sq ft	40	200.00
			Granite fixing	3.00	sq ft	38	114.00
5	common toilet		edge polish	3.00	sq ft	25	75.00
			shower area granite patty	5.00	sq ft	40	200.00
			Granite fixing	3.00	sq ft	38	114.00
			edge polish	3.00	sq ft	25	75.00
6	Ventilators	M.T & C.T	granite box	18.00	sq ft	38	684.00
			chamfering	36.00	sq ft	25	900.00
7	kitchen		granite	32.00	sq ft	18	576.00
			chamfering	18.00	sq ft	25	450.00
			sink cutting	1.00	no's	450	450.00
			gas hole	1.00	no's	100	100.00
			Grand total				
Contractor asking rate :						11,500.00	

R. off to 11,500/-

APPROVED FOR CONSTRUCTION
 31 MAR 2021
 SATHAM MOUDI
 MATERIALS CONTROL OFFICER

ESTIMATE SHEET						
Company Name:	MRMLLP				Approved by:	Ramprasad
Project:	Gulmohar Residency				Sign:	
Work Description:	Granite laying in A & B-blocks					
Contractor Name:	Janardhan Prasad					
Prepared By	P. Sai Kumar					
Date:	01.04.21					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	A-block	Granite laying	4.00	flats	11000.00	44,000
	A-101,109					-
	B-104 & B-105					-
						-
						44,000

MEASUREMENT SHEET

Company Name: MRMLLP
 Project: Gulmohar Residency
 Work Description: Granite laying in A & B-blocks
 Contractor Name: Janardhan Prasad
 Prepared By: P Sai Kumar
 Date: 01.04.21

Approved by: Ramprasad
 Sign:

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units
1	A-block	Granite laying	1.00	1.00	1.00	4.00	4.00	flats
	A-101,109							
	B-104 & B-105							

Allowance for Consumables

Janardhan Prasad,
Plot-no-42, Vinobha Nagar,
Hyderabad.

Date: 01.04.21

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Granite laying work
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Granite laying work in A-101,109 & B-104,105 flats. Total Amount = 44,000./- Work done from date 01.01.21 to date 15.02.21	Rs.8,800/-

Amount in words: Eight Thousand Eight Hundred Only.

Sign: Janardhan Prasad

Janardhan Prasad,
Plot-no-42, Vinobha Nagar,
Hyderabad.

Date: 01.04.21

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Granite laying
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Granite laying work in A-101,109 & B-104,105 flats. Total Amount = 44,000./- Work done from date 01.01.21 to date 15.02.21	Rs. 17,600/-

Amount in words: Seventeen Thousand Six Hundred Rupees.

Sign: Janardhan Prasad

Bill for Labour Charges

Janardhan Prasad,
Plot-no-42, Vinobha Nagar,
Hyderabad.

Date: 01.04.21

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Granite Laying
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Granite laying work in A-101,109 & B-104,105 flats. Total Amount = 44,000./- Work done from date 01.01.21 to date 15.02.21	Rs.17,600/-

Amount in words: Twenty Seven Thousand Fifty seven Only.

Sign: Janardhan Prasad