


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		10066		Date - site bills Register		05/04/2021	
Company Name:		mmr kowkulp		Site:		GHT	
Name of Contractor		MD. KUDUSE					
Nature of work		plumbing work					
Work done		From Date		25/03/2021		To Date	
						05/04/2021	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	210	01	4,200	NO	4,200		
2.	211	01	4,200	NO	4,200		
3.	212	01	4,200	NO	4,200		
4.	213	01	3750	NO	3750		
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				16350		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		_____		PO/WO date:		_____	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 05/04/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**APPROVED BY**  
 05 APR 2021  
 A. SURESH  
 PROJECT MANAGER

Measurement Sheet											
Company Name:		MMR KOWKUR LLP									
Project:		GHT									
Description :		Plumbing work done flat details									
Prepared By:		A Suresh									
Date :		31-03-2021									
Name of the Contractor :		MD Kudduse									
A											
S No.	Item Head	Item Description	Length	Width	Height	D	Nos.	E=AxBxCxD	F	G=Sum of E	Remarks
1	Flat no 210	Stage I work	1.0	1.0	1.0	1.0	1.0	1.0	Nos	1.0	
2	Flat no 211	Stage I work	1.0	1.0	1.0	1.0	1.0	1.0	Nos	1.0	
3	Flat no 212	Stage I work	1.0	1.0	1.0	1.0	1.0	1.0	Nos	1.0	
4	Flat no 213	Stage I work	1.0	1.0	1.0	1.0	1.0	1.0	Nos	1.0	

*(Handwritten Signature)*

**APPROVED BY**  
**05 APR 2021**  
**A. SURESH**  
**PROJECT MANAGER**

**Bill for Labor Charges**

Mohammed Khudoos  
H .no 5-21/1  
Jawar nagar  
Balaji nagar,  
RR Districit,Telengana,500087

Date:05-04-2021

**In favor of:** MMRKOWKUR LLP  
**Project / Site:** GHT  
**Location:** Kowkur

**Type of Work:** Plumbing Work  
**Towards:** Labore Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- plumbing stage I work done Flat no 210 to 213 <b>Total Amount is Rs :16,350/-</b> Work done from date25-03-2021 to05-04-2021	Rs :6,540/-

Amount in words: Six thousand Five hundredForty only /-

Sign: 



## Bill for Hire Equipment Charges

Mohammed Khudoos  
H .no 5-21/1  
Jawar nagar  
Balaji nagar,  
RR Distrcit, Telengana, 500087

Date: 05-04-2021

**In favor of:** VOC LLP  
**Project / Site:** VOC  
**Location:** Kowkur

**Type of Work:** Plumbing Work  
**Towards:** Allowance For hire Equipment Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- plumbing stage I work done Flat no 210 to 213 <b>Total Amount is Rs :16,350/-</b> Work done from date 25-03-2021 to 05-04-2021	Rs :6,540/-

Amount in words: Eight thousand Six hundred Forty only /-

Sign: \_\_\_\_\_



**Bill for Consumable Charges**

Mohammed Khudoos  
H .no 5-21/1  
Jawar nagar  
Balaji nagar,  
RR Districit, Telengana, 500087

Date: 05-04-2021

**In favor of:** VOC LLP  
**Project / Site:** VOC  
**Location:** Kowkur

**Type of Work:** Plumbing Work  
**Towards:** Allowance For Consumable Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- plumbing stage I work done Flat no 210 to 213 <b>Total Amount is Rs :16,350/-</b> Work done from date 25-03-2021 to 05-04-2021	Rs :3,270/-

Amount in words: Three thousand Two hundred Seventy only /-

Sign: 



APPROVED BY  
05 APR 2021  
A. SURESH  
PROJECT MANAGER



<b>Estimate Sheet</b>						Approved by:		
Company Name:		MMR KOWKUR LLP				Sign:		
Project:		GHT				Work done from date:		20-Mar-2021
work description:		Plumbing work done flat details				work done todate:		5-Apr-2021
Prepared By :		A Suresh						
Name of the Contractor :		MID Kuddues						
Date:		5-Apr-2021						
		A						
		C		D=AxC		E=Sum of D		
S No.	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks	
1	Flat no 210	1	No	4,200	4,200			
2	Flat no 211	1	No	4,200	4,200			
3	Flat no 212	1	No	4,200	4,200			
4	Flat no 213	1	No	3,750	3,750			
						16,350		



APPROVED BY  
 05 APR 2021  
 A. SURESH  
 PROJECT MANAGER