


Construction division.  
Advice for giving credit to contractors/suppliers.

| Sl. No. - site bills register   |                      | 642  |      | Date - site bills Register    |              | 08/04/2021   |  |
|---|----------------------|--|------|-------------------------------|--------------|--|--|
| Company Name:   |                      | MPL  |      | Site:                         |              | royal flower platform  |  |
| Name of Contractor<br>M. Dharma Rao   |                      |  |      |                               |              |  |  |
| Nature of work<br>Civil work (turnkey)  |                      |  |      |                               |              |  |  |
| Work done   |                      | From Date  |      | 25/2/2021                     |              | To Date  |  |
|   |                      |  |      |                               |              | 2/4/2021   |  |
| Sl. No.   | Villa/Flat/block no. | Qty.   | Rate | Units                         | Amount       | Contractors bill no  |  |
| 1.  | B-603                | 1800   | 126  | sft                           | 2,26,800 = 0 |  |  |
| 2.  | B-702                | 2140   | 126  | sft                           | 2,69,640 = 0 |  |  |
| 3.  | B-704                | 1800   | 126  | sft                           | 2,26,800 = 0 |  |  |
| 4.  |                      |  |      |                               |              |  |  |
| 5.  | Total                |  |      |                               | 7,23,240 = 0 |  |  |
| 6.  | LST 18%              |  |      |                               | 1,30,183 = 0 |  |  |
| 7.  |                      |  |      |                               |              |  |  |
| 8.  |                      |  |      |                               |              |  |  |
| 9.  |                      |  |      |                               |              |  |  |
| 10.   |                      |  |      |                               |              |  |  |
| 11.   | Total:               |  |      |                               | 8,53,423     |  |  |
| Bill required   |                      | <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.               |      | GST bill required             |              | <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.               |  |
| Measurement & estimate sheet:   |                      | <input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required |      | Measurement & estimate sheet: |              | <input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed |  |
| PO/WO no.   |                      |  |      | PO/WO date:                   |              |  |  |
| Remarks :   |                      |  |      |                               |              |  |  |
|   |                      |  |      |                               |              |  |  |
|   |                      |  |      |                               |              |  |  |
|   |                      |  |      |                               |              |  |  |
| Approved by Project Manager   |                      | Approved by Design Team  |      | Approved by M.D.              |              |  |  |
| Date: 8/4/2021  |                      | Date:  |      | Date:                         |              |  |  |
| Sign:  |                      | Sign:  |      | Sign:                         |              |  |  |

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Name : Dharma Rao

**ESTIMATE SHEET**

| Company Name:          |                              | MPPJ                           |          | Approved  |            |      |        |                 |
|------------------------|------------------------------|--------------------------------|----------|---|------------|------|--------|-----------------|
| Project:               |                              | May Flower Patinum             |          |   |            |      |        |                 |
| Work Description       |                              | Brickwork B-603, B-702, B704   |          |   |            |      |        |                 |
| Name of the Contractor |                              | N. Dharmarao                   |          |   |            |      |        |                 |
| Prepared By            |                              | K. Narendra Reddy              |          |   |            |      |        |                 |
| Date                   |                              | 08-04-2021                     |          |   |            |      |        |                 |
| S No.                  | Item Head                    | Item Description               | Quantity | Units   | Percentage | Rate | Amount | Item Head Total |
|                        | Brickwork B-603, B-702, B704 |                                |          |   |            |      |        |                 |
| 1                      | Brickwork B-603              | Brickwork for B-603 - 1800 sft | 1800     | sft   | 25% of 280 | 126  | 226800 | 226800          |
|                        |                              | GST 18%                        |          |   |            |      | 40824  | 267624          |
| 2                      | Brickwork B-702              | Brickwork for B-702 - 2140 sft | 2140     | sft   | 25% of 280 | 126  | 269540 | 269540          |
|                        |                              | GST 18%                        |          |   |            |      | 48535  | 318175          |
| 2                      | Brickwork B-704              | Brickwork for B-704 - 1800 sft | 1800     | sft   | 25% of 280 | 126  | 226800 | 226800          |
|                        |                              | GST 18%                        |          |   |            |      | 40824  | 267624          |
| <b>Total</b>           |                              | <b>Amount in words</b>         |          | <b>Eight Lakhs Fifty Three Thousand Four Hundred and Twenty Three rupees only</b> |            |      |        | <b>853423</b>   |

