


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		G45		Date - site bills Register		15/04/2021	
Company Name:		MPL		Site:		May Flower Plotinam	
Name of Contractor Janardhan Prasad.							
Nature of work Tiler work							
Work done		From Date		To Date			
		15/03/2021		12/04/2021			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Tiler laying inside flats - A-801, A-802						
2.	A-803, A-804, A-805, B-801 - 6 flats						
3.	Verified tiles	975 X 6	14.30	Sft	83,655.00		
4.	Torlets	400 X 6	17.60	Sft	42,240.00		
5.	Kitchen utility	140 X 6	14.30	Sft	12,012.00		
6.	skirting	300 X 6	14.30	Sft	25,740.00		
7.							
8.							
9.							
10.							
11.	Total:				1,63,647.00/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 15/4/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

→ Contractor Sign: Janardhan Prasad.

MEASUREMENT SHEET									
Company Name:		MPTL			Approved		S.V. Subba Reddy		
Project:		Max Flower Platinum							
Work Description:		Tiles work at A-801, A-802, A-803, A-804, A-805, B-801							
Name of the Contractor		Janardhan Prasad							
Prepared By		K.Narendar Reddy							
Date:		15-04-2021							
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
Tiles work at A - 801-1500 sft Flat									
1	Tiles flooring work	Flooring work - 1500 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00
2	Toilets tiles work	Toilets	200.00	1.00	1.00	2.00	400.00	sft	400.00
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	140.00
4	Skirting	Skirting 3" - 20% of SBUA	300.00	1.00	1.00	1.00	300.00	ft	300.00
Tiles work at A - 802-1500 sft Flat									
1	Tiles flooring work	Flooring work - 1500 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00
2	Toilets tiles work	Toilets	200.00	1.00	1.00	2.00	400.00	sft	400.00
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	140.00
4	Skirting	Skirting 3" - 20% of SBUA	300.00	1.00	1.00	1.00	300.00	ft	300.00
Tiles work at A - 803-1500 sft Flat									
1	Tiles flooring work	Flooring work - 1500 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00
2	Toilets tiles work	Toilets	200.00	1.00	1.00	2.00	400.00	sft	400.00
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	140.00
4	Skirting	Skirting 3" - 20% of SBUA	300.00	1.00	1.00	1.00	300.00	ft	300.00
Skirting 3" - 20% of SBUA									
4	Skirting	Skirting 3" - 20% of SBUA	300.00	1.00	1.00	1.00	300.00	ft	300.00

	Tiles work at A - 804-1500 sft flat											
1	Tiles flooring work	Flooring work - 1500 sft	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	nos	1.00
2	Toilets tiles work	Toilets	200.00	1.00	1.00	2.00	400.00	sft	400.00			
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	140.00			140.00
4	Skirting	Skirting 3" - 20 % of SBUA	300.00	1.00	1.00	1.00	300.00	ft	300.00			300.00
	Tiles work at A - 805-1500 sft flat											
1	Tiles flooring work	Flooring work - 1500 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00			1.00
2	Toilets tiles work	Toilets	200.00	1.00	1.00	2.00	400.00	sft	400.00			400.00
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	140.00			140.00
4	Skirting	Skirting 3" - 20 % of SBUA	300.00	1.00	1.00	1.00	300.00	ft	300.00			300.00
	Tiles work at B-801-1500 sft flat											
1	Tiles flooring work	Flooring work - 1800 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00			1.00
2	Toilets tiles work	Toilets	200.00	1.00	1.00	3.00	600.00	sft	600.00			600.00
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	140.00			140.00
4	Skirting	Skirting 3" - 20 % of SBUA	360.00	1.00	1.00	1.00	360.00	ft	360.00			360.00
4	Skirting	Skirting 3" - 20 % of SBUA	300.00	1.00	1.00	1.00	300.00	ft	300.00			300.00

Bill for Consumables

Janardhan Prasad
Seethapalmandi, Warasiguda
Hyderabad

Date:15-04-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Tiles work at A-801, A-802, A-803, A-804, A-805, B-801 flats
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Tiles work at A-801, A-802, A-803, A-804, A-805, B-801 flats Total amount =Rs 1,63,647=00 Work done from date 15-03-2021 to 12-04-2021	Rs.32729-00

Amount in words: Thirty Two Thousand Seven Hundred and Twenty Nine rupees only.

Sign: _____

Bill for Labour charges
Janardhan Prasad
Seethapalmandi, Warasiguda
Hyderabad

Date:15-04-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Tiles work at A-801, A-802, A-803, A-804, A-805, B-801 flats
Towards: Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done: Tiles work at A-801, A-802, A-803, A-804, A-805, B-801 flats Total amount =Rs 1,63,647=00 Work done from date 15-03-2021 to 12-04-2021	Rs.65459=00

Amount in words: Sixty Five Thousand Four Hundred and Fifty Nine rupees only

Sign: _____

Bill for Equipment Allowance

Janardhan Prasad
Seethapalmandi, Warasiguda
Hyderabad

Date: 15-04-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Tiles work at A-801, A-802, A-803, A-804, A-805, B-801 flats
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Tiles work at A-801, A-802, A-803, A-804, A-805, B-801 flats Total amount - 1,63,647=00 Work done from date 15-03-2021 to 12-04-2021	Rs.65459=00

Amount in words: Sixty Five Thousand Four Hundred and Fifty Nine rupees only

Sign: _____