


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		120.		Date - site bills Register		19/4/21.	
Company Name:		GVRC		Site:		Innopolis.	
Name of Contractor		(Ishaq) Md. Asim					
Nature of work		2727 block Column-6, staircase, Lift-1,2 & slab-6.					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Column-6 shuttering	6,840	79.86	sft	5,46,237.		
2.	Beam-slab-6.	7,696	79.86	sft	6,14,584.		
3.	Flat slab shuttering	32,676	79.86	sft	26,09,505.		
4.	stair case 1,2&3.	683	79.86	sft	54,572.		
5.	stair case steps.	157	79.86	sft.	12,498.		
6.	& staircase beam						
7.	Lift-1 & 2 (cd-4)	2,260	79.86	sft.	1,80,462.		
8.							
9.							
10.							
11.	Total:	50,311.	79.86	sft.	40,17,857/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 19-04-2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Company Name:		GVRC		2/27 Block estimation 06-01-2021 part - 4 slab - 6.xlsx																				
Project:		Innopolis		Footings and Columns upto GL																				
Work Description:		columns, staircase & lift concrete, shuttering estimate																						
Prepared By:		G Venkatesh																						
Date:		18-07-2020ver4c																						
Footings, Pedestals and Columns																								
Number of footings, pedestals, columns in each grid.																								
S.No.	Item	Type	Size	Shuttering Qty units	Concrete qty in cft	Grid A	Grid B	Grid C	Grid C'	Grid D	Grid E	Grid F	Grid G	Grid H	Grid I	Grid J	Grid K	Grid L	Grid M	Grid N	Total numbers	Total Centering qty	Total concrete qty	
1	Col 4	C1	9"x2'x15'6"	84 sft	23	3																4	337	91
2	Col 4	C2	1'x2'x15'6"	92 sft	30	1				5												14	1,283	419
3	Col 4	C3	13"x2'x15'6"	99 sft	38		2			3												7	696	263
4	Col 4	C4	13"x2'x15'6"	99 sft	38			1		1												2	199	75
5	Col 4	C4A	16"x16"x15'6"	92 sft	34																	2	183	67
6	Col 4	C5	2'x2'x15'6"	122 sft	60						2											11	1,344	658
7	Col 4	C6	2'x2'x15'6"	122 sft	60						2											6	733	359
8	Col 4	C7	23"x23"x15'6"	138 sft	76																	2	275	152
9	Col 4	C8	23"x23"x15'6"	138 sft	76																	2	275	152
10	Col 4	C9	23"x23"x15'6"	138 sft	76																	6	826	457
11	Col 4	C10	26"x26"x15'6"	153 sft	94																	1	138	76
12	Col 4	C11	28"x28"x15'6"	168 sft	114																	1	153	94
13	Lift - 1	Lift -1 from slab-2 to slab -4	8'x8'7"	1130 sft	129																	4	673	454
14	Lift - 2	Lift -1 from slab-2 to slab -4	8'x8'7"	1130 sft	129																	1	1,130	129
15	Subtotal D- for Col 3 upto GL			3705	0	4	2	6	0	9	6	6	6	8	2	1	0	0	2	7	1	60	6840	3166
16	Staircase			228 sft	79																	1	228	79
17	Staircase			228 sft	33																	1	228	33
18	Staircase			228 sft	85																	1	228	85
19	Staircase			228 sft	85																	1	228	85
20	Staircase steps & staircase beams 1,2 & 3			157 sft																		1	157	
21	Sub total			683	198	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	3	683	198

Company Name:	GVRC								
Project:	Innopolis								
Work Description:	payment summery of 2727 BLOCK column - 6, staircase, Lift - 1, Lift - 2 & slab - 6 including beams & drop points.								
Prepared By	G Venkatesh								
Date:	15-04-2021					A	B	C	D
SHUTTERING AREAS									
SL NO	BLOCK	TYPE OF STRUCTURE	QTY	UOM	APPROVED RATE	AMOUNT			
1	2727	column 6 shuttering	6,840	sft	79.86	5,46,237			
2	2727	Beam-slab6 beams with slab shuttering	7,696	sft	79.86	6,14,584			
3	2727	Flat slab6 slab shuttering including drop panels	32,676	sft	79.86	26,09,505			
4	2727	staircase 1, 2 & 3	683	sft	79.86	54,572			
5	2727	staircase steps & staircase beam from slab -5 to slab-6	157	sft	79.86	12,498			
6	2727	Lift-1&2(COL 4)	2,260	sft	79.86	1,80,462			
7		Total	50,311	sft		40,17,857			