


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		644		Date - site bills Register		15/4/2021	
Company Name:		MPL		Site:		MFP	
Name of Contractor		Ch. Malleshham.					
Nature of work		Shuttering, Barbending & Concreting work.					
Work done		From Date		To Date			
		09/4/21		13/4/21			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	B&C-Blocks 9 <sup>th</sup>						
2.	floor columns-12						
3.	① Columns-12	7249.50	56.00	sqft.	405972.00		
4.	② Lift shear walls	840.00	56.00	sqft.	47040.00		
5.	③ Stair cases	1077.50	56.00	sqft.	60340.00		
6.							
7.							
8.							
9.							
10.							
11.	Total:				513352.00/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 15/4/2021		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

→ \* Contractor Sign: CH. MALLESHAM

**Bill for Equipment Allowance**  
CH.Mallesham..  
Maruthi colony, chakripuram.  
Hyderabad

Date : 15.04.2021

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** B block-2,3,4 flats&C block- C1 to C6 flats col-12 Rcc work.  
**Towards:** Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: B block-2,3,4 flats&C block- C1 to C6 flats col-12 Rcc work. Total amount =Rs.5,13,352.=00 Work done from date : 09.04.2021 to 13.04.2021	Rs.4,10,681=00

Amount in words : Four Lakhs ten Thousand six hundred and eighty one Rupees only.

Sign: \_\_\_\_\_

**Bill for Labour charges**  
CH.Mallesham..  
Maruthi colony, chakripuram.  
Hyderabad.

Date:15.04.2021

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** B block-2,3,4 flats&C block- C1 to C6 flats col-12 Rcc work.  
**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done: B block-2,3,4 flats&C block- C1 to C6 flats col-12 Rcc work. Total amount =Rs.5,13,352.=00 Work done from date : 09.04.2021 to 13.04.2021	Rs. 1,02,670=00

**Amount in words :** One lakh two Thousand six hundred and seventy only..

Sign: \_\_\_\_\_



MEASUREMENT SHEET									
Topic:	B&C Blocks column's-12 shuttering . barbending and concreting work.					Prepared by:	sobhanbabu		
company:	Mppi					Date:	14-Apr-21		
Project:	May Flower Platinum								
Contractor Name:	Ch.Mallesham.								
S.No	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Total Head
1	Column's	B& C blocks 9th floor column's -12							
	Bgrid 22	C1 9"X24"	5.50	1.00	9.00	1	49.50	Sft	
	Bgrid 23	C5 9"X33"	7.00	1.00	9.00	1	63.00	Sft	
	Bgrid 24	C4 9"X30"	6.50	1.00	9.00	1	58.50	Sft	
	Bgrid 25	C1 9"X24"	5.50	1.00	9.00	1	49.50	Sft	
	Bgrid 26	C1 9"X24"	5.50	1.00	9.00	1	49.50	Sft	
	Bgrid 27	C2 9"X24"	5.50	1.00	9.00	1	49.50	Sft	
	Bgrid 28	C1 9"X24"	5.50	1.00	9.00	1	49.50	Sft	
	Cgrid 22	C3 9"X27"	6.00	1.00	9.00	1	54.00	Sft	
	Cgrid 23	C8 9"X36"	7.50	1.00	9.00	1	67.50	Sft	
	Cgrid 24,25,26	C4 9"X30"	6.50	1.00	9.00	3	175.50	Sft	
	Cgrid 27	C3 9"X27"	6.00	1.00	9.00	1	54.00	Sft	
	Cgrid 28	C1 9"X24"	5.50	1.00	9.00	1	49.50	Sft	
	Dgrid 22	C2 9"X24"	5.50	1.00	9.00	1	49.50	Sft	
	Dgrid 23	C7 9"X30"	6.50	1.00	9.00	1	58.50	Sft	
	Dgrid 24	C6 12"X36"	8.00	1.00	9.00	1	72.00	Sft	
		C1 9"X24"	5.50	1.00	9.00	2	99.00	Sft	
		C3 9"X27"	5.00	1.00	9.00	1	45.00	Sft	
	Egrid 25	C3 9"X27"	5.00	1.00	9.00	1	45.00	Sft	
	Egrid 26	C8 9"X36"	7.50	1.00	9.00	1	67.50	Sft	
	Dgrid 28	C1 9"X24"	5.50	1.00	9.00	1	49.50	Sft	
	Egrid 28	C3 9"X27"	6.00	1.00	9.00	1	54.00	Sft	



	Fgrid 21	C1 9"X24"	5.50	1.00		9.00	1	49.50	Sft	
	Fgrid 22	C5 9"X33"	7.00	1.00		9.00	1	63.00	Sft	
	Fgrid 25	C2 9"X24"	5.50	1.00		9.00	1	49.50	Sft	
	Fgrid 26,27	C1 9"X24"	5.50	1.00		9.00	2	99.00	Sft	
	Fgrid 28	C2 9"X24"	5.50	1.00		9.00	1	49.50	Sft	
	Ggrid15, 16	C1 9"X24"	5.50	1.00		9.00	2	99.00	Sft	
		CB2 12"X15"	4.50	1.00		9.00	1	40.50	Sft	
	Ggrid17	C7 9"X30"	6.50	1.00		9.00	1	58.50	Sft	
	Ggrid19	C7 9"X30"	6.50	1.00		9.00	1	58.50	Sft	
	Ggrid20	C1 9"X24"	5.50	1.00		9.00	1	49.50	Sft	
	Ggrid21	C1 9"X24"	5.50	1.00		9.00	1	49.50	Sft	
	Ggrid22,23	C8 9"X36"	7.50	1.00		9.00	2	135.00	Sft	
	Ggrid24,27	C3 9"X27"	5.00	1.00		9.00	2	90.00	Sft	
	Ggrid26	C4 9"X30"	6.50	1.00		9.00	1	58.50	Sft	
	Ggrid28	C2 9"X24"	5.50	1.00		9.00	1	49.50	Sft	
	Hgrid21	C2 9"X24"	5.50	1.00		9.00	1	49.50	Sft	
	Hgrid25	C4 9"X30"	6.50	1.00		9.00	1	58.50	Sft	
	Igrid15, 16	C1 9"X24"	5.50	1.00		9.00	2	99.00	Sft	
	Igrid 17	C8 9"X36"	7.50	1.00		9.00	2	135.00	Sft	
		CB2 12"X15"	4.50	1.00		9.00	1	40.50	Sft	
	I,Jgrid 18, 19	C3 9"X27"	6.00	1.00		9.00	2	108.00	Sft	
		C5 9"X33"	7.00	1.00		9.00	1	63.00	Sft	
		C6 12"X36"	8.00	1.00		9.00	1	72.00	Sft	
	Igrid 20	C2 9"X24"	5.50	1.00		9.00	1	49.50	Sft	
	Igrid 21	C1 9"X24"	5.50	1.00		9.00	1	49.50	Sft	
	Igrid 22	C1 9"X24"	5.50	1.00		9.00	1	49.50	Sft	
		C2 9"X27"	6.00	1.00		9.00	1	54.00	Sft	
	Igrid 23	C4 9"X30"	6.50	1.00		9.00	1	58.50	Sft	
	Igrid 24	C1 9"X24"	5.50	1.00		9.00	1	49.50	Sft	
		C3 9"X27"	6.00	1.00		9.00	1	54.00	Sft	
	Igrid 25	C5 9"X33"	7.00	1.00		9.00	1	63.00	Sft	
	Hgrid 28	C2 9"X24"	5.50	1.00		9.00	1	49.50	Sft	

	Jgrid 15,16	C1 9"X24"	5.50	1.00		9.00	2	99.00	Sft	
		CB2 12"X15"	4.50	1.00		9.00	1	40.50	Sft	
	Jgrid 17	C5 9"X33"	7.00	1.00		9.00	1	63.00	Sft	
	Jgrid 20	C2 9"X24"	5.50	1.00		9.00	1	49.50	Sft	
	Jgrid 21	C3 9"X27"	6.00	1.00		9.00	2	108.00	Sft	
	Jgrid 23	C4 9"X30"	6.50	1.00		9.00	1	58.50	Sft	
	Jgrid 24	C3 9"X27"	6.00	1.00		9.00	2	108.00	Sft	
	Jgrid 27	C1 9"X24"	5.50	1.00		9.00	1	49.50	Sft	
	Lgrid 28	C2 9"X24"	5.50	1.00		9.00	1	49.50	Sft	
	Jgrid 26	C1 9"X24"	5.50	1.00		9.00	2	99.00	Sft	
	Kgrid 16	C1 9"X24"	5.50	1.00		9.00	2	99.00	Sft	
		CB2 12"X15"	4.50	1.00		9.00	1	40.50	Sft	
	Kgrid 17	C1 9"X24"	5.50	1.00		9.00	1	49.50	Sft	
		C5 9"X33"	7.00	1.00		9.00	1	63.00	Sft	
	Kgrid 19	C3 9"X27"	6.00	1.00		9.00	1	54.00	Sft	
	Kgrid 20	C4 9"X30"	6.50	1.00		9.00	1	58.50	Sft	
	Kgrid 21	C5 9"X33"	7.00	1.00		9.00	1	63.00	Sft	
	Kgrid 22	C2 9"X24"	5.50	1.00		9.00	1	49.50	Sft	
	Kgrid 23	C5 9"X33"	7.00	1.00		9.00	1	63.00	Sft	
	Kgrid 23'	C2 9"X24"	5.50	1.00		9.00	1	49.50	Sft	
	Kgrid 24	C2 9"X24"	5.50	1.00		9.00	1	49.50	Sft	
	Kgrid 25	C2 9"X24"	5.50	1.00		9.00	1	49.50	Sft	
		C8 9"X36"	7.50	1.00		9.00	2	135.00	Sft	
	Lgrid 26	C4 9"X30"	6.50	1.00		9.00	1	58.50	Sft	
	Lgrid 15,16	C1 9"X24"	5.50	1.00		9.00	1	49.50	Sft	
		C3 9"X27"	6.00	1.00		9.00	1	54.00	Sft	
		CB2 12"X15"	4.50	1.00		9.00	1	40.50	Sft	
	Lgrid 18	C7 9"X30"	6.50	1.00		9.00	1	58.50	Sft	
	Lgrid 19	C3 9"X27"	6.00	1.00		9.00	1	54.00	Sft	
	Lgrid 20	C8 9"X36"	7.50	1.00		9.00	1	67.50	Sft	

