


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		91		Date - site bills Register		21/4/21	
Company Name:		SOULLP		Site:		SOV	
Name of Contractor		Kasurabas Reddy.					
Nature of work		Cladding work					
Work done		From Date		To Date			
		03/12/21		15/4/21			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	cladding work						
2.		515	105/-	sft	54,027/-		
3.	V.NO - 128						
4.							
5.	V.NO - 129	414	105/-	sft	43,437/-		
6.							
7.							
8.							
9.							
10.							
11.	Total:					97,464/-	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		72139		PO/WO date:		13/11/20	
Remarks :							
<b>APPROVED BY</b>							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 21 APR 2021		Date:		Date:			
Sign:  Project Manager K. Purushotham (S.O.V.LLP)		Sign:		Sign:			

Notes: 1. The advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET							
Company Name:	Silver Oak Villas LLP						
Project:	Silver Oak Villas-III						
Work Description:	Cladding Work V no 128 & 129						
Name of the Contractor	Karunakar Reddy						
Prepared By	B Meenakshi						
Date:	21-04-2021						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Cladding Work V NO-128 (3bhk Villa)	Front Side elevation South side elevation	514.73	Sq	105.00	54,046.91	
2	Cladding Work V NO-129 (3bhk Villa)	Front Side elevation South side elevation	413.68	Sq	105.00	43436.53	
Total Amount in words: Ninty Seven Thousand Four Hundered Eighty Four Rupees Only							97,483.44

APPROVED BY

21 APR 2021

Project Manager  
K. Purshotham (S.O.V.LLP)

MEASUREMENT SHEET

Company Name: Silver Oak Villas LLP

Project: Silver Oak Villas-III

Work Description: Cladding Work V no 128 & 129

Contractor Name: Karunakar Reddy

Prepared By: B. Meenakshi

Date: 21-04-2021

Approved by:

Sign

S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	Cladding Work V NO- 128 (3bhk Villa)	Front Side elevation	13.75	1.00	21.99	1.00	302.36	SA	588.23
		South side elevation	13.00	1.00	21.99	1.00	285.87	SA	
		Deduction of window &	6.00	1.00	4.00	2.00	48.00	SA	
		Elevation Beam	12.75	1.00	1.00	2.00	25.50	SA	
							Total Quantity:		73.50
							Total Quantity:		514.73
2	Cladding Work V NO- 129 (3bhk Villa)	Front Side elevation	12.33	1.00	20.42	1.00	251.78	SA	477.01
		South side elevation	11.03	1.00	20.42	1.00	225.23	SA	
		Deduction of window &	6.00	1.00	4.00	1.00	24.00	SA	
		Elevation Beam	11.33	1.00	0.50	2.00	11.33	SA	
		Utility Door	7.00	1.00	2.50	1.00	17.50	SA	
	Utility Kitchen	3.50	1.00	3.00	1.00	10.50	SA	63.33	
							Total Quantity:		413.68

# Purchase Order

Karunakar Reddy.

Page(s) 1 of 1

17-11-2020 10:02:36

Original / Office Copy / Purchase Div. Copy

From Company : **Silver Oak Villas LLP**  
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003  
G S T No. : 36ADBFS3288A2Z7

## Supplier Details

Karunakar Reddy  
8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad.

Doc No	72139	156145
Doc Date	13-11-2020	
Quote No	Nil	
Quote Date	22-10-2018	
SupplyType	Supply	

GSTIN 36AKGPRU150G1ZD NA  
NA 9440407992

Kind Attn : Mr. Karunakar Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 6163 - Miscellaneous - Cement Fiber board - NA - sft 6" wide x 10' length	1,050.00	105.00	0.00	18.00	130,095.00
Rupees : One Lakh(s) Thirty Thousand Ninty Five Only.					<b>Total Order Value . . . 130,095.00</b>

## Terms and Conditions :-

Specification / Brand	Items shall be of V-Plenk brand cement fiber board 8mm thick.
Payment Terms	50% as advance & balance 50% on completion of work.
Tax	All taxes included in above price.
Delivery Date	Within 7 days.
Delivery Location	Silver Oak Villas Part III Sy No 11,12,14,15,16,17,18 . 294 Phone. 0
Penalty For Delay	Nil
Transportation Cost	Included in the above price.
Warranty	Nil
Advance Paid	Rs. 65,048/- advance to be pay vide cheque no. , dtd.
Other Terms	We reserve the right to reject items not conforming to quality and specifications. Above order for V no. 128 & 129.
Completion Date	Nil
Measurement	Nil
Security	Nil
Remarks	

For **Silver Oak Villas LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Karunakar Reddy**

Name : \_\_\_\_\_

Name : \_\_\_\_\_

Date : \_\_\_/\_\_\_/\_\_\_

Contact