


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		654		Date - site bills Register		21/04/2021	
Company Name:		MPL		Site:		May Flower Platform	
Name of Contractor		Mohd Azar					
Nature of work		Core cutting					
Work done		From Date		To Date			
		25/03/2021		18/04/2021			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
Core cutting work							
1.	C-501 to C-506,						
2.	B-502, B-503, B-504						
3.	3" hole for 4" slab	07	225	no	1575=00		
4.	3" hole for C" wall	02	225	no	450=00		
5.	4" hole for 4" slab	19	250	no	4750=00		
6.	4" hole for 5" beam	27	325	no	8775=00		
7.	5" hole for 4" slab	67	274	no	18425=00		
8.	5" hole for 9" beam	23	350	no	8050=00		
9.							
10.							
11.	Total:				42025=00		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 21/4/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor sign :- AZAR

ESTIMATE SHEET									
Company Name:		MPL		Approved by - S. V. Subba Reddy					
Project:		May Flower Platinum							
Work Description:		Core cutting C-501 to C-506, B-502, B-503, B-504 - 9 Flats							
Name of the Contractor		Mohd Azar							
Prepared By		K. Narender Reddy							
Date:		21-04-2021							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
1	Core cutting - C-501	Core cutting C-501 to C-506, B-502, B-503, B-504 - 9 flats							
		Core cutting							
		3" Dia hole for 4" slab	0	nos	225	0			
		3" Dia hole for 6" wall	1	nos	225	225			
		4" Dia hole for 4" slab	2	nos	250	500			
		4" Dia hole for 9" beam	2	nos	325	650			
2	Core cutting - C-502	5" Dia hole for 4" slab	6	nos	275	1650			
		5" Dia hole for 9" beam	2	nos	350	700			
		Core cutting	13.00					3725	
		3" Dia hole for 4" slab	0	nos	225	0			
		3" Dia hole for 6" wall	1	nos	225	225			
		4" Dia hole for 4" slab	2	nos	250	500			
3	Core cutting - C-503	4" Dia hole for 9" beam	2	nos	325	650			
		5" Dia hole for 4" slab	6	nos	275	1650			
		5" Dia hole for 9" beam	2	nos	350	700			
		Core cutting	13.00					3725	
		3" Dia hole for 4" slab	1	nos	225	225			
		3" Dia hole for 6" wall	1	nos	225	225			
		4" Dia hole for 4" slab	2	nos	250	500			
		4" Dia hole for 9" beam	3	nos	325	975			
		5" Dia hole for 4" slab	6	nos	275	1650			
		5" Dia hole for 9" beam	2	nos	350	700			
		Core cutting	15.00					4275	

Bill for Consumables

Mohd Azar
H,No 11-1-624/7/A, Mylargadds, Chilkalguda,
Secunderabad

Date : 21-04-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Core cutting C-501 to C-506, B-502, B-503, B-504 - 9 flats
Towards: Allowance for consumables

S No.	Description	Amount
1.	Brief description of work done:Core cutting C-501 to C-506, B-502, B-503, B-504 - 9 flats Total amount =Rs 42,025=00 Work done from date 25-03-2021 to 18-04-2021	Rs.8405=00

Amount in words: Eight Thousand and Five rupees only

Sign: _____

Bill for Equipment Allowance

Mohd Azar

H.No 11-1-624/7/A, Mylargadds, Chilkalguda,
Secunderabad

Date : 21-04-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Core cutting C-501 to C-506, B-502, B-503, B-504 - 9 flats
Towards: Allowance for Equipments

S No.	Description	Amount
1.	Brief description of work done:Core cutting C-501 to C-506, B-502, B-503, B-504 - 9 flats Total amount =Rs 42,025=00 Work done from date 25-03-2021 to 18-04-2021	Rs.16,810=00

Amount in words: Sixteen Thousand Eight Hundred and Ten Rupees only

Sign: _____

Bill for Labour charges
Mohd Azar
H.No 11-1-624/7/A, Mylargadds, Chilalguda,
Secunderabad

Date : 21-04-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Core cutting C-501 to C-506, B-502, B-503, B-504 - 9 flats
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done:Core cutting C-501 to C-506, B-502, B-503, B-504 - 9 flats Total amount =Rs 42,025=00 Work done from date 25-03-2021 to 18-04-2021	Rs.16,810=00

Amount in words: Sixteen Thousand Eight Hundred and Ten Rupees only

Sign: _____