

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	661	Date - site bills Register	28/4/2021			
Company Name:	MPL	Site:	May Flower Platinum			
Name of Contractor	YOUSUF ALI					
Nature of work	FALSE CEILING WORK					
Work done	From Date	To Date				
	25/2/2021	20/3/2021				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	FALSE CEILING WORK					
2.	A-807, A-808, B-805	930 X 3	34/-	Sft	94,860 = 0	
3.	-1800 Sft	581 X 3	34/-	Sft	59,262 = 0	
4.						
5.	B-801-1500 Sft	796 X 1	34/-	Sft	27064 = 0	
6.		449 X 1	34/-	Sft	15,266 = 0	
7.						
8.	total				196,452 = 0	
9.	AST 18%				35,361 = 0	
10.						
11.	Total:				231,813 = 0	
Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	GST bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.			
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed			
PO/WO no.	74882	PO/WO date:	20/2/2021			
Remarks :						
Approved by Project Manager	Approved by Design Team	Approved by M.D.				
Date: 28/4/2021	Date:	Date:				
Sign:	Sign:	Sign:				

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor name is YOUSUF ALI

ESTIMATE SHEET

Company Name:		MPLL					Approved	
Project:		May Flower Patinum						
Work Description:		False Ceiling Work at A-807, A-808, B-801, B-805						
Name of the Contractor		Yousuf Ali						
Prepared By		K. Narendar Reddy						
Date:		28-04-2021						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	
		False Ceiling Work at A-807, A-808, B-801, B-805						
1	false ceiling	Gypsum ceiling flat no A-807	930.00	sft	34.00	31,620.00		
		Plain false ceiling	581.00	sft	34.00	19,754.00	51374	
		GST				9,247.32	60621	
		Total						
2	false ceiling	Gypsum ceiling flat no A-808	930.00	sft	34.00	31,620.00		
		Plain false ceiling	581.00	sft	34.00	19,754.00	51374	
		GST				9,247.32	60621	
		Total						
3	false ceiling	Gypsum ceiling flat no B-805	930.00	sft	34.00	31,620.00		
		Plain false ceiling	581.00	sft	34.00	19,754.00	51374	
		GST				9,247.32	60621	
		Total						
4	false ceiling	Gypsum ceiling flat no B-801	796.00	sft	34.00	27,064.00		
		Plain false ceiling	449.00	sft	34.00	15,266.00	42330	
		GST				7,619.40	49949	
		Total						
		Total					231813	
		Amount in words Two Lakhs Thirty One Thousand Eight Hundred and Thirteen rupees only						

MEASUREMENT SHEET

MEASUREMENT SHEET		MPP		Approved					
Company Name:		MPP							
Project:		May Flower Patnam							
Work Description:		False Ceiling Work at A-807, A-808, B-801, B-805							
Name of the Contractor:		Yousuf Ali							
Prepared By:		K. Narendra Reddy							
Date:		28-04-2021							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E
Designer And Plain ceiling False Ceiling Work at A-807									
1	Flat No. A-807	Drawing	14.25	10.75	1.00	1.00	153 sft		
		Passage	14.50	5.00	1.00	1.00	73 sft		
		Living	17.00	11.00	1.00	1.00	187 sft		
		Dining	9.75	8.25	1.00	1.00	80 sft		
		Master Bed Room	12.25	11.50	1.00	1.00	141 sft		
		Dressing	5.50	5.00	1.00	1.00	28 sft		
		Children Bed Room	12.00	9.75	1.00	1.00	117 sft		
		Guest Bed Room	12.00	11.00	1.00	1.00	132 sft		
		Puja	4.75	4.00	1.00	1.00	19 sft		
		Total Plain Ceiling Area							930
		Drawing -verticals	5.50	2.25	1.00	1.00	12 Rt		
		Cut out	120.00	1.00	1.00	1.00	120 Rt		
		Vertical	75.00	1.00	1.00	1.00	75 Rt		
		Living	226.00	1.00	1.00	1.00	226 Rt		
		Vertical	36.00	1.00	1.00	1.00	36 Rt		
		Rafters	4.00	1.50	1.00	1.00	6 sft		
		Dining	82.00	1.00	1.00	1.00	82 Rt		
		Cut out	24.00	1.00	1.00	1.00	24 Rt		
		vertical							
		Rafters							
		Total Verticals Area in Rt							581
Designer And Plain ceiling False Ceiling Work at A-808									
2	Flat No. A-808	Drawing	14.25	10.75	1.00	1.00	153 sft		
		Passage	14.50	5.00	1.00	1.00	73 sft		
		Living	17.00	11.00	1.00	1.00	187 sft		
		Dining	9.75	8.25	1.00	1.00	80 sft		

Designer And Plain ceiling False Ceiling Work at A-401/A-408, B-405-Luxury Flats

	Master Bed Room	12.25	11.50	1.00	1.00	1.00	1.00	1.00	1.00	141 sft	
	Dressing	5.50	5.00	1.00	1.00	1.00	1.00	1.00	1.00	28 sft	
	Children Bed Room	12.00	9.75	1.00	1.00	1.00	1.00	1.00	1.00	117 sft	
	Guest Bed Room	12.00	11.00	1.00	1.00	1.00	1.00	1.00	1.00	132 sft	
	Puja	4.75	4.00	1.00	1.00	1.00	1.00	1.00	1.00	19 sft	
	Total Plain Ceiling Area										930
	Drawing -verticals										
	Cut out	5.50	2.25	1.00	1.00	1.00	1.00	1.00	1.00	12 Rft	
	Vertical	120.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	120 Rft	
	Vertical	75.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	75 Rft	
	Living										
	vertical	226.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	226 Rft	
	Rafters	36.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	36 Rft	
	Dining										
	Cut out	4.00	1.50	1.00	1.00	1.00	1.00	1.00	1.00	6 sft	
	vertical	82.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	82 Rft	
	Rafters	24.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	24 Rft	
	Total Verticals Area In Rft										581
	Designer And Plain ceiling False Ceiling Work at B-805										
3	Flat No. B-805										
	Drawing	14.25	10.75	1.00	1.00	1.00	1.00	1.00	1.00	153 sft	
	Passage	14.50	5.00	1.00	1.00	1.00	1.00	1.00	1.00	73 sft	
	Living	17.00	11.00	1.00	1.00	1.00	1.00	1.00	1.00	187 sft	
	Dining	9.75	8.25	1.00	1.00	1.00	1.00	1.00	1.00	80 sft	
	Master Bed Room	12.25	11.50	1.00	1.00	1.00	1.00	1.00	1.00	141 sft	
	Dressing	5.50	5.00	1.00	1.00	1.00	1.00	1.00	1.00	28 sft	
	Children Bed Room	12.00	9.75	1.00	1.00	1.00	1.00	1.00	1.00	117 sft	
	Guest Bed Room	12.00	11.00	1.00	1.00	1.00	1.00	1.00	1.00	132 sft	
	Puja	4.75	4.00	1.00	1.00	1.00	1.00	1.00	1.00	19 sft	
	Total Plain Ceiling Area										930
	Drawing -verticals										
	Cut out	5.50	2.25	1.00	1.00	1.00	1.00	1.00	1.00	12 Rft	
	Vertical	120.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	120 Rft	
	vertical	75.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	75 Rft	
	Living										
	vertical	226.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	226 Rft	
	Rafters	36.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	36 Rft	
	Dining										
	Cut out	4.00	1.50	1.00	1.00	1.00	1.00	1.00	1.00	6 sft	
	vertical	82.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	82 Rft	
	Rafters	24.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	24 Rft	
	Total Verticals Area In Rft										581

False Ceiling Work at B-801-1500 sft													
4	Flat No. B-801	Drawing	12.25	11.00	1.00	1.00		135 sft					
		Dining	16.50	10.00	1.00	1.00		165 sft					
			5.00	2.00	1.00	1.00		10 sft					
		passage	12.00	4.00	1.00	1.00		48 sft					
		Master Bed Room	13.50	12.00	1.00	1.00		162 sft					
		Dressing	9.00	5.00	1.00	1.00		45 sft					
		Children Bed Room	12.00	10.50	1.00	1.00		126 sft					
		Guest Bed Room	10.50	10.00	1.00	1.00		105 sft					796
		Total Plain Ceiling area											
		Vertical											
		Drawing											
		Vertical	132.00	1.00	1.00	1.00		132 Rft					
		Dining											
		Cut out	7.00	1.00	1.00	1.00		7 Rft					
		Vertical	177.00	1.00	1.00	1.00		177 Rft					
		Rafters	129.00	1.00	1.00	1.00		129 Rft					
		passage											
		cut out	3.50	1.00	1.00	1.00		3.50 Rft					
		Total Verticals Area in rft											449