


Construction division.
Advice for giving credit to contractors/suppliers.

| Sl. No. - site bills register | | 663 | Date - site bills Register | | 28/4/2021 | | |
|---|----------------------------|---|----------------------------|-------------------------------|------------------------|---|--|
| Company Name: | | MPL | Site: | | May Flower plot | | |
| Name of Contractor | | B. Hanumanth | | | | | |
| Nature of work | | Painting | | | | | |
| Work done | | From Date | 12/4/2021 | To Date | 20/4/2021 | | |
| Sl. No. | Villa/Flat/block no. | Qty. | Rate | Units | Amount | Contractors bill no | |
| 1. | 1st Coat of Cappam work ad | | | | | | |
| 2. | C-block - 6th floor. | | | | | | |
| 3. | C-601, C-602, C-603 | 1500 x 4 | 6 | Sft | 36,000 = R | | |
| 4. | C-604 - 1500 Sft | | | | | | |
| 5. | C-605, C-606, B-603, | 1800 x 4 | 6 | Sft | 43,200 = R | | |
| 6. | B-604 - 1800 Sft | | | | | | |
| 7. | B-602 - 2140 Sft | 2140 | 6 | Sft | 12,840 = R | | |
| 8. | Total | | | | 92,040 = R | | |
| 9. | HST 18% | | | | 16,567 = R | | |
| 10. | | | | | | | |
| 11. | Total: | | | | 1,08,607 = R | | |
| Bill required | | <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO. | | GST bill required | | <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO. | |
| Measurement & estimate sheet: | | <input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required | | Measurement & estimate sheet: | | <input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed | |
| PO/WO no. | | | | PO/WO date: | | | |
| Remarks : | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| Approved by Project Manager | | Approved by Design Team | | Approved by M.D. | | | |
| Date: 28/4/2021 | | Date: | | Date: | | | |
| Sign:  | | Sign: | | Sign: | | | |

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Sign: B. Hanumanth

| ESTIMATE SHEET | | | | | | | | | | |
|--|---------------|--|----------|-------|------|--------|-----------------|--|----------|--------|
| Company Name: | | MPLL | | | | | | | Approved | |
| Project: | | May Flower Patinum | | | | | | | | |
| Work Description: | | Painting of Flat nos C-601, C-602, C-603, C-604, C-605, C-606, B-602, B-603, B-604 1st coat of lappam work | | | | | | | | |
| Name of the Contractor | | B. Hanumanthu | | | | | | | | |
| Prepared By | | K. Narendar Reddy | | | | | | | | |
| Date: | | 28-04-2021 | | | | | | | | |
| S No. | Item Head | Item Description | Quantity | Units | Rate | Amount | Item Head Total | | | |
| Painting of Flat nos C-601, C-602, C-603, C-604, C-605, C-606, B-602, B-603, B-604 1st coat of lappam work | | | | | | | | | | |
| 1 | Painting work | 1st coat lappam work C-601, C-602, C-603, C-604, - 1500 sft flats | 6,000.00 | sft | 6.00 | 36000 | | | | |
| 2 | Painting work | 1st coat lappam work C-605, C-606, B-603, B-604 - 1800 sft flats | 7,200.00 | sft | 6.00 | 43200 | | | | |
| 3 | Painting work | 1st coat lappam work B-602-2140 sft | 2,140.00 | sft | 6.00 | 12840 | | | | |
| | | Total | | | | | 92040 | | | |
| | | GST 18% | | | | | 16567 | | | |
| | | Total Amount | | | | | | | | 108607 |
| | | Amount in words One Lakh Eight Thousand Six Hundred and Seven Rupees only | | | | | | | | |
| | | Note : i & ii coats lappam 40% of Rs. 30. 1st coat lappam 20% of Rs30/- ie Rs.6/- and 18 % GST added | | | | | | | | |

| MEASUREMENT SHEET | | | | | | | | | |
|------------------------|--|--|-------------|------------|-------------|-----------|-----------------------|------------|-------------------------------|
| Company Name: | MPPL | | | Approved | | | | | |
| Project: | May Flower Patinum | | | | | | | | |
| Work Description: | Painting of Flat nos C-601, C-602, C-603, C-604, C-605, C-606, B-602, B-603, B-604 1st coat of lappam work | | | | | | | | |
| Name of the Contractor | B. Hanumanthu | | | | | | | | |
| Prepared By | K. Narender Reddy | | | | | | | | |
| Date: | 28-04-2021 | | | | | | | | |
| S No. | Item Head | Item Description | A Length | B Width | C Height | D Nos. | E=AxBxCxD Quantity | F Units | G=Sum of E Item Head Total |
| | | Painting of Flat nos C-601, C-602, C-603, C-604, C-605, C-606, B-602, B-603, B-604 1st coat of lappam work | | | | | | | |
| 1 | Painting work | 1st coat lappam work C-601, C-602, C-603, C-604, - 1500 sft flats | 1,500.00 | 1.00 | 1.00 | 4.00 | 6000.00 | sft | |
| 2 | Painting work | 1st coat lappam work C-605, C-606, B-603, B-604 - 1800 sft flats | 1,800.00 | 1.00 | 1.00 | 4.00 | 7200.00 | sft | |
| 3 | Painting work | 1st coat lappam work B-602 - 2140 sft | 2,140.00 | 1.00 | 1.00 | 1.00 | 2140.00 | sft | |