


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		669		Date - site bills Register		03/05/2021	
Company Name:		MPL		Site:		May Flower Platinum	
Name of Contractor		Abdul Aziz Ansari					
Nature of work		False Ceiling work.					
Work done		From Date		To Date			
		2/4/2021		30/4/2021			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A-906 - Ceiling	930	34/-	Sft	31,620=00		
2.	Verticals	581	34/-	Rft	19,754=00		
3.							
4.	B-905 - Ceiling	930	34/-	Sft	31,620=00		
5.	Verticals	581	34/-	Rft	19,754=00		
6.							
7.	Total				1,02,748=00		
8.	AST 18%				18,494=00		
9.							
10.							
11.	Total:				1,21,242=00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		76813		PO/WO date:		29/4/2021	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 03/5/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor *view 2* Aziz

ESTIMATE SHEET

Company Name:	MPPL						Approved	
Project:	May Flower Patinum							
Work Description:	False Ceiling Work at A-906, B-905							
Name of the Contractor	Abdul Aziz							
Prepared By	K. Narender Reddy							
Date:	03-05-2021							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	
	False Ceiling Work at A-906							
1	Designer false ceiling	Plain false ceiling	930.00	sft	34.00	31,620.00		
		Verticals	581.00	sft	34.00	19,754.00		
							51374.00	
							9247.00	
							60621.00	
		Total						
	False Ceiling Work at B-905							
2	Designer false ceiling	Plain false ceiling	930.00	sft	34.00	31,620.00		
		Verticals	581.00	sft	34.00	19,754.00		
							51374.00	
							9247.00	
							60621.00	
		Total						
		Total					1,21,242.00	
	Amount in words One Lakh Twenty One Thousand Two Hundred and Fourty Two rupees only							

MEASUREMENT SHEET							Approved		
Company Name:		MPPIL							
Project:		May Flower Pattinum							
Work Description:		False Ceiling Work at A-906, B-905							
Name of the Contractor		Abdul Aziz							
Prepared By		K. Narendra Reddy							
Date:		03-03-2021							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AXBxCxD Quantity	F Units	G=Sum of E Item Head Total
Designer And Plain ceiling False Ceiling Work at A-906									
1	Designer And Plain ceiling	Drawing	14.25	10.75	1.00	1.00	153 sft		
		Passage	14.50	5.00	1.00	1.00	73 sft		
		Living	17.00	1.00	1.00	1.00	187 sft		
		Dining	9.75	8.25	1.00	1.00	80 sft		
		Master Bed Room	12.25	11.50	1.00	1.00	141 sft		
		Dressing	5.50	5.00	1.00	1.00	28 sft		
		Children Bed Room	12.00	9.75	1.00	1.00	117 sft		
		Guest Bed Room	12.00	11.00	1.00	1.00	132 sft		
		Puja	4.75	4.00	1.00	1.00	19 sft		
		Total Plain Ceiling Area							930
		Drawing -verticals							
		Cut out	5.50	2.25	1.00	1.00	12 Rft		
		Vertical	120.00	1.00	1.00	1.00	120 Rft		
		Vertical	75.00	1.00	1.00	1.00	75 Rft		
		Living							
		Vertical	226.00	1.00	1.00	1.00	226 Rft		
		Rafters	36.00	1.00	1.00	1.00	36 Rft		
		Dining							
		Cut out	4.00	1.50	1.00	1.00	6 sft		
		Vertical	82.00	1.00	1.00	1.00	82 Rft		
		Rafters	24.00	1.00	1.00	1.00	24 Rft		
		Total Verticals Area in Rft							581
Designer And Plain ceiling False Ceiling Work at B-905									
2	Flat No. B-905	Drawing	14.25	10.75	1.00	1.00	153 sft		
		Passage	14.50	5.00	1.00	1.00	73 sft		
		Living	17.00	1.00	1.00	1.00	187 sft		
		Dining	9.75	8.25	1.00	1.00	80 sft		

