


Construction division.
Advice for giving credit to contractors/suppliers.

| Sl. No. – site bills register | 694 | Date - site bills Register | 25/05/2021 | | | |
|---|---|----------------------------|-------------------------------|---|--------------|---------------------|
| Company Name: | M P P L | Site: | MFP | | | |
| Name of Contractor | Janardhan Prasad | | | | | |
| Nature of work | Tiled work | | | | | |
| Work done | From Date | 02/05/2021 | To Date | | | |
| | | | 24/05/2021 | | | |
| Sl. No. | Villa/Flat/block no. | Qty. | Rate | Units | Amount | Contractors bill no |
| 1. | A-901-1500 sft | 01 | 24795.00 | N/A | 24795.00 | |
| 2. | A-902-1500 sft | 01 | 24795.00 | N/A | 24795.00 | |
| 3. | A-903-1500 sft | 01 | 24795.00 | N/A | 24795.00 | |
| 4. | A-904-1500 sft | 01 | 24795.00 | N/A | 24795.00 | |
| 5. | A-905-1500 sft | 01 | 24795.00 | N/A | 24795.00 | |
| 6. | B-901-1500 sft | 01 | 24795.00 | N/A | 24795.00 | |
| 7. | | | | | | |
| 8. | | | | | | |
| 9. | | | | | | |
| 10. | | | | | | |
| 11. | Total: | | | | 148,770.00/- | |
| Bill required | <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO. | | GST bill required | <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO. | | |
| Measurement & estimate sheet: | <input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required | | Measurement & estimate sheet: | <input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed | | |
| PO/WO no. | | | PO/WO date: | | | |
| Remarks : | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| Approved by Project Manager | | Approved by Design Team | | Approved by M.D. | | |
| Date: 26/5/2021 | | Date: | | Date: | | |
| Sign:  | | Sign: | | Sign: | | |

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor sign: Janardhan Prasad

Bill for Consumables
Janardhan Prasad
Seethapalmandi, Warasiguda
Hyderabad

Date:26-05-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Tiles work at A-901, A-902, A-903, A-904, A-905, B-901
Towards: Allowance for Consumables

| S No. | Description | Amount |
|--------------|--|---------------|
| 1. | Brief description of work done: Tiles work at A-901, A-902, A-903, A-904, A-905, B-901 flats Total amount =Rs 1,48,770=00 Work done from date 02-05-2021 to 24-05-2021 | Rs.29,754=00 |

Amount in words: Twenty Nine Thousand Seven Hundred Fifty Four rupees only.

Sign: _____

Bill for Labour charges
Janardhan Prasad
Seethapalmandi, Warasiguda
Hyderabad

Date:26-05-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Tiles work at A-901, A-902, A-903, A-904, A-905, B-901
owards: Allowance for Labour charges

| S No. | Description | Amount |
|--------------|--|---------------|
| 1. | Brief description of work done: Tiles work at A-901, A-902, A-903, A-904, A-905, B-901 flats Total amount =Rs 1,48,770=00 Work done from date 02-05-2021 to 24-05-2021 | Rs.59,508=00 |

Amount in words: Fifty Nine Thousand Five Hundred and Eight rupees only

Sign: _____

Bill for Equipment Allowance
Janardhan Prasad
Seethapalmandi, Warasiguda
Hyderabad

Date:26-05-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Tiles work at A-901, A-902, A-903, A-904, A-905, B-901
Towards: Allowance for Equipment

| S No. | Description | Amount |
|--------------|--|---------------|
| 1. | Brief description of work done: Tiles work at A-901, A-902, A-903, A-904, A-905, B-901 flats Total amount =Rs 1,48,770=00 Work done from date 02-05-2021 to 24-05-2021 | Rs.59,508=00 |

Amount in words: Fifty Nine Thousand Five Hundred and Eight rupees only

Sign: _____

| ESTIMATE SHEET | | | | | | | | | |
|---|---------------------|--|----------|-------|----------|-----------|-----------------|-----------------|-------|
| Company Name: | | MPPPL | | | Approved | | | S.V.Subba Reddy | |
| Project: | | May Flower Platinum | | | | | | | |
| Work Description: | | Tiles work at A-901, A-902, A-903, A-904, A-905, B-901 | | | | | | | |
| Name of the Contractor | | Jamarnhan Prasad | | | | | | | |
| Prepared By | | K.Narendar Reddy | | | | | | | |
| Date: | | 26-05-2021 | | | | | | | |
| S No. | Item Head | Item Description | Quantity | Units | Rate | Amount | Item Head Total | | |
| Tiles work at A-901, A-902, A-903, A-904, A-905, B-901 | | | | | | | | | |
| Tiles work at A-901-1500 sft flat | | | | | | | | | |
| 1 | Tiles flooring work | Vetrified Tiles Flooring 65% of 1500 | 975.00 | sft | 13.00 | 12,675.00 | | | |
| 2 | Toilets tiles work | Toilets | 400.00 | sft | 16.00 | 6,400.00 | | | |
| 3 | Kitchen & Utility | Kitchen & utility tiles work | 140.00 | sft | 13.00 | 1,820.00 | | | |
| 4 | Skirting | Skirting 3" | 300.00 | sft | 13.00 | 3,900.00 | | | 24795 |
| Tiles work at A-902-1500 sft flat | | | | | | | | | |
| 1 | Tiles flooring work | Vetrified Tiles Flooring 65% of 1500 | 975.00 | sft | 13.00 | 12,675.00 | | | |
| 2 | Toilets tiles work | Toilets | 400.00 | sft | 16.00 | 6,400.00 | | | |
| 3 | Kitchen & Utility | Kitchen & utility tiles work | 140.00 | sft | 13.00 | 1,820.00 | | | |
| 4 | Skirting | Skirting 3" | 300.00 | sft | 13.00 | 3,900.00 | | | 24795 |
| Tiles work at A-903-1500 sft flat | | | | | | | | | |
| 1 | Tiles flooring work | Vetrified Tiles Flooring 65% of 1500 | 975.00 | sft | 13.00 | 12,675.00 | | | |
| 2 | Toilets tiles work | Toilets | 400.00 | sft | 16.00 | 6,400.00 | | | |
| 3 | Kitchen & Utility | Kitchen & utility tiles work | 140.00 | sft | 13.00 | 1,820.00 | | | |
| 4 | Skirting | Skirting 3" | 300.00 | sft | 13.00 | 3,900.00 | | | 24795 |
| 24795 | | | | | | | | | |

| | | | | | | | | | |
|---|---|-------------------------------------|--------|-----|-------|-----------|--|--|--------|
| | Tiles work at A-904-1500 sft Flat | | | | | | | | |
| 1 | Tiles flooring work | Verified Tiles Flooring 65% of 1500 | 975.00 | sft | 13.00 | 12,675.00 | | | |
| 2 | Toilets tiles work | Toilets | 400.00 | sft | 16.00 | 6,400.00 | | | |
| 3 | Kitchen & Utility | Kitchen & utility tiles work | 140.00 | sft | 13.00 | 1,820.00 | | | |
| 4 | Skirting | Skirting 3" | 300.00 | sft | 13.00 | 3,900.00 | | | 24795 |
| | Tiles work at A-905-1500 sft Flat | | | | | | | | |
| 1 | Tiles flooring work | Verified Tiles Flooring 65% of 1500 | 975.00 | sft | 13.00 | 12,675.00 | | | |
| 2 | Toilets tiles work | Toilets | 400.00 | sft | 16.00 | 6,400.00 | | | |
| 3 | Kitchen & Utility | Kitchen & utility tiles work | 140.00 | sft | 13.00 | 1,820.00 | | | |
| 4 | Skirting | Skirting 3" | 300.00 | sft | 13.00 | 3,900.00 | | | 24795 |
| | Tiles work at B-901-1500 sft Flat | | | | | | | | |
| 1 | Tiles flooring work | Verified Tiles Flooring 65% of 1500 | 975.00 | sft | 13.00 | 12,675.00 | | | |
| 2 | Toilets tiles work | Toilets | 400.00 | sft | 16.00 | 6,400.00 | | | |
| 3 | Kitchen & Utility | Kitchen & utility tiles work | 140.00 | sft | 13.00 | 1,820.00 | | | |
| 4 | Skirting | Skirting 3" | 300.00 | sft | 13.00 | 3,900.00 | | | 24795 |
| | | Total | | | | | | | 148770 |
| | Amount in words - One Lakh Fourty Eight Thousand Seven Hundred and Seventy rupees only | | | | | | | | |

SA ✓

MEASUREMENT SHEET

| Company Name: | | MPPPL | Approved | | S.V.Subba Reddy | | | | |
|--|---------------------|--|----------|-------|-----------------|------|----------|-------|-----------------|
| Project: | | May Flower Platinum | | | | | | | |
| Work Description: | | Tiles work at A-901, A-902, A-903, A-904, A-905, B-901 | | | | | | | |
| Name of the Contractor | | Janardhan Prasad | | | | | | | |
| Prepared By | | K.Narendar Reddy | | | | | | | |
| Date: | | 26-05-2021 | | | | | | | |
| S No. | Item Head | Item Description | Length | Width | Height | Nos. | Quantity | Units | Item Head Total |
| Tiles work at A - 901-1500 sft flat | | | | | | | | | |
| 1 | Tiles flooring work | Flooring work - 1500 sft | 1.00 | 1.00 | 1.00 | 1.00 | 1.00 | nos | 1.00 |
| 2 | Toilets tiles work | Toilets | 200.00 | 1.00 | 1.00 | 2.00 | 400.00 | sft | 400.00 |
| 3 | Kitchen & Utility | Kitchen & utility tiles work | 140.00 | 1.00 | 1.00 | 1.00 | 140.00 | sft | 140.00 |
| 4 | Skirting | Skirting 3" - 20 % of SBUA | 300.00 | 1.00 | 1.00 | 1.00 | 300.00 | ft | 300.00 |
| Tiles work at A - 902-1500 sft flat | | | | | | | | | |
| 1 | Tiles flooring work | Flooring work - 1500 sft | 1.00 | 1.00 | 1.00 | 1.00 | 1.00 | nos | 1.00 |
| 2 | Toilets tiles work | Toilets | 200.00 | 1.00 | 1.00 | 2.00 | 400.00 | sft | 400.00 |
| 3 | Kitchen & Utility | Kitchen & utility tiles work | 140.00 | 1.00 | 1.00 | 1.00 | 140.00 | sft | 140.00 |
| 4 | Skirting | Skirting 3" - 20 % of SBUA | 300.00 | 1.00 | 1.00 | 1.00 | 300.00 | ft | 300.00 |
| Tiles work at A - 903-1500 sft flat | | | | | | | | | |
| 1 | Tiles flooring work | Flooring work - 1500 sft | 1.00 | 1.00 | 1.00 | 1.00 | 1.00 | nos | 1.00 |
| 2 | Toilets tiles work | Toilets | 200.00 | 1.00 | 1.00 | 2.00 | 400.00 | sft | 400.00 |
| 3 | Kitchen & Utility | Kitchen & utility tiles work | 140.00 | 1.00 | 1.00 | 1.00 | 140.00 | sft | 140.00 |
| 4 | Skirting | Skirting 3" - 20 % of SBUA | 300.00 | 1.00 | 1.00 | 1.00 | 300.00 | ft | 300.00 |

