


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		713		Date - site bills Register		04/06/2021	
Company Name:		MPL		Site:		May Flower Platinum	
Name of Contractor N. Dharma Rao							
Nature of work Civil work (Turnkey)							
Work done				From Date		To Date	
				3/5/2021		27/5/2021	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Plastering inside floor						
2.	B-802	2140	70	Sft	1,49,800=00		
3.	B-803	1800	70	Sft	1,26,000=00		
4.	B-804	1800	70	Sft	1,26,000=00		
5.							
6.	Sub total				4,01,800=00		
7.	GST 18%				72,324=00		
8.							
9.							
10.							
11.	Total:				4,74,124=00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 04/06/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor sign: N. DHARMA RAO

ESTIMATE SHEET										Approved
Company Name:		MPP								
Project:		May Flower Patinum								
Work Description:		Plastering B-802, B-803, B-804								
Name of the Contractor		N. Dhanna Rao								
Prepared By		K. Narendar Reddy								
Date:		04-06-2021								
S No.	Item Head	Item Description	Quantity	Units	Percentage	Rate	Amount	Item Head Total		
	Plastering B-802, B-803, B-804									
1	Plastering for B-802	Plastering for B-802 - 2140 sft	2140	sft	25% of 280	70	149800	176764		
		GST 18%					26964			
2	Plastering For B-803	Plastering for B-803 - 1800 sft	1800	sft	25% of 280	70	126000	148680		
		GST 18%					22680			
3	Plastering For B-804	Plastering for B-804 - 1800 sft	1800	sft	25% of 280	70	126000	148680		
		GST 18%					22680			
		Total						474124		
		Amount in words Four Lakhs Seventy Four Thousand One Hundred and Twenty Four rupees only								

