

Construction division
Advice for giving credit to contractors suppliers

Sl No	Site Name	716	Date	Site Name	7/6/2021
Company Name	MPL	Register	Site	May floor platform	
Name of Contractor	Janardhan Prasad				
Nature of work	Tiles Laying work				
Work done	From Date	26/3/2021	To Date	12/4/2021	

Sl No	Villa/Flat block no.	Qty	Rate	Units	Amount	Contractors bill no
1.	A-603	648	41-	Sft	2592 = R	
2.	A-604	966	41-	Sft	3864 = R	
3.	A-605	1009	41-	Sft	4036 = R	
4.	A-606	1602	41-	Sft	6408 = R	
5.	A-607	1486	41-	Sft	5944 = R	
6.	A-608	826	41-	Sft	3304 = R	
7.	B-601	646	41-	Sft	2584 = R	
8.	B-605	826	41-	Sft	3304 = R	
9.						
10.						
11.	Total:				32036 = R	

Bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		PO/WO date:	

Remarks :

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date: 7/6/2021	Date:	Date:
Sign: <i>[Signature]</i>	Sign:	Sign:

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Name: Janardhan Prasad

ESTIMATE SHEET									
Company Name:		MPP		Approved		S.V.Subba Reddy			
Project:		May Flower Platinum							
Work Description:		Big Tiles work A-603, A-604, A-605, A-606, A-607, A-608, B-601, B-605 flats							
Name of the Contractor		Janardhan Prasad							
Prepared By		K.Narendar Reddy							
Date:		07-06-2021							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
1	Big Tiles laying work in A-603	Big Tiles laying work	413.00	sft	4.00	1,652.00			
	Skirting	Skirting	235.00	ft	4.00	940.00			
							2,592.00		
2	Big Tiles laying work in A-604	Big Tiles laying work	607.00	sft	4.00	2,428.00			
	Skirting	Skirting	359.00	ft	4.00	1,436.00			
							3,864.00		
3	Big Tiles laying work in A-605	Big Tiles laying work	639.00	sft	4.00	2,556.00			
	Skirting	Skirting	370.00	ft	4.00	1,480.00			
							4,036.00		
4	Big Tiles laying work in A-606	Big Tiles laying work	1098.00	sft	4.00	4,392.00			
	Skirting	Skirting	504.00	ft	4.00	2,016.00			
							6,408.00		
5	Big Tiles laying work in A-607	Big Tiles laying work	1018.00	sft	4.00	4,072.00			
	Skirting	Skirting	468.00	ft	4.00	1,872.00			
							5,944.00		
6	Big Tiles laying work in A-608	Big Tiles laying work	568.00	sft	4.00	2,272.00			
	Skirting	Skirting	258.00	ft	4.00	1,032.00			
							3,304.00		
7	Big Tiles laying work in B-601	Big Tiles laying work	413.00	sft	4.00	1,652.00			
	Skirting	Skirting	233.00	ft	4.00	932.00			
							2,584.00		
8	Big Tiles laying work in B-605	Big Tiles laying work	568.00	sft	4.00	2,272.00			
	Skirting	Skirting	258.00	ft	4.00	1,032.00			
							3,304.00		
	Total								32,036.00

Amount in words- Thirty Two Thousand and Thirty Six Rupees only

MEASUREMENT SHEET									
Company Name:			MPPPL			Approved Jha Reddy			
Project:			May Flower Platinum						
Work Description:			Big Tiles work A-603, A-604, A-605, A-606, A-607, A-608, B-601, B-605 Flats						
Name of the Contractor			Janardhan Prasad						
Prepared By			K.Narendar Reddy						
Date:			07-06-2021						
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
A Big Tiles laying work in A-603									
1	Dining & Drawing hall	Dining & Drawing hall	15.92	10.92	1.00	1.00	173.85	sft	
			3.25	0.25	1.00	1.00	0.81	sft	
			20.25	7.50	1.00	1.00	151.88	sft	
			16.25	2.00	1.00	1.00	32.50	sft	
			7.00	1.50	1.00	1.00	10.50	sft	
			4.75	3.66	1.00	1.00	17.39	sft	
			3.00	0.50	1.00	1.00	1.50	sft	
			8.29	3.00	1.00	1.00	24.87	sft	413
	Skirting 3"	Skirting 3"	235	1.00	1.00	1.00	235.00	Rft	235
B Big Tiles laying work in A-604									
1	Dining & Drawing hall	Dining & Drawing hall	15.92	10.92	1.00	1.00	173.85	sft	
			3.25	0.25	1.00	1.00	0.81	sft	
			20.25	7.50	1.00	1.00	151.88	sft	
			16.25	2.00	1.00	1.00	32.50	sft	
			7.00	1.50	1.00	1.00	10.50	sft	
			4.75	3.66	1.00	1.00	17.39	sft	
			3.00	0.50	1.00	1.00	1.50	sft	
			8.29	3.00	1.00	1.00	24.87	sft	
2		Master Bed Room	13.50	11.00	1.00	1.00	148.50	sft	607
		Dressing	9.00	5.00	1.00	1.00	45.00	sft	
3	Skirting 3"	Skirting 3"	359	1.00	1.00	1.00	358.62	Rft	359

C Big Tiles laying work in A - 605										
1	Dining & Drawing hall	Dining & Drawing hall	15.92	10.92	1.00	1.00	1.00	173.85	sft	
			3.25	0.25	1.00	1.00	1.00	0.81	sft	
			20.25	7.50	1.00	1.00	1.00	151.88	sft	
			16.25	2.00	1.00	1.00	1.00	32.50	sft	
			7.00	1.50	1.00	1.00	1.00	10.50	sft	
			4.75	3.66	1.00	1.00	1.00	17.39	sft	
			3.00	0.50	1.00	1.00	1.00	1.50	sft	
			4.00	8.00	1.00	1.00	1.00	32.00	sft	
			8.29	3.00	1.00	1.00	1.00	24.87	sft	
2	Master Bed Room	Master Bed Room	13.50	11.00	1.00	1.00	1.00	148.50	sft	
	Dressing	Dressing	9.00	5.00	1.00	1.00	1.00	45.00	sft	639
3	Skirting 3"	Skirting 3"	370		1.00	1.00	1.00	370.00	Rft	370
D Big Tiles laying work in A - 606										
Big Tiles flooring work										
1	Hall	Hall	14.25	10.75	1.00	1.00	1.00	153.19	sft	
			5.50	2.16	1.00	1.00	1.00	11.88	sft	
			5.00	14.66	1.00	1.00	1.00	73.30	sft	
			5.16	3.83	1.00	1.00	1.00	19.76	sft	
2	Dining wall	Dining wall	10.66	17.00	1.00	1.00	1.00	181.22	sft	
			9.58	11.25	1.00	1.00	1.00	107.78	sft	
			5.25	4.00	1.00	1.00	1.00	21.00	sft	
3	Puja room	Puja room	12.08	11.33	1.00	1.00	1.00	136.87	sft	
4	Master Bedroom	Master Bedroom	6.00	2.00	1.00	1.00	1.00	12.00	sft	
			5.50	5.33	1.00	1.00	1.00	29.32	sft	
5	Children Bedroom	Children Bedroom	9.66	12.25	1.00	1.00	1.00	118.34	sft	
6	Guest Bedroom	Guest Bedroom	10.75	12.16	1.00	1.00	1.00	130.72	sft	
			5.50	2.08	1.00	1.00	1.00	11.44	sft	
7	Kitchen	Kitchen	5.50	2.08	1.00	1.00	1.00	11.44	sft	1098
			10.00	8.00	1.00	1.00	1.00	80.00	sft	
8	Skirting 3"	Skirting 3"	468		1.00	1.00	1.00	468.00	Rft	504

E Big Tiles laying work in A-607										
Big Tiles flooring work										
1	Hall	Hall	14.25	10.75	1.00	1.00	4.00	153.19	sft	
			5.50	2.16	1.00	1.00	1.00	11.88	sft	
			5.00	14.66	1.00	1.00	1.00	73.30	sft	
			5.16	3.83	1.00	1.00	1.00	19.76	sft	
2	Dining wall	Dining wall	10.66	17.00	1.00	1.00	1.00	181.22	sft	
			9.58	11.25	1.00	1.00	1.00	107.78	sft	
3	Puja room	Puja room	5.25	4.00	1.00	1.00	1.00	21.00	sft	
4	Master Bedroom	Master Bedroom	12.08	11.33	1.00	1.00	1.00	136.87	sft	
			6.00	2.00	1.00	1.00	1.00	12.00	sft	
			5.50	5.33	1.00	1.00	1.00	29.32	sft	
5	Children Bedroom	Children Bedroom	9.66	12.25	1.00	1.00	1.00	118.34	sft	
	Guest Bedroom	Guest Bedroom	10.75	12.16	1.00	1.00	1.00	130.72	sft	
7			5.50	2.08	1.00	1.00	1.00	11.44	sft	1018
			5.50	2.08	1.00	1.00	1.00	11.44	sft	
8	Skirting 3"	Skirting 3"	468	1.00	1.00	1.00	1.00	468.00	Rft	458
F Big Tiles laying work in A-608										
Big Tiles flooring work										
1	Hall	Hall	14.25	10.75	1.00	1.00	1.00	153.19	sft	
			5.50	2.16	1.00	1.00	1.00	11.88	sft	
			5.00	14.66	1.00	1.00	1.00	73.30	sft	
			5.16	3.83	1.00	1.00	1.00	19.76	sft	
2	Living	Living	10.66	17.00	1.00	1.00	1.00	181.22	sft	
3	Dining	Dining	9.58	11.25	1.00	1.00	1.00	107.78	sft	568
4	Puja room	Puja room	5.25	4.00	1.00	1.00	1.00	21.00	sft	
4	Skirting 3"	Skirting 3"	468	1.00	1.00	1.00	1.00	258.00	Rft	258

G Big Tiles laying work in B- 601										
1	Dining & Drawing hall	Dining & Drawing hall	15.92	10.92	1.00	1.00	1.00	1.00	173.85	sft
			3.25	0.25	1.00	1.00	1.00	1.00	0.81	sft
			20.25	7.50	1.00	1.00	1.00	1.00	151.88	sft
			16.25	2.00	1.00	1.00	1.00	1.00	32.50	sft
			7.00	1.50	1.00	1.00	1.00	1.00	10.50	sft
			4.75	3.66	1.00	1.00	1.00	1.00	17.39	sft
			3.00	0.50	1.00	1.00	1.00	1.00	1.50	sft
			8.29	3.00	1.00	1.00	1.00	1.00	24.87	sft
2	Skirting 3"	Skirting 3"	233.00	1.00	1.00	1.00	1.00	1.00	233.00	Rft
H Big Tiles laying work in B-505										
Big Tiles flooring work										
1	Hall	Hall	14.25	10.75	1.00	1.00	1.00	1.00	153.19	sft
			5.50	2.16	1.00	1.00	1.00	1.00	11.88	sft
			5.00	14.66	1.00	1.00	1.00	1.00	73.30	sft
			5.16	3.83	1.00	1.00	1.00	1.00	19.76	sft
2	Living	Living	10.66	17.00	1.00	1.00	1.00	1.00	181.22	sft
3	Dining	Dining	9.58	11.25	1.00	1.00	1.00	1.00	107.78	sft
4	Puja room	Puja room	5.25	4.00	1.00	1.00	1.00	1.00	21.00	sft
2	Skirting 3"	Skirting 3"	468	1.00	1.00	1.00	1.00	1.00	258.00	Rft
258										

Bill for Consumables
Janardhan Prasad
Kakatiya nagar, Neeredmet
Hyderabad

Date:07-06-2021

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Big Tiles work A-603, A-604, A-605, A-606, A-607, A-608,
B-601, B-605 flats
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done Big Big Tiles work A-603, A-604, A-605, A-606, A-607, A-608, B-601, B-605 flats. Total amount =Rs 32,036=00 Work done from date 24-03-2021 to 12-04-2021	Rs.6408=00

Amount in words: Six Thousand Four Hundred and Eight rupees only.

Sign: _____

Bill for Equipment Allowance
Janardhan Prasad
Kakatiya nagar, Neeredmet
Hyderabad

Date:07-06-2021

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Big Tiles work A-603, A-604, A-605, A-606, A-607, A-608,
B-601, B-605 flats
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done Big Big Tiles work A-603, A-604, A-605, A-606, A-607, A-608, B-601, B-605 flats. Total amount =Rs 32,036=00 Work done from date 24-03-2021 to 12-04-2021	Rs.12814=00

Amount in words: Twelve Thousand Eight Hundred and Fourteen rupees only.

Sign: _____

Bill for Labour charges
Janardhan Prasad
Kakatiya nagar, Neeredmet
Hyderabad

Date:07-06-2021

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Big Tiles work A-603, A-604, A-605, A-606, A-607, A-608,
B-601, B-605 flats
Towards: Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done Big Big Tiles work A-603, A-604, A-605, A-606, A-607, A-608, B-601, B-605 flats. Total amount =Rs 32,036=00 Work done from date 24-03-2021 to 12-04-2021	Rs.12814=00

Amount in words: Twelve Thousand Eight Hundred and Fourteen rupees only.

Sign: _____