

Construction division.

Advice for giving credit to contractors/suppliers.

| | | | |
|------------------------------------|--|-------------------------------|--|
| Sl. No. - site bills register | 133 | Date - site bills Register | 7-6-21 |
| Company Name: | GURL | Site: | Innapolia |
| Name of Contractor | Prasad Choudhary | | |
| Nature of work | Civil work | | |
| Work done | From Date | To Date | Contractors bill no |
| Sl. No. | Villa/Flat/block no. | Qty. | Rate |
| 1. | Concrete & material | -1- | 12350/- nos |
| 2. | slabbing work | | 12350/- |
| 3. | | | |
| 4. | | | |
| 5. | | | |
| 6. | | | |
| 7. | | | |
| 8. | | | |
| 9. | | | |
| 10. | | | |
| 11. | Total: | | 12,350/- |
| Bill required | YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> | GST bill required | <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO. |
| Measurement & estimate sheet: | <input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required | Measurement & estimate sheet: | <input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed |
| PO/WO no. | - | PO/WO date: | - |
| Remarks : | | | |
| Approved by Project Manager | Approved by Design Team | | Approved by M.D. |
| Date: | Date: | Date: | Date: |
| Sign: [Signature] | Sign: | Sign: | Sign: |

Notes: 1. This advice must be given within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill N.A. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name: GVRC
 Project: Innopolis
 Work Description: Block no. 2727 - 2nd Floor
 Contractor Name: Prasad Chowdary
 Prepared By: T.Rahul
 Date: 03-06-2021

Approved by:
 Sign:

APPROVED BY

Ratnadesai

PROJECT MANAGER

| S No. | Item Head | Item Description | Quantity | Units | Rate | Amount | Item Head Total |
|----------|--|--|----------|-------|--------|--------------|-----------------|
| A | Material Shifting For Concreteing | | | | | | |
| | Robo Sand | Tie Beam at North & South Side | 300.00 | Cft | 6.00 | 1800.00 | |
| | 20 MM Metal | Tie Beam at North & South Side | 300.00 | Cft | 6.00 | 1800.00 | |
| | Cement | Tie Beam at North & South Side | 30.00 | Nos | 5.00 | 150.00 | |
| | Robo Sand | Terrace Floor | 300.00 | Cft | 6.00 | 1800.00 | |
| | 12 MM Metal Baby Chips | Terrace Floor | 300.00 | Cft | 6.00 | 1800.00 | |
| B | Concreting Laying | | | | | | |
| | Concreting | Tie Beam at North & South Side | 210.00 | Rft | 10.00 | 2100.00 | |
| | Concreting | Column at East Side | 10.00 | Nos | 200.00 | 2000.00 | |
| | Concreting | Column at West Side | 3.00 | Nos | 300.00 | 900.00 | |
| | | Total Inwords: Twelve Thusond Three Hundred And Fifty Only. | | | | Total | 12350.00 |

MEASUREMENT SHEET

| Company Name: | GVRC | | | | | | | | |
|-------------------|---|--------------------------------|-------------|------------|--------------|-----------|------------------------|------------|-------------------------------|
| Project: | Innopolis | | | | Approved by: | Ratnadeep | | | |
| Work Description: | Block no. 2727 - 2nd Floor | | | | Sign: | | | | |
| Contractor Name: | Prasad Chowdary | | | | | | | | |
| Prepared By | T.Rahul | | | | | | | | |
| Date: | 03-06-2021 | | | | | | | | |
| | | | | | | | | | |
| S No. | Item Head | Item Description | A Length | B Width | C Height | D Nos | E= AxBxCxD Quantity | F Units | G=Sum of E Item Head Total |
| A | Material Shifting For Concreting | | | | | | | | |
| | Robo Sand | Tie Beam at North & South Side | 1.00 | 1.00 | 1.00 | 300.00 | 300.00 | Cft | |
| | 20 MM Metal | Tie Beam at North & South Side | 1.00 | 1.00 | 1.00 | 300.00 | 300.00 | Cft | |
| | Cement | Tie Beam at North & South Side | 1.00 | 1.00 | 1.00 | 30.00 | 30.00 | Nos | |
| | Robo Sand | Terrace Floor | 1.00 | 1.00 | 1.00 | 300.00 | 300.00 | Cft | |
| | 12 MM Metal Baby Chips | Terrace Floor | 1.00 | 1.00 | 1.00 | 300.00 | 300.00 | Cft | |
| B | Concreting Laying | | | | | | | | |
| | Concreting | Tie Beam at North & South Side | 105.00 | 1.00 | 1.00 | 2.00 | 210.00 | Rft | |
| | Concreting | Column at East Side | 1.00 | 1.00 | 1.00 | 10.00 | 10.00 | Nos | |
| | Concreting | Column at West Side | 1.00 | 1.00 | 15.00 | 1.00 | 3.00 | Nos | |