

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	130	Date - site bills Register	07-6-21			
Company Name:	G V A C	Site:	Inrapolis			
Name of Contractor	Ganesh Drivers					
Nature of work	Bore well Drilling					
Work done	From Date	To Date	25-5-21 To Date 25-5-21			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Bore well Drilling	-01-	4.125775	ms	12.5775/-	
2.						
3.						
4.						
5.						
6.						
7.						
8.						
9.						
10.						
11.	Total:				12.5775/-	
Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.			
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed			
PO/WO no.	-		PO/WO date: -			
Remarks :						

RECEIVED
11 JUN 2021
CHIEF MANAGER

APPROVED BY
11 JUN 21
Project Manager

Approved by Project Manager: _____ Date: 11 JUN 21
 Approved by Design Team: _____ Date: _____
 Approved by M.D.: _____ Date: _____
 Sign: (Project Manager) _____ Sign: _____

Notes: This service must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name: GV Research Centers Pvt Ltd,
 Project: Innopolis
 Work Description: 6 1/2" Borewell South West Coner up to 755' Depth.
 Contractor:- Ganesh Drillers
 Prepared By: Rahul.T
 Date: 28-05-2021

Approved by:
 Sign:

APPROVED BY
 1 JUN 2021
 R. S. DEOD. NG
 Project Manager

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	
1	Borewell	10" Casing up to 18' depth	18.00	Rft	600.00	10,800.00		
		7" Casing upto 40' depth	40.00	Rft	400.00	16000.00		
		Borewell upto 100' depth	100.00	Rft	55.00	5500.00		
		Borewell 100' to 200' depth	100.00	Rft	65.00	6500.00		
		Borewell 200' to 300' depth	100.00	Rft	85.00	8500.00		
		Borewell 300' to 400' depth	100.00	Rft	105.00	10500.00		
		Borewell 400' to 500' depth	100.00	Rft	135.00	13500.00		
		Borewell 500' to 600' Depth	100.00	Rft	165.00	16500.00		
		Borewell 600' to 700' Depth	100.00	Rft	205.00	20500.00		
		Borewell 700' to 755' Depth	55.00	Rft	245.00	13475.00		
2	Labour Charges	Labour batta and transport	1.00	Nos	4000.00	4000.00		
		Total:-				Total	1,25,775.00	
		Amount in words:-One Lakh Twenty Five Thousand Seven Hundred and Seventy Five Only.						

APPROVED BY
 1 JUN 2021
 SACHIN MALVE

MEASUREMENT SHEET

Company Name:	GV Research Centers Pvt Ltd.	Approved by:	<i>Ratna</i>
Project:	Innopolis	Sign:	<i>Ratna</i>
Work Description:	6 1/2" Borewell South West Coner up to 755' Depth.		
Contractor Name:	Ganesh Drillers		
Prepared By	Rahul T		
Date:	28-05-2021		

APPROVED BY
 JUN 2021
Ratna
 Ratna
 Project Manager

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	Borewell	10" Casing up to 18' depth	18.00	1.00	1.00	1.00	18.00	Rft	
		7" Casing upto 40' depth	40.00	1.00	1.00	1.00	40.00	Rft	
		Borewell upto 100' depth	100.00	1.00	1.00	1.00	100.00	Rft	
		Borewell 100' to 200' depth	100.00	1.00	1.00	1.00	100.00	Rft	
		Borewell 200' to 300' depth	100.00	1.00	1.00	1.00	100.00	Rft	
		Borewell 300' to 400' depth	100.00	1.00	1.00	1.00	100.00	Rft	
		Borewell 400' to 500' depth	100.00	1.00	1.00	1.00	100.00	Rft	
		Borewell 500' to 600' Depth	100.00	1.00	1.00	1.00	100.00	Rft	
		Borewell 600' to 700' Depth	100.00	1.00	1.00	1.00	100.00	Rft	
		Borewell 700' to 755' Depth	55.00	1.00	1.00	1.00	55.00	Rft	
2	Labour Charges	Labour batta and transport	1.00	1.00	1.00	1.00	1.00	Nos	

APPROVED BY
 JUN 2021
Sachin
 SACHIN MALVE