


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		731		Date - site bills Register		15/6/2021	
Company Name:		MPL		Site:		May Flower Platinum	
Name of Contractor		B. BASAPPA					
Nature of work		I Cont of Cappem					
Work done		From Date		To Date			
		03/6/2021		12/6/2021			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	I Cont of Cappem work						
2.	C-801, C-802, C-803,	6000	6/-	Sft	36,000 = 0		
3.	C-804-1500 Sft						
4.	C-805, C-806, R-803	7200	6/-	Sft	43,200 = 0		
5.	R-804-1800 Sft						
6.	R-802-2140 Sft	2140	6/-	Sft	12,840 = 0		
7.							
8.	Sub total				92,040 = 0		
9.	GST 18%				16,567 = 0		
10.							
11.	Total:				1,08,607 = 0		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 15/6/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor sign: Basappa

ESTIMATE SHEET							Approved
Company Name:		MPPL					
Project:		May Flower Patinum					
Work Description:		Painting of Flat nos C-801, C-802, C-803, C-804, C-805, C-806, B-802, B-803, B-804 1st coat of lappam work					
Name of the Contractor		B. Basappa					
Prepared By		K. Narendar Reddy					
Date:		15-06-2021					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
		Painting of Flat nos C-801, C-802, C-803, C-804, C-805, C-806, B-802, B-803, B-804 1st coat of lappam work					
1	Painting work	1st coat lappam work C-801, C-802, C-803, C-804, - 1500 sft flats	6,000.00	sft	6.00	36000	
2	Painting work	1st coat lappam work C-805, C-806, B-803, B-804 - 1800 sft flats	7,200.00	sft	6.00	43200	
3	Painting work	1st coat lappam work B-802 - 2140 sft	2,140.00	sft	6.00	12840	
		Sub Total					92040
		GST 18%					16567
		Total Amount					108607
Amount in words One Lakh Eight Thousand Six Hundred and Seven Rupees only							
Note : I & II coats lappam 40% of Rs. 30, 1st coat lappam 20% of Rs30/- i.e Rs.6/- and 18 % GST added							

MEASUREMENT SHEET									
Company Name:		MPPPL			Approved				
Project:		May Flower Patinum							
Work Description:		Painting of Flat nos C-801, C-802, C-803, C-804, C-805, C-806, B-802, B-803, B-804 1st coat of lappam work							
Name of the Contractor		B. Basappa							
Prepared By		K. Narendar Reddy							
Date:		15-06-2021							
S No.	Item Head	Item Description	Length	Width	Height	D	E=AxBxCxD	F	G=Sum of E
		Painting of Flat nos C-801, C-802, C-803, C-804, C-805, C-806, B-802, B-803, B-804 1st coat of lappam work							
1	Painting work	1st coat lappam work C-801, C-802, C-803, C-804, -1500 sft flats	1,500.00	1.00	1.00	4.00	6000.00	sft	
2	Painting work	1st coat lappam work C-805, C-806, B-803, B-804 -1800 sft flats	1,800.00	1.00	1.00	4.00	7200.00	sft	
3	Painting work	1st coat lappam work B-802 - 2140 sft	2,140.00	1.00	1.00	1.00	2140.00	sft	