

Construction division  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	728	Date - site bills Register	15/6/2021			
Company Name:	MPL	Site:	Mang flower platform			
Name of Contractor	ARN UPVC windows and doors					
Nature of work	UPVC windows					
Work done	From Date	To Date				
	12/5/2021	12/6/2021				
Sl. No.	Villa/Flat/block no. UPVC window 4th floor	Qty.	Rate	Units	Amount	Contractors bill no
1.	UPVC window - 2.5' x 2.5'					
2.	with mesh	1043	360/-	Sft	3,75,480 = 00	
3.	UPVC window - 2.5' x 2.5'					
4.	with mesh provision	140	330/-	Sft	46,200 = 00	
5.	Top Hvy Ventilators	174	531/-	Sft	92,394 = 00	
6.	Operable window	56	472/-	Sft	26,432 = 00	
7.	Fixed window - 8' x 7'	6	20,160/-	No	1,20,960 = 00	
8.	Fixed window - 6' x 5'	4	15,120/-	No	60,480 = 00	
9.	Sub total				7,21,946 = 00	
10.	GST 16%				1,29,950 = 00	
11.	Total:				8,51,896 = 00	
Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed		
PO/WO no.	76193 / 76191	PO/WO date:	6-4-2021 / 8-4-2021			
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 15/6/2021		Date:		Date:		
Sign: <i>[Signature]</i>		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor sign: - ARN

ESTIMATE SHEET							Approved	
Company Name:		MPPL						
Project:		May Flower Patinum						
Work Description:		UPVC and French windows fixing at part 1 - A-401 to A-408, B-401, B-405 -10 flats						
Name of the Contractor		ARN UPVC Windows and Doors						
Prepared By		K. Narendar Reddy						
Date:		15-06-2021						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	
	<b>UPVC and French windows fixing at part 1 - A-401 to A-408, B-401, B-405 -10 flats</b>							
1	UPVC Windows	UPVC Windows - 2.5 track-with mesh- 5' x 4'	700.00	sft	360.00	2,52,000.00		
		UPVC Windows - 2.5 track-with mesh-4'x3'	216.00	sft	360.00	77,760.00		
		UPVC Windows - 2.5 track-with mesh - 4' x 4'	16.00	sft	360.00	5,760.00		
		UPVC Windows - 2.5 track-with mesh -5' x 3'	15.00	sft	360.00	5,400.00		
		UPVC Windows - 2.5 track-with mesh - 6' x 4'	96.00	sft	360.00	34,560.00		
		UPVC Windows - 2.5 track-without mesh - 5' x 4'	80.00	sft	330.00	26,400.00		
		UPVC Windows - 2.5 track-without mesh-4' x 3'	60.00	sft	330.00	19,800.00		
		UPVC Top Hung Ventilors - 3' x 2'	162.00	sft	531.00	86,022.00		
		UPVC Top Hung Ventilors - 2' x 2'	12.00	sft	531.00	6,372.00		
		UPVC Operable Windows - 2' x 4'	56.00	sft	472.00	26,432.00		
		French Windows- 8' x 7'	6.00	nos	20,160.00	1,20,960.00		
		French Windows - 6' x 7'	4.00	nos	15,120.00	60,480.00		
		Sub Total					721946	
		GST 18%					129950	
		Total					851896	
		Total Amount in words Eight Lakhs Fifty One Thousand Eight Hundred and Ninety Six rupees only						

MEASUREMENT SHEET										
Company Name:	MPPPL							Approved		
Project:	May Flower Patinum									
Work Description:	UPVC and French windows fixing at part 1 - A-401 to A-408, B-401, B-405 -10 flats									
Name of the Contractor	ARN UPVC Windows and Doors									
Prepared By	K. Narendra Reddy									
Date:	15-06-2021									
S No.	Item Head	Item Description	Length	Width	Height	D	E=AxBxCxD	Quantity	F	G=Sum of E
						Nos.			Units	Item Head Total
1	UPVC and French windows	UPVC windows fixing at part 1 - A-401 to A-408, B-401, B-405 -10 flats	5.00	1.00	4.00	35.00		700	sft	
		UPVC Windows - 2.5 track-with mesh	4.00	1.00	3.00	18.00		216	sft	
		UPVC Windows - 2.5 track-with mesh	4.00	1.00	4.00	1.00		16	sft	
		UPVC Windows - 2.5 track-with mesh	5.00	1.00	3.00	1.00		15	sft	
		UPVC Windows - 2.5 track-with mesh	6.00	1.00	4.00	4.00		96	sft	
		UPVC Windows - 2.5 track-without mesh	5.00	1.00	4.00	4.00		80	sft	
		UPVC Windows - 2.5 track-without mesh	4.00	1.00	3.00	5.00		60	sft	
		UPVC Top Hung Ventilors	3.00	1.00	2.00	27.00		162	sft	
		UPVC Top Hung Ventilors	2.00	1.00	2.00	3.00		12	sft	
		UPVC Openable Windows	2.00	1.00	4.00	7.00		56	sft	
		French Windows	8.00	1.00	7.00	6.00		336	sft	
		French Windows	6.00	1.00	7.00	4.00		168	sft	