


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		735		Date - site bills Register		19/6/2021	
Company Name:		MPL		Site:		May Flower plinth	
Name of Contractor		Yousuf Ali					
Nature of work		False ceiling					
Work done		From Date		25/5/2021		To Date	
						16/6/2021	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	False ceiling work Lyspm plan						
2.	A-1006	930	34	Sft	31,620 = 0		
3.	A-1007	930	34	Sft	31,620 = 0		
4.	A-1008	930	34	Sft	31,620 = 0		
5.	B-1005	930	34	Sft	31,620 = 0		
6.							
7.	Sub total				1,26,480 = 0		
8.	Gst 18%				22766 = 0		
9.							
10.							
11.	Total:				1,49,246 = 0		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		77779		PO/WO date:		18/6/2021	
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 19/6/2021		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Sign: Yousuf Ali

ESTIMATE SHEET

Company Name:		MPPPL				Approved			
Project:		May Flower Patinum							
Work Description:		False Ceiling Work at Flats -A-1006, A-1007, A-1008, B-1005							
Name of the Contractor		Yousuf Ali							
Prepared By:		K. Narendar Reddy							
Date:		19-06-2021							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
		False Ceiling Work at Flats -A-1006, A-1007, A-1008, B-1005							
1	false ceiling- A-1006	Plain false ceiling	930.00	sft	34.00	31,620.00	31620		
		GST				5,691.60	37312		
		Total							
2	false ceiling- A-1007	Plain false ceiling	930.00	sft	34.00	31,620.00	31620		
		GST				5,691.60	37312		
		Total							
3	false ceiling- A-1008	Plain false ceiling	930.00	sft	34.00	31,620.00	31620		
		GST				5,691.60	37312		
		Total							
4	false ceiling- B-1005	Plain false ceiling	930.00	sft	34.00	31,620.00	31620		
		GST				5,691.60	37312		
		Total							
		Total					149246		
Amount in words One Lakh Forty Nine Thousand Two Hundred and Forty Six rupees only									

MEASUREMENT SHEET									
Company Name:		MPPPL				Approved			
Project:		May Flower Patinum							
Work Description:		False Ceiling Work at Flats -A-1006, A-1007, A-1008, B-1005							
Name of the Contractor		Yousuf Ali							
Prepared By		K. Narender Reddy							
Date:		19-06-2021							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Rem Head Total
False Ceiling Work at Flats -A-1006, A-1007, A-1008, B-1005									
1	Flat No. A-1006- 1800 sft	Drawing	14.25	10.75	1.00	1.00	153 sft		
		Passage	14.50	5.00	1.00	1.00	73 sft		
		Living	17.00	11.00	1.00	1.00	187 sft		
		Dining	9.75	8.25	1.00	1.00	80 sft		
		Master Bed Room	12.25	11.50	1.00	1.00	141 sft		
		Dressing	5.50	5.00	1.00	1.00	28 sft		
		Children Bed Room	12.00	9.75	1.00	1.00	117 sft		
		Guest Bed Room	12.00	11.00	1.00	1.00	132 sft		
		Puja	4.75	4.00	1.00	1.00	19 sft		
		Total Area							930
2	Flat No. A-1007- 1800 sft	Drawing	14.25	10.75	1.00	1.00	153 sft		
		Passage	14.50	5.00	1.00	1.00	73 sft		
		Living	17.00	11.00	1.00	1.00	187 sft		
		Dining	9.75	8.25	1.00	1.00	80 sft		
		Master Bed Room	12.25	11.50	1.00	1.00	141 sft		
		Dressing	5.50	5.00	1.00	1.00	28 sft		
		Children Bed Room	12.00	9.75	1.00	1.00	117 sft		
		Guest Bed Room	12.00	11.00	1.00	1.00	132 sft		
		Puja	4.75	4.00	1.00	1.00	19 sft		
		Total Area							930

3	Flat No. A-1008- 1800 sft	Drawing	14.25	10.75	1.00	1.00	153 sft			
		Passage	14.50	5.00	1.00	1.00	73 sft			
		Living	17.00	11.00	1.00	1.00	187 sft			
		Dining	9.75	8.25	1.00	1.00	80 sft			
		Master Bed Room	12.25	11.50	1.00	1.00	141 sft			
		Dressing	5.50	5.00	1.00	1.00	28 sft			
		Children Bed Room	12.00	9.75	1.00	1.00	117 sft			
		Guest Bed Room	12.00	11.00	1.00	1.00	132 sft			
		Puja	4.75	4.00	1.00	1.00	19 sft			
		Total Area					930			
		4	Flat No. B-1005- 1800 sft	Drawing	14.25	10.75	1.00	1.00	153 sft	
				Passage	14.50	5.00	1.00	1.00	73 sft	
				Living	17.00	11.00	1.00	1.00	187 sft	
Dining	9.75			8.25	1.00	1.00	80 sft			
Master Bed Room	12.25			11.50	1.00	1.00	141 sft			
Dressing	5.50			5.00	1.00	1.00	28 sft			
Children Bed Room	12.00			9.75	1.00	1.00	117 sft			
Guest Bed Room	12.00			11.00	1.00	1.00	132 sft			
Puja	4.75			4.00	1.00	1.00	19 sft			
Total Area							930			