


**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. – site bills register		734		Date - site bills Register		19/6/2021	
Company Name:		MPL		Site:		May Flower Platinum	
Name of Contractor		Yousuf Ali					
Nature of work		False ceiling					
Work done		From Date		To Date		12/6/2021	
		20/5/2021					
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
False ceiling work							
1.	C-403-Plan	797	34	Sft	27,098=0		
2.	Verticals	453	34	Sft	15,402=0		
3.	B-403-Plan	930	34	Sft	31,620=0		
4.	Verticals	581	34	Sft	19,754=0		
5.	B-404-Plan	930	34	Sft	31,620=0		
6.	Verticals	581	34	Sft	19,754=0		
7.							
8.	Subtotal				1,45,248=0		
9.	LST 18% <sup>o</sup>				26,149=0		
10.							
11.	Total:				1,71,393=0		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		77783		PO/WO date:		18/6/2021	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 19/6/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor signed: Yousuf Ali

**ESTIMATE SHEET**

Company Name:

MPPPL

Project:

May Flower Palinium

Work Description:

False Ceiling Work at Flats - C-403, B-403, B-404-Luxury Flats

Name of the Contractor

Yousuf Ali

Prepared By

K. Narendar Reddy

Date:

19-06-2021

Approved

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	False Ceiling Work at Flats - C-403, B-403, B-404-Luxury Flats						
		Plain false ceiling	797.00	sft	34.00	27,098.00	
		verticals	453.00	sft	34.00	15,402.00	42500
		GST				7,650.00	50150
		Total					
2	false ceiling	Plain false ceiling	930.00	sft	34.00	31,620.00	
	B-403	verticals	581.00	sft	34.00	19,754.00	51374
		GST				9,247.32	60621
		Total					
3	false ceiling	Plain false ceiling	930.00	sft	34.00	31,620.00	
	B-404	verticals	581.00	sft	34.00	19,754.00	51374
		GST				9,247.32	60621
		Total					
		Total					171393
Amount in words One Lakh Seventy Eight Thousand Two Hundred and Thirty Two rupees only							

MEASUREMENT SHEET									
Company Name:		MPL			Approved				
Project:		May Flower Patinum							
Work Description:		False Ceiling Work at Flats - C-403, B-403, B-404-Luxury Flats							
Name of the Contractor		Yousuf Ali							
Prepared By		K. Narender Reddy							
Date:		19-06-2021							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E
<b>1 False Ceiling Work at Flats - C-403, B-403, B-404-Luxury Flats</b>									
	False ceiling- C-403 1500 sft	Drawing	12.25	11.00	1.00	1.00	135	sft	
		Dining	16.50	10.00	1.00	1.00	165	sft	
		Master Bed Room	13.50	12.00	1.00	1.00	162	sft	
		Dressing	9.00	5.00	1.00	1.00	45	sft	
		Children Bed Room	12.00	10.50	1.00	1.00	126	sft	
		Guest Bed Room	10.50	10.00	1.00	1.00	105	sft	
		passage	4.50	1.50	1.00	1.00	7	sft	
			12.00	4.00	1.00	1.00	48	sft	793
	Verticals	Drawing							
		Vertical	132.00	1.00	1.00	1.00	132	Rft	
		Dining							
		Cut out	7.00	1.50	1.00	1.00	11	Rft	
		Vertical	177.00	1.00	1.00	1.00	177	Rft	
		Rafters	129.00	1.00	1.00	1.00	129	Rft	
		cut out	3.50	1.25	1.00	1.00	4	Rft	
		Total Verticals							453
<b>2 Flat No. B-403- 1800 sft</b>									
		Drawing	14.25	10.75	1.00	1.00	153	sft	
		Passage	14.50	5.00	1.00	1.00	73	sft	
		Living	17.00	11.00	1.00	1.00	187	sft	
		Dining	9.75	8.25	1.00	1.00	80	sft	
		Master Bed Room	12.25	11.50	1.00	1.00	141	sft	
		Dressing	5.50	5.00	1.00	1.00	28	sft	
		Children Bed Room	12.00	9.75	1.00	1.00	117	sft	
		Guest Bed Room	12.00	11.00	1.00	1.00	132	sft	
		Puja	4.75	4.00	1.00	1.00	19	sft	
		Total Area							930
	Verticals	Drawing							
		Cut out	5.50	2.25	1.00	1.00	12	Rft	
		Vertical	120.00	1.00	1.00	1.00	120	Rft	

	vertical	75.00	1.00	1.00	1.00	1.00	75	Rft	
	Living						226	Rft	
	vertical	226.00	1.00	1.00	1.00	1.00	36	Rft	
	Rafters	36.00	1.00	1.00	1.00	1.00			
	Dining						6	Rft	
	Cut out	4.00	1.50	1.00	1.00	1.00	82	Rft	
	vertical	82.00	1.00	1.00	1.00	1.00	24	Rft	
	Rafters	24.00	1.00	1.00	1.00	1.00			581
3	Flat No. B-404-1800 sft								
	Drawing	14.25	10.75	1.00	1.00	1.00	153	sft	
	Passage	14.50	5.00	1.00	1.00	1.00	73	sft	
	Living	17.00	11.00	1.00	1.00	1.00	187	sft	
	Dining	9.75	8.25	1.00	1.00	1.00	80	sft	
	Master Bed Room	12.25	11.50	1.00	1.00	1.00	141	sft	
	Dressing	5.50	5.00	1.00	1.00	1.00	28	sft	
	Children Bed Room	12.00	9.75	1.00	1.00	1.00	117	sft	
	Guest Bed Room	12.00	11.00	1.00	1.00	1.00	132	sft	
	Puja	4.75	4.00	1.00	1.00	1.00	19	sft	
	Total Area								930
	Verticals								
	Drawing	5.50	2.25	1.00	1.00	1.00	12	Rft	
	Cut out	120.00	1.00	1.00	1.00	1.00	120	Rft	
	vertical	75.00	1.00	1.00	1.00	1.00	75	Rft	
	Living						226	Rft	
	vertical	226.00	1.00	1.00	1.00	1.00	36	Rft	
	Rafters	36.00	1.00	1.00	1.00	1.00			
	Dining						6	Rft	
	Cut out	4.00	1.50	1.00	1.00	1.00	82	Rft	
	vertical	82.00	1.00	1.00	1.00	1.00	24	Rft	
	Rafters	24.00	1.00	1.00	1.00	1.00			581