

Construction division,
Advice for giving credit to contractor/supplier.

Sl. No. - site bills register	145	Date - site bills Register	28/6/21			
Company Name:	GVPCL	Site:	Tumakote			
Name of Contractor	Kotmi Mahayana					
Nature of work	Painting work					
Work done	From Date	To Date				
	10-6-21	22-6-21				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	2227 kottal section	1	25,225	101	25,225/-	
2.	Painting Pavers					
3.	D&D Work					
4.						
5.						
6.						
7.						
8.						
9.						
10.						
11.		Total:			25,225/-	
Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.			
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed			
PO/WO no.	-	PO/WO date:	-			
Remarks :						
Approved by PROJECT MGR	Approved by Design Team	Approved by M.D.				
Date: 28/6/2021	Date:	Date:				
Sign: <i>[Signature]</i>	Sign:	Sign:				

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, etc. to civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for hammer jobs where guideline rates are clearly given.

Estimate sheet

MEASUREMENT SHEET								
Company Name:		GVRC	Approved by:		Venkatesh.G			
Project:		Innopolis	Sign:		-			
Work Description :		Block 2727 Painting Ground, first & basement	Work start date:		10-06-2021			
Contractor:		Laxminarayana	Work end date:		22-06-2021			
Prepared By:		T.Rahul	Date :		28-06-2021			
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item head total	
1	Ground Floor	Staircase wall painting Primer & 1st Coat white	168.00	Sft	3.25	546.00		
2	Ground Floor	Lift south side painting primer & 1st coat white	80.00	Sft	3.25	260.00		
3	Ground Floor	Lift west side painting primer & 1st coat white	160.00	Sft	3.25	520.00		
4	Ground Floor	Lift beside north side painting primer & 1st coat white	152.00	Sft	3.25	494.00		
5	Ground Floor	Lift oppsite west side painting primer & 1st coat white	616.00	Sft	3.25	2,002.00		
6	Ground Floor	South west coner wall painting primer & 1st coat white	360.00	Sft	3.25	1,170.00		
7	Lower Basment	East side stasircase wall painting primer & 1st coat white	125.00	Sft	3.25	406.25		
8	Lower Basment	north side stasircase wall painting primer & 1st coat white	150.00	Sft	3.25	487.50		
9	Lower Basment	west side stasircase wall painting primer & 1st coat white	95.00	Sft	3.25	308.75		
10	Lower Basment	Stasircase beside wall painting primer & 1st coat white	50.00	Sft	3.25	162.50		
11	Ground floor	Columns C1 Primer	336.00	Sft	1.50	504.00		
12	Ground floor	Columns C2 Primer	1,248.00	Sft	1.50	1,872.00		
13	Ground floor	Columns C3 & C4 Primer	1,040.00	Sft	1.50	1,560.00		
14	Ground floor	Columns C4a Primer	192.00	Sft	1.50	288.00		
15	Ground floor	Columns C5 & C6 Primer	1,920.00	Sft	1.50	2,880.00		
16	Ground floor	Columns C7, C8& C9 Primer	1,296.00	Sft	1.50	1,944.00		
17	Ground floor	Columns C10 Primer	320.00	Sft	1.50	480.00		
18	Ground floor	Columns C11 Primer	704.00	Sft	1.50	1,056.00		
19	First Floor	Columns C2 Primer	480.00	Sft	1.50	720.00		
20	First Floor	Columns C5 & C6 Primer	1,024.00	Sft	1.50	1,536.00		
21	First Floor	Columns C7, C8& C9 Primer	864.00	Sft	1.50	1,296.00		
22	First Floor	Columns C11 Primer	352.00	Sft	1.50	528.00		
23								
24	Note : Add 20% on Bill amount as site is very far from city						21,021.00	
25					20%	4,204.20		
	Total					25,225.20		

APPROVED BY

 28 JUN 2021
 G. Venkatesh
 Project Manager

Laxminarayana Painting 24-06-21.xlsx
Measurement Sheet

MEASUREMENT SHEET											
Company Name:		GVRC		Approved by:		Venkatesh.G					
Project:		Innopolis		Sign:							
Work Description :		Block 2727 Painting Ground, first & basement		Work start date:		10-06-2021					
Contractor:		Laxminarayana		Work end date:		22-06-2021					
Prepared By:		T.Rahul		Date :		28-06-2021					
		A		B		C		D		E=AxBxCxD	G=Sum of E
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total		
1	Ground Floor	Staircase wall painting Primer & 1st Coat white	10.50	1.00	16.00	1.00	168.00	Sft			
2	Ground Floor	Lift south side painting primer & 1st caot white	5.00	1.00	16.00	1.00	80.00	Sft			
3	Ground Floor	Lift west side painting primer & 1st caot white	10.00	1.00	16.00	1.00	160.00	Sft			
4	Ground Floor	Lift beside north side painting primer & 1st caot white	9.50	1.00	16.00	1.00	152.00	Sft			
5	Ground Floor	Lift oppsite west side painting primer & 1st caot white	19.25	1.00	16.00	2.00	616.00	Sft			
6	Ground Floor	South west coner wall painting primer & 1st coat white	22.50	1.00	16.00	1.00	360.00	Sft			
7	Lower Basment	East side stasircase wall pairfing primer & 1st coat white	12.50	1.00	10.00	1.00	125.00	Sft			
8	Lower Basment	north side stasircase wall painting primer & 1st coat white	15.00	1.00	10.00	1.00	150.00	Sft			
9	Lower Basment	west side stasircase wall painting primer & 1st coat white	9.50	1.00	10.00	1.00	95.00	Sft			
10	Lower Basment	Stasircase beside wall painting primer & 1st coat white	10.00	1.00	5.00	1.00	50.00	Sft			
11	Ground floor	Columns C1 Primer	3.50	1.00	16.00	6.00	336.00	Sft			
12	Ground floor	Columns C2 Primer	6.00	1.00	16.00	13.00	1,248.00	Sft			
13	Ground floor	Columns C3 & C4 Primer	6.50	1.00	16.00	10.00	1,040.00	Sft			
14	Ground floor	Columns C4a Primer	6.00	1.00	16.00	2.00	192.00	Sft			
15	Ground floor	Columns C5 & C6 Primer	8.00	1.00	16.00	15.00	1,920.00	Sft			
16	Ground floor	Columns C7, C8& C9 Primer	9.00	1.00	16.00	9.00	1,296.00	Sft			
17	Ground floor	Columns C10 Primer	10.00	1.00	16.00	2.00	320.00	Sft			
18	Ground floor	Columns C11 Primer	11.00	1.00	16.00	4.00	704.00	Sft			
19	First Floor	Columns C2 Primer	6.00	1.00	16.00	5.00	480.00	Sft			
20	First Floor	Columns C5 & C6 Primer	8.00	1.00	16.00	8.00	1,024.00	Sft			
21	First Floor	Columns C7, C8& C9 Primer	9.00	1.00	16.00	6.00	864.00	Sft			
22	First Floor	Columns C11 Primer	11.00	1.00	16.00	2.00	352.00	Sft			
23											
24											
25											
	Total					93.00	11,732.00		-		