

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		422		Date - site bills Register		28/6/21	
Company Name:		MRMLLP		Site:		GMR	
Name of Contractor		Biksha pati					
Nature of work		Columns Shuttering					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	columns shutt	4773	35	sft	1,67,064		
2.	ering work						
3.	done at c-block						
4.	lower basement						
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				1,67,064/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : Rate includes amounting masonry charges							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 28/6/21		Date:		Date:			
Sign: <i>[Signature]</i>		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name:	MRMallapurLLP	Approved	Ram prasad
Project:	Gulmohar Residency	Sign:	
Work Description:	Columns Shuttering in Sump		
Contractor :	Bikshapati		
Prepared By	N.Srinivas		
Date:	21-06-2021		

S No.	Item Head	Grid no	Col no.	A Length	B Width	C Height	D Nos	E= AxBxCx Quantity	F Units
1	Columns in Sump	C1	C8	7	1	7	1	49	Sft
2		C3	C5	6.5	1	7	1	45.5	Sft
3		C4	C7	7	1	7	1	49	Sft
4		C6	C5	6.5	1	7	1	45.5	Sft
5		C8	C4	5.5	1	7.5	1	41.25	Sft
6		B8	C1	4.5	1	7.5	1	33.75	Sft
7		B9	C2	5.5	1	7.5	1	41.25	Sft
8		B10	C2	5.5	1	7.5	1	41.25	Sft
9		B11	C2	5.5	1	7.5	1	41.25	Sft
10		B12	C5	6.5	1	7.5	1	48.75	Sft
11		B13	C8	5.5	1	7.5	1	41.25	Sft
12		B14	C4	5.5	1	7.5	1	41.25	Sft
13		D9	C5	6.5	1	7.5	1	48.75	Sft
14		D10	C5	6.5	1	7.5	1	48.75	Sft
15		D11	C4	5.5	1	7.5	1	41.25	Sft
16		D12	C5	6.5	1	7.5	1	48.75	Sft
17		D13	C5	6.5	1	7.5	1	48.75	Sft
18		D14	C3	5.5	1	7.5	1	41.25	Sft
19		D16	RC1	7	1	7.5	1	52.5	Sft
20		F1	C6	6.5	1	7	1	45.5	Sft
21		F3	C6	6.5	1	7.5	1	48.75	Sft
22		F4	C6	6.5	1	7	1	45.5	Sft
23		F6	C7	7	1	7	1	49.00	Sft
24		F8	C4	5.5	1	7.5	1	41.25	Sft
25		F9	C4	5.5	1	7.5	1	41.25	Sft
26		F10	C5	6.5	1	7.5	1	48.75	Sft
27		F11	C5	6.5	1	7.5	1	48.75	Sft
28		F12	C7	7	1	7.5	1	52.5	Sft
29		F13	C8	7	1	7.5	1	52.5	Sft
30		F14	C4	5.5	1	7.5	1	41.25	Sft
31		F19	RC1	7	1	7.5	1	52.5	Sft
32		G1	C5	6.5	1	7.5	1	48.75	Sft
33		G2	C4	5.5	1	7.5	1	41.25	Sft
34		G5	C5	6.5	1	7.5	1	48.75	Sft
35		G8	C4	5.5	1	7.5	1	41.25	Sft
36		G9	C3	5.5	1	7.5	1	41.25	Sft
37		G10	C4	5.5	1	7.5	1	41.25	Sft
38		G11	C3	5.5	1	7.5	1	41.25	Sft
39		G12	C5	6.5	1	7.5	1	48.75	Sft
40		G13	C5	6.5	1	7.5	1	48.75	Sft
41		G14	C3	5.5	1	7.5	1	41.25	Sft
42		G18	C2	5.5	1	7.5	1	41.25	Sft
43		G19	C2	5.5	1	7.5	1	41.25	Sft
44		J2	C5	6.5	1	7.5	1	48.75	Sft
45		J5	C5	6.5	1	7.5	1	48.75	Sft
46		J6	C3	5.5	1	7.5	1	41.25	Sft
47		J8	C3	5.5	1	7.5	1	41.25	Sft
48		J9	C3	5.5	1	7.5	1	41.25	Sft
49		J10	C3	5.5	1	7.5	1	41.25	Sft
50		J11	C2	5.5	1	7.5	1	41.25	Sft
51		J12	C5	6.5	1	7.5	1	48.75	Sft
52		J13	C6	6.5	1	7.5	1	48.75	Sft
53		J14	C2	5.5	1	7.5	1	41.25	Sft
54		J15	C1	4.5	1	7.5	1	33.75	Sft
55		J16	C2	5.5	1	7.5	1	41.25	Sft
56		J18	C4	5.5	1	7.5	1	41.25	Sft
57		J19	C3	5.5	1	7.5	1	41.25	Sft
58		K15	C1	4.5	1	7.5	1	33.75	Sft

59	K16	C1	4.5	1	7.5	1	33.75	Sft
60	L1	C8	7	1	7	1	49	Sft
61	L3	C6	6.5	1	7	1	45.5	Sft
62	L4	C6	6.5	1	7	1	45.5	Sft
63	L6	C5	6.5	1	7	1	45.5	Sft
64	L8	C4	5.5	1	7.5	1	41.25	Sft
65	L9	C4	5.5	1	7.5	1	41.25	Sft
66	L10	C5	6.5	1	7.5	1	48.75	Sft
67	L11	C4	5.5	1	7.5	1	41.25	Sft
68	L12	C7	7	1	7.5	1	52.5	Sft
69	L13	C8	7	1	7.5	1	52.5	Sft
70	L14	C4	5.5	1	7.5	1	41.25	Sft
71	L16	C5	6.5	1	7.5	1	48.75	Sft
72	L18	C4	5.5	1	7.5	1	41.25	Sft
73	L19	C5	6.5	1	7.5	1	48.75	Sft
74	L20	C3	5.5	1	7.5	1	41.25	Sft
75	O1	C8	7	1	7	1	49	Sft
76	O3	C5	6.5	1	7	1	45.5	Sft
77	O4	C7	7	1	7	1	49	Sft
78	N6	C6	6.5	1	7	1	45.5	Sft
79	N8	C4	5.5	1	7.5	1	41.25	Sft
80	N9	C5	6.5	1	7.5	1	48.75	Sft
81	N10	C5	6.5	1	7.5	1	48.75	Sft
82	N11	C5	6.5	1	7.5	1	48.75	Sft
83	N12	C5	6.5	1	7.5	1	48.75	Sft
84	N12'	C3	5.5	1	7.5	1	41.25	Sft
85	N13	C5	6.5	1	7.5	1	48.75	Sft
86	N14	C6	6.5	1	7.5	1	48.75	Sft
87	N16	C6	6.5	1	7.5	1	48.75	Sft
88	N18	C5	6.5	1	7.5	1	48.75	Sft
89	N19	C7	7	1	7.5	1	52.5	Sft
90	N20	C5	6.5	1	7.5	1	48.75	Sft
91	P8	C4	5.5	1	7	1	38.5	Sft
92	P9	C4	5.5	1	7.5	1	41.25	Sft
93	P10	C4	5.5	1	7.5	1	41.25	Sft
94	P11	C4	5.5	1	7.5	1	41.25	Sft
95	P12	C7	7	1	7.5	1	52.5	Sft
96	P12'	C3	5.5	1	7.5	1	41.25	Sft
97	P13	C8	7	1	7.5	1	52.5	Sft
98	P14	C2	5.5	1	7.5	1	41.25	Sft
99	Q1	C6	6.5	1	7.5	1	48.75	Sft
100	Q3	C5	6.5	1	7.5	1	48.75	Sft
101	Q4	C5	6.5	1	7.5	1	48.75	Sft
102	Q6	C4	5.5	1	7.5	1	41.25	Sft
103	Q16	C4	5.5	1	7.5	1	41.25	Sft
104	Q18	C5	6.5	1	7.5	1	48.75	Sft
105	Q19	C5	6.5	1	7.5	1	48.75	Sft
106	Q20	C3	5.5	1	7.5	1	41.25	Sft
							4773	Sft

Bill for Labour Charges

B.Srisailam,
Chakripuram.

Date: 25.06.21

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: RCC Works
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards C-block Columns of flats no-1,2,3,4,5,6,7 at C-block Total Amount = 1,67,064 /- Work done from date 29.05.21 to date 18.06.21	Rs.33,412 /-

Amount in words: Thirty Three Thousand Four Hundred Twelve Rupees Only.

Sign: B.Srisailam

Allowance for Consumables


B. Srisailam,
Chakripuram

Date: 25.06.21

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: RCC Works
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards C-block Columns of flats no-1,2,3,4,5,6,7 at C-block Total Amount = 1,67,064 /- Work done from date 29.05.21 to date 18.06.21	Rs.66,852 /-

Amount in words: Sixty Six Thousand Eight Hundred Fifty Two Rupees Only.

Sign: 

Allowance for Equipment

B. Srisailam,
Chakripuram

Date: 25.06.21

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: RCC Works
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards C-block Columns of flats no-1,2,3,4,5,6,7 at C-block Total Amount = 1,67,064 /- Work done from date 29.05.21 to date 18.06.21	Rs.66,852 /-

Amount in words: Sixty Six Thousand Eight Hundred Fifty Two Rupees Only.

Sign: _____

B. Srisailam