


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		750		Date - site bills Register		30/6/2021	
Company Name:		MPL		Site:		May Flower Platinum	
Name of Contractor		Jameelhan Prasad					
Nature of work		Tiles work					
Work done		From Date		To Date			
		04/06/2021		26/6/2021			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Tiles laying work at A-906, A-907, A-908,						
2.	B-905 - 1800 Sft flats						
3.	Verified tile flooring	1170 X 4	14.30/-	Sft	66924=00		
4.	Toilets	600 X 4	17.60/-	Sft	42240=00		
5.	Kitchens utility	140 X 4	14.30/-	Sft	8008=00		
6.	skirting	360 X 4	14.30/-	Sft	20592=00		
7.							
8.							
9.							
10.							
11.	Total:				1,37,764=00		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 30/6/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor sign: -> Jameelhan Prasad

ESTIMATE SHEET		Company Name:	MPPPL	Approved	S. V. Subba Reddy		
Project:		May Flower Platinum					
Work Description:		Tiles work at A-906, A-907, A-908, B-905 flats					
Name of the Contractor		Janardhan Prasad					
Prepared By		K.Narendar Reddy					
Date:		30-06-2021					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
	Tiles work at A-906, A-907, A-908, B-905 flats						
	Tiles work at A-906-1800 sft flat						
1	Tiles flooring work	Vertrified Tiles Flooring 65% of 1500	1170.00	sft	14.30	16,731.00	
2	Toilets tiles work	Toilets	600.00	sft	17.60	10,560.00	
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	sft	14.30	2,002.00	
4	Skirting	Skirting 3"	360.00	sft	14.30	5,148.00	34441
	Tiles work at A - 907-1800 sft flat						
1	Tiles flooring work	Vertrified Tiles Flooring 65% of 1500	1170.00	sft	14.30	16,731.00	
2	Toilets tiles work	Toilets	600.00	sft	17.60	10,560.00	
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	sft	14.30	2,002.00	
4	Skirting	Skirting 3"	360.00	sft	14.30	5,148.00	34441
	Tiles work at A-908-1800 sft flat						
1	Tiles flooring work	Vertrified Tiles Flooring 65% of 1500	1170.00	sft	14.30	16,731.00	
2	Toilets tiles work	Toilets	600.00	sft	17.60	10,560.00	
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	sft	14.30	2,002.00	
4	Skirting	Skirting 3"	360.00	sft	14.30	5,148.00	34441
	34441						

Tiles work at A- 905-1800 sft flat											
1	Tiles flooring work	Flooring work - 1800 sft	1.00	1.00	1.00	1.00	1.00	1.00	1.00	nos	1.00
2	Toilets tiles work	Toilets	200.00	1.00	1.00	3.00	600.00	sft	600.00		
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	140.00		
4	Skirting	Skirting 3" - 20 % of SBUA	360.00	1.00	1.00	1.00	360.00	ft	360.00		
Tiles work at B - 905-1800 sft flat											
1	Tiles flooring work	Flooring work - 1800 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00		
2	Toilets tiles work	Toilets	200.00	1.00	1.00	3.00	600.00	sft	600.00		
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	140.00		
4	Skirting	Skirting 3" - 20 % of SBUA	360.00	1.00	1.00	1.00	360.00	ft	360.00		

Bill for Consumables

Janardhan Prasad
Seethapalmandi, Warasiguda
Hyderabad

Date:30-06-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Tiles work at A-906, A-907, A-908, B-905 flats
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Tiles work at Tiles work at A-906, A-907, A-908, B-905 flats Total amount =Rs 1,37,764=00 Work done from date 04-06-2021 to 26-06-2021	Rs.27,552=00

Amount in words: Twenty Seven Thousand Five Hundred and Fifty Two rupees only.

Sign: _____

Bill for Labour charges

Janardhan Prasad
Seethapalmandi, Warasiguda
Hyderabad

Date:30-06-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1, Mallapur
Type of Work: Tiles work at A-906, A-907, A-908, B-905 flats
Towards: Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done: Tiles work at Tiles work at A-906, A-907, A-908, B-905 flats Total amount =Rs 1,37,764=00 Work done from date 04-06-2021 to 26-06-2021	Rs.55,106=00

Amount in words: Fifty Five Thousand One Hundred and Six rupees only

Sign: _____

Bill for Equipment Allowance

Janardhan Prasad
Seethapalmandi, Warasiguda
Hyderabad

Date:30-06-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Tiles work at A-906, A-907, A-908, B-905 flats
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Tiles work at Tiles work at A-906, A-907, A-908, B-905 flats Total amount =Rs 1,37,764=00 Work done from date 04-06-2021 to 26-06-2021	Rs.55,106=00

Amount in words: Fifty Five Thousand One Hundred and Six rupees only

Sign: _____