


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		427		Date - site bills Register		1/07/21.	
Company Name:		MRM LLP.		Site:		G.M.R.	
Name of Contractor		S. B. Shapati (SBM Centring Contractors)					
Nature of work		Civil R.C.C works.					
Work done		From Date			To Date		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.)	Column shuttering						
2.	Red bending						
3.	work in C-block.	3,733	42	SFT	1,56,776		
4.							
5.)	Only Red bending	1,836	10	SFT	18,360		
6.	work.						
7.							
8.							
9.							
10.							
11.	Total:				1,75,136		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : All works has been completed.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name:		MRMallapurLLP			Approved by:		Ram prasad			
Project:		Gulmohar Residency			Sign:					
Work Description:		Columns Shuttering in Sump								
Contractor :		SBM Centring Contractors(Bikshapati)								
Prepared By		N.Srinivas								
Date:		25-06-2021								
S No.	Item Head	Grid no	Col no.	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units	
1	Columns in Sump	C3	C5	5.5		1	13.5	1	74.25	Sft
2		C4	C7	7		1	13.5	1	94.5	Sft
3		C6	C6	6.5		1	13.5	1	87.75	Sft
4		B9	C2	5.5		1	13.5	1	74.25	Sft
5		B10	C2	5.5		1	13.5	1	74.25	Sft
6		B11	C2	5.5		1	13.5	1	74.25	Sft
7		D8	C4	5.5		1	13.5	1	74.25	Sft
8		D9	C5	6.5		1	13.5	1	87.75	Sft
9		D10	C5	6.5		1	13.5	1	87.75	Sft
10		D11	C4	5.5		1	13.5	1	74.25	Sft
11		D12	C5	6.5		1	13.5	1	87.75	Sft
12		F3	C6	6.5		1	13.5	1	87.75	Sft
13		F4	C6	6.5		1	13.5	1	87.75	Sft
14		F6	C7	7		1	13.5	1	94.5	Sft
15		F9	C4	5.5		1	13.5	1	74.25	Sft
16		F10	C4	5.5		1	13.5	1	74.25	Sft
17		F11	C5	6.5		1	13.5	1	87.75	Sft
18		G2	C4	5.5		1	13.5	1	74.25	Sft
19		G5	C5	5.5		1	13.5	1	74.25	Sft
20		G9	C3	5.5		1	13.5	1	74.25	Sft
21		G10	C4	5.5		1	13.5	1	74.25	Sft
22		G11	C3	5.5		1	13.5	1	74.25	Sft
23		J2	C5	6.5		1	13.5	1	87.75	Sft
24		J5	C5	5.5		1	13.5	1	74.25	Sft
25		J6	C3	5.5		1	13.5	1	74.25	Sft
26		J9	C3	5.5		1	13.5	1	74.25	Sft
27		J10	C3	5.5		1	13.5	1	74.25	Sft
28		J11	C2	5.5		1	13.5	1	74.25	Sft
29		K7	C1	5.5		1	13.5	1	74.25	Sft
30		L3	C6	7		1	13.5	1	94.5	Sft
31		M4	C6	7		1	13.5	1	94.5	Sft
32		M6	C5	6.5		1	13.5	1	87.75	Sft
33		M9	C4	5.5		1	13.5	1	74.25	Sft
34		M10	C5	6.5		1	13.5	1	87.75	Sft
35		M11	C4	5.5		1	13.5	1	74.25	Sft
36		N9	C5	6.5		1	13.5	1	87.75	Sft
37		N10	C5	6.5		1	13.5	1	87.75	Sft
38		N11	C5	6.5		1	13.5	1	87.75	Sft
39		O3	C5	6.5		1	13.5	1	87.75	Sft
40		O4	C7	7		1	13.5	1	94.5	Sft
41		P8	C4	5.5		1	13.5	1	74.25	Sft
42		P9	C4	5.5		1	13.5	1	74.25	Sft
43		P10	C4	5.5		1	13.5	1	74.25	Sft
44		P11	C4	5.5		1	13.5	1	74.25	Sft
45		Q3	C5	6.5		1	13.5	1	87.75	Sft
46		Q4	C5	6.5		1	13.5	1	87.75	Sft
									3,733	Sft

