


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		754		Date - site bills Register		2/7/21	
Company Name:		MPL		Site:		MFP	
Name of Contractor Mohd Azar							
Nature of work Core cutting							
Work done		From Date			To Date		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	C 701 to 7063						
2.	B 602, 603, 604						
3.	3" φ hole for 4" slab	07	225	nos	1575=00		
4.	3" φ hole for 6" slab	02	225	nos	450=00		
5.	4" φ hole for 4" slab	19	250	nos	4750=00		
6.	4" φ hole for 9" beam	27	325	nos	8775=00		
7.	5" φ hole for 4" slab	67	275	nos	18425=00		
8.	5" φ for 9" beam	23	350	nos	8050=00		
9.							
10.							
11.	Total:				421025=00		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 02/7/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Sign: M.D. AZAR

Core cutting C-701 to C-706, B-702, B-703, B-704 - 9 flats

ESTIMATE SHEET									
Company Name:		MPL		Approved by - S.V.Subba Reddy					
Project:		May Flower Platinum							
Work Description:		Core cutting C-701 to C-706, B-702, B-703, B-704 - 9 flats							
Name of the Contractor		Mohd Azar							
Prepared By		K. Narendar Reddy							
Date:		02-07-2021							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
Core cutting C-701 to C-706, B-702, B-703, B-704 - 9 flats									
1	Core cutting - C-701	Core cutting							
		3" Dia hole for 4" slab	0	nos	225	0			
		3" Dia hole for 6" wall	1	nos	225	225			
		4" Dia hole for 4" slab	2	nos	250	500			
		4" Dia hole for 9" beam	2	nos	325	650			
		5" Dia hole for 4" slab	6	nos	275	1650			
		5" Dia hole for 9" beam	2	nos	350	700			
			13.00				3725		
2	Core cutting - C-702	Core cutting							
		3" Dia hole for 4" slab	0	nos	225	0			
		3" Dia hole for 6" wall	1	nos	225	225			
		4" Dia hole for 4" slab	2	nos	250	500			
		4" Dia hole for 9" beam	2	nos	325	650			
		5" Dia hole for 4" slab	6	nos	275	1650			
		5" Dia hole for 9" beam	2	nos	350	700			
			13.00				3725		
3	Core cutting - C-703	Core cutting							
		3" Dia hole for 4" slab	1	nos	225	225			
		3" Dia hole for 6" wall	1	nos	225	225			
		4" Dia hole for 4" slab	2	nos	250	500			
		4" Dia hole for 9" beam	3	nos	325	975			
		5" Dia hole for 4" slab	6	nos	275	1650			
		5" Dia hole for 9" beam	2	nos	350	700			
			15.00				4275		

Bill for Consumables
Mohd Azar
H.No 11-1-624/7/A, Mylargadds, Chilkalguda,
Secunderabad

Date :02-07-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1, Mallapur
Type of Work: Core cutting C-701 to C-706, B-702, B-703, B-704 - 9 flats
Towards: Allowance for consumables

S No.	Description	Amount
1.	Brief description of work done: cutting Core cutting C-701 to C-706, B-702, B-703, B-704 - 9 flats Total amount =Rs42,025=00 Work done from date 20-05-2021 to 18-06-2021	Rs.8405=00

Amount in words: Eight Thousand and Five rupees only

Sign: _____

Bill for Equipment Allowance

Mohd Azar
H.No 11-1-624/7/A, Mylargadds, Chilkaiguda,
Secunderabad

Date :02-07-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Core cutting C-701 to C-706, B-702, B-703, B-704 - 9 flats
Towards: Allowance for Equipments

S No.	Description	Amount
1.	Brief description of work done: cutting Core cutting C-701 to C-706, B-702, B-703, B-704 - 9 flats Total amount =Rs42,025=00 Work done from date 20-05-2021 to 18-06-2021	Rs.16,810=00

Amount in words: Sixteen Thousand Eight Hundred and Ten Rupees only

Sign: _____

Bill for Labour charges
Mohd Azar
H, No 11-1-624/7/A, Mylargadds, Chilkaiguda.
Secunderabad

Date :02-07-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Core cutting C-701 to C-706, B-702, B-703, B-704 - 9 flats
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: cutting Core cutting C-701 to C-706, B-702, B-703, B-704 - 9 flats Total amount =Rs42,025=00 Work done from date 20-05-2021 to 18-06-2021	Rs.16,810=00

Amount in words: Sixteen Thousand Eight Hundred and Ten Rupees only

Sign: _____