


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		758		Date - site bills Register		8/7/2021	
Company Name:		MPL		Site:		May Flower Platinum	
Name of Contractor		Ravi Chand					
Nature of work		tiles work					
Work done		From Date		18/6/2021		To Date	
						27/6/2021	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Tiles work Only 1st floor - Part-1						
2.	Flooring	2248	17	Sft	38,216 = 00		
3.	cladding	3308	17	Sft	56,236 = 00		
4.	making h/d for Cms	22	50	no	1,110 = 00		
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				95,552 = 00		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 08/7/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor sign²² Ravi Chand

ESTIMATE SHEET							
Company Name:	MPL						
Project:	May Flower Platinum						
Work Description:	Corridor Tiles laying at 5th floor- part 1						
Contractor Name:	Ravi Chand Machgaiya						
prepared by:	K. Narendar Reddy						
Date:	08-07-2021						
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total
1	Corridor Tiles laying at 5th floor- part 1	Flooring Area	2248.00	sft	17.00	38216.00	
2	Wall tiles cladding	Cladding Area	3308.00	sft	17.00	56236.00	
3	Making hole for light and	Making hole for light and camera	22.00	nos	50.00	1100.00	
							95552.00
Amount in words Ninety Five Thousand Five Hundred and Fifty Two Rupees only							
Note : We paid Rs.13/- + 4/- extra = 17/- per sft per big tiles							

MEASUREMENT SHEET											
Company Name	MPL										
Project	May Flower Platinum										
Work Description	Corridor Tiles laying at 5th floor- part 1										
Contractor Name	Ravi Chand Machigavva										
prepared by	K. Narendra Reddy										
Date	08-07-2021										
S No	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E Quantity	F Units	G Total Head		
1	Corridor Tiles laying at 5th floor- part 1 Corridor Big tiles laying - Flooring	Flooring area	89.25	7.42	1.00	1	962.24	sft			
		A1 to A4	28.75	6.50	1.00	1	196.98	sft			
		A5 flat opp	13.00	5.00	1.00	1	65.00	sft			
		A6 opp	23.00	4.83	1.00	1	111.09	sft			
		A7 to B5 flat	125.00	6.58	1.00	1	822.50	sft			
		B1 to B2	40.00	10.00	1.00	1	400.00	sft			
		Total Flooring Area								2243	
		Walls Tiles cladding									
		A1 to A4	89.25	1.00	4.00	2	714.00	sft			
		A5 flat opp	28.75	1.00	4.00	2	230.00	sft			
A6 opp	18.00	1.00	4.00	1	72.00	sft					
A7 to B5 flat	23.00	1.00	4.00	2	184.00	sft					
B1 to B2	125.00	1.00	4.00	2	1000.00	sft					
B2 flat side column jams	40.00	1.00	4.00	6	320.00	sft					
Electrical ducts	1.00	1.00	4.00	4	24.00	sft					
Main Doors	10.75	9.00	1.00	4	387.00	sft					
A1 flat north side window	8.00	1.00	8.50	11	748.00	sft					
VRF AC window	7.50	1.00	4.00	1	30.00	sft					
Deduction	10.00	1.00	9.00	5	450.00	sft		4159			
Doors	8.00	1.00	4.00	11	352.00	sft					
VRF AC Window	10.00	1.00	4.00	5	200.00	sft					
Window	5.50	1.00	4.00	1	22.00	sft					
Doors	3.60	1.00	7.00	11	277.20	sft					
Total Wall Cladding Area									351		
									308		
3	Making hole for light and camera	Making hole for light and camera	22.00	1.00	1.00	1	22.00	NOS			

Bill for Consumables

Ravi Chand
Mallapur
Hyderabad

Date:08-07-2021

In favor of: MPL
Project / Site: MFPP
Location: 82/1, Mallapur
Type of Work: Corridor Tiles laying at 5th floor- part I
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done Corridor Tiles laying at 5th floor- part I Total amount =Rs 95552=00 Work done from date 18-06-2021 to 27-06-2021	Rs.19110=00

Amount in words: Nineteen Thousand One Hundred and Ten rupees only.

Sign: _____

Bill for Equipment Allowance

Ravi Chand
Mallapur
Hyderabad

Date:08-07-2021

In favor of: MPL
Project / Site: MFPP
Location: 82/1, Mallapur
Type of Work: Corridor Tiles laying at 5th floor- part I
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done Corridor Tiles laying at 5th floor- part I Total amount =Rs 95552=00 Work done from date 18-06-2021 to 27-06-2021	Rs.38221=00

Amount in words: Thirty Eight Thousand Two Hundred and Twenty One rupees only.

Sign: _____

Bill for Labour charges

Ravi Chand
Mallapur
Hyderabad

Date:08-07-2021

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Corridor Tiles laying at 5th floor- part 1
Towards: Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done Corridor Tiles laying at 5th floor- part 1 Total amount =Rs 95552=00 Work done from date 18-06-2021 to 27-06-2021	Rs.38221=00

Amount in words: Thirty Eight Thousand Two Hundred and Twenty One rupees only.

Sign: _____