


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		744		Date - site bills Register		16/7/21	
Company Name:		MPL		Site:		MFP	
Name of Contractor Janedhan Prasad							
Nature of work tiles laying work							
Work done		From Date		To Date			
		30/6/21		14/7/21			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1)	6th floor tiles laying						
2.	Corridor floor						
2.	tiles laying floor	2248	17	sft	38216=00		
3)	wall tile cladding	3308	17	sft	56236=00		
3	Making hole for	22	50	nos	1100=00		
5.	light camera						
6.							
7.							
8.							
9.							
10.							
11.	Total:				95552=00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 16/7/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor sign & Janedhan Prasad

ESTIMATE SHEET							
Company Name:	MPL						
Project:	May Flower Platinum						
Work Description:	Corridor Tiles laying at 6th floor- part 1						
Contractor Name:	Janardhan Prasad						
Prepared by:	K. Narendra Reddy						
Date:	17-07-2021						
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total
	Corridor Tiles laying at 6th floor- part 1						
1	Corridor floor tiles laying	Flooring Area	2248.00	sft	17.00	38216.00	
2	Wall tiles cladding	Cladding Area	3308.00	sft	17.00	56236.00	
3	Making hole for light and	Making hole for light and camera	22.00	nos	50.00	1100.00	
							95552.00
Amount in words		Ninety Five Thousand Five Hundred and Fifty Two Rupees only					
Note :		We paid Rs. 13/- + 4/- extra = 17/- per sft per big tiles					

MEASUREMENT SHEET

MEASUREMENT SHEET		MPL												
Company Name:		May Flower Platinum												
Project:		Corridor Tiles laying at 6th floor- part 1												
Work Description:		Corridor Tiles laying at 6th floor- part 1												
Contractor Name:		Janardhan Prasad												
Prepared by:		K. Narendar Reddy												
Date:		17-07-2021												
S.No	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E Quantity	F Units	G Total Head					
1	Corridor Tiles laying at 6th floor- part 1 Corridor Big tiles laying - Flooring	A1 to A4	89.25	7.42	1.00	1	662.24	sft	sft					
		A5 flat opp	28.75	6.50	1.00	1	186.88	sft						
		A6 opp	13.00	5.00	1.00	1	65.00	sft						
		A7 to B5 flat	23.00	4.83	1.00	1	111.09	sft						
		B1 to B2	125.00	6.58	1.00	1	822.50	sft						
		B1 to B2	40.00	10.00	1.00	1	400.00	sft						
		Total Flooring Area										2248		
		2	Walls Tiles cladding	Walls cladding										
				A1 to A4	89.25	1.00	4.00	2		714.00	sft			
				A5 flat opp	28.75	1.00	4.00	2		230.00	sft			
A6 opp	18.00			4.00	4.00	1	72.00	sft						
A7 to B5 flat	23.00			1.00	4.00	2	184.00	sft						
B1 to B2	125.00			1.00	4.00	2	1000.00	sft						
B2 flat side column jams	40.00			1.00	4.00	2	320.00	sft						
Electrical ducts	1.00			1.00	4.00	6	24.00	sft						
Main Doors	10.75			9.00	1.00	4	387.00	sft						
A1 flat north side window	8.00			1.00	8.50	11	748.00	sft						
VRF AC window	7.50	1.00	4.00	1	30.00	sft								
VRF AC window	10.00	1.00	9.00	5	450.00	sft								
	Deduction								4159					
	Doors	8.00	1.00	4.00	11	352.00	sft							
	VRF AC Window	10.00	1.00	4.00	5	200.00	sft							
	Window	5.50	1.00	4.00	1	22.00	sft							
	Doors	3.50	1.00	7.00	11	277.20	sft							
	Total Wall Cladding Area								851					
									3308					
3	Making hole for light and camera	Making hole for light and camera	22.00	1.00	1.00	1	22.00	nos						

Bill for Consumables

Janardhan
Kakatiya nagar, Neeredmet
Hyderabad

Date:16-07-2021

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Corridor Tiles laying at 6th floor- part 1
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done Corridor Tiles laying at 6th floor- part 1 Total amount =Rs.95552=00 Work done from date 30-06-2021 to 14-07-2021	Rs.19110=00

Amount in words: Nineteen Thousand One Hundred and Ten rupees only.

Sign: _____

Bill for Labour charges

Janardhan
Kakatiya nagar, Neeredmet
Hyderabad

Date:16-07-2021

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Corridor Tiles laying at 6th floor- part 1
Towards: Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done Corridor Tiles laying at 6th floor- part 1 Total amount =Rs 95552=00 Work done from date 30-06-2021 to 14-07-2021	Rs.38221=00

Amount in words: Thirty Eight Thousand Two Hundred and Twenty One rupees only.

Sign: _____

Bill for Equipment Allowance

Janardhan
Kakatiya nagar, Neeredmet
Hyderabad

Date:16-07-2021

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Corridor Tiles laying at 6th floor- part 1
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done Corridor Tiles laying at 6th floor- part 1 Total amount =Rs 95552=00 Work done from date 30-06-2021 to 14-07-2021	Rs.38221=00

Amount in words: Thirty Eight Thousand Two Hundred and Twenty One rupees only.

Sign: _____