


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		475		Date - site bills Register		16/7/21	
Company Name:		MPL		Site:		MFP	
Name of Contractor Janardhan prasad							
Nature of work TILES work							
Work done		From Date		20/6/21		To Date	
						4/7/21	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
A block 4 B 8 include skirting							
1.	Big tiles laying A801	850	41-	SFT	3400=00		
2.	Big tiles laying A802	1321	41-	SFT	5364=00		
3.	Big tiles laying A804	671	41-	SFT	2684=00		
4.	Big tiles laying A805	671	41-	SFT	2684=00		
5.	Big tiles laying A806	1074	41-	SFT	4296=00		
6.	Big tiles laying A807	1486	41-	SFT	5944=00		
7.	Big tiles laying A808	1074	41-	SFT	4296=00		
8.	Big tiles laying B801	850	41-	SFT	3400=00		
9.	Big tiles laying B805	1074	41-	SFT	4296=00		
10.							
11.	Total:				39,068=00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 16/7/21		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor sign: Janardhan Prasad

ESTIMATE SHEET									
Company Name:		MPP				Approved		S V Subba Reddy	
Project:		May Flower Platinum							
Work Description:		Big Tiles work A-801, A-802, A-804, A-805, A-806, A-807, A-808, B-801, B-805 Flats							
Name of the Contractor		Janardhan Prasad							
Prepared By		K.Narendar Reddy							
Date		16-07-2021							
S No	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
	Big Designer Tiles laying work								
1	Big Tiles laying work in A-801	Big Tiles laying work	525.00	sft	4.00	2,100.00			
	Skirting	Skirting	325.00	ft	4.00	1,300.00			3,400.00
2	Big Tiles laying work in A-802	Big Tiles laying work	918.00	sft	4.00	3,672.00			
	Skirting	Skirting	423.00	ft	4.00	1,692.00			5,364.00
3	Big Tiles laying work in A-804	Big Tiles laying work	413.00	sft	4.00	1,652.00			
	Skirting	Skirting	258.00	ft	4.00	1,032.00			2,684.00
4	Big Tiles laying work in A-805	Big Tiles laying work	413.00	sft	4.00	1,652.00			
	Skirting	Skirting	258.00	ft	4.00	1,032.00			2,684.00
5	Big Tiles laying work in A-806	Big Tiles laying work	746.00	sft	4.00	2,984.00			
	Skirting	Skirting	328.00	ft	4.00	1,312.00			4,296.00
6	Big Tiles laying work in A-807	Big Tiles laying work	1018.00	sft	4.00	4,072.00			
	Skirting	Skirting	468.00	ft	4.00	1,872.00			5,944.00
7	Big Tiles laying work in B-808	Big Tiles laying work	746.00	sft	4.00	2,984.00			
	Skirting	Skirting	328.00	ft	4.00	1,312.00			4,296.00
8	Big Tiles laying work in B-801	Big Tiles laying work	525.00	sft	4.00	2,100.00			
	Skirting	Skirting	325.00	ft	4.00	1,300.00			3,400.00
9	Big Tiles laying work in B-805	Big Tiles laying work	746.00	sft	4.00	2,984.00			
	Skirting	Skirting	328.00	ft	4.00	1,312.00			4,296.00
	Total								32,068.00
Amount in words- Thirty Two Thousand and Sixty Eight Rupees only									

Bill for Consumables
Janardhan
Kakatiya nagar, Neeredmet
Hyderabad

Date: 16-07-2021

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Big Tiles work A-801, A-802, A-804, A-805, A-806, A-807,
A-808, B-801, B-805 flats
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done Big Tiles work A-801, A-802, A-804, A-805, A-806, A-807, A-808, B-801, B-805 flats, Total amount =Rs 32,068=00 Work done from date 20-06-2021 to 04-07-2021	Rs.6414=00

Amount in words: Six Thousand Four Hundred and Fourteen rupees only.

Sign: _____

Bill for Equipment Allowance
Janardhan
Kakatiya nagar, Neeredmet
Hyderabad

Date:16-07-2021

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Big Tiles work A-801, A-802, A-804, A-805, A-806, A-807,
A-808, B-801, B-805 flats
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done Big Tiles work A-801, A-802, A-804, A-805, A-806, A-807, A-808, B-801, B-805 flats, Total amount =Rs 32,068=00 Work done from date 20-06-2021 to 04-07-2021	Rs.12827=00

Amount in words: Twelve Thousand Eight Hundred and Twenty Seven rupees only.

Sign: _____

Bill for Labour charges

Janardhan
Kakatiya nagar, Neeredmet
Hyderabad

Date:16-07-2021

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Big Tiles work A-801, A-802, A-804, A-805, A-806, A-807,
A-808, B-801, B-805 flats
Towards: Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done Big Tiles work A-801, A-802, A-804, A-805, A-806, A-807, A-808, B-801, B-805 flats, Total amount =Rs 32,068=00 Work done from date 20-06-2021 to 04-07-2021	Rs.12827=00

Amount in words: Twelve Thousand Eight Hundred and Twenty Seven rupees only.

Sign: _____

MEASUREMENT SHEET									
Company Name:	MPPPL	Approved	jba Reddy						
Project:	May Flower Platinum								
Work Description:	Big Tiles work A-801, A-802, A-804, A-805, A-806, A-807, A-808, B-801, B-805 Flats								
Name of the Contractor	Janardhan Prasad								
Prepared By	K. Narendra Reddy								
Date:	16-07-2021								
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
A Big Tiles laying work in A - 801									
1	Dining & Drawing hall	Dining & Drawing hall	15.92	10.92	1.00	1.00	173.85	sft	
			3.25	0.25	1.00	1.00	0.81	sft	
			20.25	7.50	1.00	1.00	151.88	sft	
			16.25	2.00	1.00	1.00	32.50	sft	
			7.00	1.50	1.00	1.00	10.50	sft	
			4.75	3.66	1.00	1.00	17.39	sft	
			3.00	0.50	1.00	1.00	1.50	sft	
		Puga Room	8.29	3.00	1.00	1.00	24.87	sft	
		Kitchen	4.00	8.00	1.00	1.00	32.00	sft	
			10.00	8.00	1.00	1.00	80.00	sft	
2	Skirting 3"	Skirting 3"	325.00	1.00	1.00	1.00	325.00	Rft	525
B Big Tiles laying work in A - 802									
1	Dining & Drawing hall	Dining & Drawing hall	15.92	10.92	1.00	1.00	173.85	sft	
			3.25	0.25	1.00	1.00	0.81	sft	
			20.25	7.50	1.00	1.00	151.88	sft	
			16.25	2.00	1.00	1.00	32.50	sft	
			7.00	1.50	1.00	1.00	10.50	sft	
			4.75	3.66	1.00	1.00	17.39	sft	
			3.00	0.50	1.00	1.00	1.50	sft	
		Master Bed Room	8.29	3.00	1.00	1.00	24.87	sft	
		Dressing	13.50	11.00	1.00	1.00	148.50	sft	
		Children Bed Room	9.00	5.00	1.00	1.00	45.00	sft	
		Guest Bed Room	12.00	10.50	1.00	1.00	126.00	sft	
		Kitchen	10.50	10.00	1.00	1.00	105.00	sft	
			10.00	8.00	1.00	1.00	80.00	sft	918
3	Skirting 3"	Skirting 3"	423.00	1.00	1.00	1.00	423.00	Rft	423