


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		- 461 -		Date - site bills Register		15/07/21	
Company Name:		MRMLLP.		Site:		G.M.R.	
Name of Contractor		Bikshapuri.					
Nature of work		Civil Works.					
Work done		From Date		13-06-21		To Date	
						06-07-21	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	C-Block						
2.	Lower basement	19,482	35	SFT	7,36,428		
3.	Slab work						
4.	for flats.						
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:						
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : Slab casting for lower basement work completed. ✓							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 15/07/21		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Company Name:	MRMallapur 1 P					Approved by:	Ram prasad	
Project:	Guhnohar Residency					Sign:		
Work Description:	C-block Lower Basement slab							
Contractor :	R.Srisaibam							
Prepared By	Srinivas							
Date	14.07.21							

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units
1	C-block	Q1-Q8	45.25	2.75	1.00	1.00	124	Sft
	Lower basement Slab	P8-Q8	9	2.75	1.00	1.00	25	Sft
		Q14-Q20	45.25	2.75	1.00	1.00	124	Sft
		R14-R20	45.25	2.75	1.00	1.00	124	Sft
		P8-P14	77.66	2.75	1.00	1.00	214	Sft
		O1-O20	168.16	2.75	1.00	1.00	462	Sft
		L1-L20	168.16	2.75	1.00	1.00	462	Sft
		J1-J8	33.91	2.75	1.00	1.00	93	Sft
		J14-J19	32.25	2.75	1.00	1.00	89	Sft
		G1-G19	33.16	2.75	1.00	1.00	91	Sft
		F1-F14	122.25	2.75	1.00	1.00	336	Sft
		D1-D14	122.5	2.75	1.00	1.00	337	Sft
		B8-B14	21.66	2.75	1.00	1.00	60	Sft
		D8-B8	9	2.75	1.00	1.00	25	Sft
		C1-Q1	84.5	2.75	1.00	1.00	232	Sft
		C3-Q3	84.5	2.75	1.00	1.00	232	Sft
		C4-Q4	84.5	2.75	1.00	1.00	232	Sft
		C6-Q6	84.5	2.75	1.00	1.00	232	Sft
		B8-Q8	92.25	2.75	1.00	1.00	254	Sft
		B9-P9	83	2.75	1.00	1.00	228	Sft
		B10-P10	83	2.75	1.00	1.00	228	Sft
		B11-P11	83	2.75	1.00	1.00	228	Sft
		B12-P12	83	2.75	1.00	1.00	228	Sft
		B13-L13	55	2.75	1.00	1.00	151	Sft
		O13-P13	16.5	2.75	1.00	1.00	45	Sft
		B14-L14	55	2.75	1.00	1.00	151	Sft
		O14-R14	31.25	2.75	1.00	1.00	86	Sft
		G16-L16	16.58	2.75	1.00	1.00	46	Sft
		J15-K15	6	2.75	1.00	1.00	17	Sft
		O16-R16	30.5	2.75	1.00	1.00	84	Sft
		G17-J17	9.25	2.75	1.00	1.00	25	Sft
		O18-R18	30.5	2.75	1.00	1.00	84	Sft
		G19-L19	17.5	2.75	1.00	1.00	48	Sft
		O19-R19	30.5	2.75	1.00	1.00	84	Sft
		L20-R20	16	2.75	1.00	1.00	44	Sft
	Slab Area	c1-c8 X C8-Q8	44.5	84.5	1.00	1.00	3760	Sft
		B8-B14 X P8-P13	79.16	83.08	1.00	1.00	6577	Sft
			68.5	45.25	1.00	1.00	3100	Sft
	Ramp 3 Area	Deductions	77.5	19	1.00	1.00	-1473	Sft
	Ramp 3	Ramp Slab	66.5	19	1.00	1.00	1264	Sft
	Ramp 3	beams	89	2.75	1.00	2.00	490	Sft
	Ramp 3	beams	19	2.75	1.00	8.00	418	Sft
	Perimeter		613	0.5	1.00	1.00	307	Sft
	Total						19970	Sft
	Deductions	Staircase 1&2	13.66	9.4	1.00	2.00	257	Sft
		Lift 1	9.4	6	1.00	2.00	113	Sft
		Lift 2&3 Ducts	9.83	6	1.00	2.00	118	Sft
							488	Sft
	Grand Total						19,482	Sft

13-06

ESTIMATE SHEET						
Company Name:	MRMallapurLLP				Approved by:	Ram prasad
Project:	Gulmohar Residency				Sign:	
Work Description:	C block Lower Basement Slab					
Contractor Name:	B.Srisailam					
Prepared By	Srinivas N					
Date:	14.07.21					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	C block Lower Basement Slab	Slab 1 Completed	19,482	sft	35	6,81,878
	Add 8% lifting Charges				8%	54,550
						7,36,428
In words ; Seven Lakhs Thirty Six Thousand Four Hundred Twenty Eight Rupees only.						

Bill for Labour Charges

Bikshapati,
Chakripuram.

Date: 14.07.21

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: RCC Works
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards C-block Lower basement Slab Part bill Total Amount = 7,36,428 /- Work done from date 13.06.21 to date 6.07.21	Rs.1,47,285 /-

Amount in words: One Lakh Forty Seven Thousand Two Hundred Eighty Five Rupees Only.

Sign: _____

20/5/21

Allowance for Consumables

Bikshapati,
Chakripuram

Date: 14.07.21

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: RCC Works
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards C-block Lower basement Slab part bill Total Amount = 7,36,428 /- Work done from date 13.06.21 to date 6.07.21	Rs.2,94,571 /-

Amount in words: Two Lakh Ninety Four Thousand Five Hundred Seventy One Rupees Only.

Sign: 

Allowance for Equipment

Bikshapati,
Chakripuram

Date: 14.07.21

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: RCC Works
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards C-block Lower basement Slabpart bill Total Amount = 7,36,428 /- Work done from date 13.06.21 to date 6.07.21	Rs.2,94,571 /-

Amount in words: Two Lakh Ninety Four Thousand Five Hundred Seventy One Rupees Only.

Sign: 295th ascg.