


**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. – site bills register		776		Date - site bills Register		17/07/2021	
Company Name:		MPL		Site:		MFP	
Name of Contractor		N. Krishna					
Nature of work		Civil works					
Work done		From Date		To Date			
		10/06/2021		14/07/2021			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	ROI-LOT Column-02						
2.	plastering work						
3.	① Column-02	2,313.00	14.00	Sft	32,382.00		
4.	② Gypsums Ceiling	512.00	7.00	Rft	3,626.00		
5.	③ North side R/W	1,750.00	14.00	Sft	24,500.00		
6.							
7.							
8.							
9.	Add 18% GST				60,520.00		
10.					10,893.00		
11.	Total:				71,413.00/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 17/7/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor signed by N. Krishna

## Bill for Equipment Allowance

N.Krishna.  
H.No : 8-34/5/2, Balaji Nagar, Jawahar Nagar.  
Hyderabad.

Date : 16-07-2021

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** TOT-LOT Basement-1Columns-02 Plastering Work  
**Towards:** Allowance for Equipment.

S No.	Description	Amount
1.	Brief description of work done: Towards TOT-LOT Basement-1 Columns-02 Plastering Work Total amount = Rs.71,413.00/- Work done from date 10-06-2021 to 14-07-2021	Rs.28,565.00/-

Amount in Words: Twenty Eight Thousand Five Hundred and Sixty Five Rupees Only.

Sign: \_\_\_\_\_

**Bill for Labour charges**

N.Krishna.

H.No : 8-34/5/2, Balaji Nagar, Jawahar Nagar.  
Hyderabad.

Date :16-07-2021

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** TOT-LOT Basement-1 Columns-02 Plastering Work.  
**Towards:** Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done: Towards TOT-LOT Basement-1 Columns-02 Plastering Work Total amount = Rs.71,413.00/- Work done from date 10-06-2021 to 14-07-2021	Rs.28,565.00/-

Amount in Words: Twenty Eight Thousand Five Hundred and Sixty Five Rupees Only.

Sign: \_\_\_\_\_

**Bill for Consumables**

N.Krishna.  
H.No : 8-34/5/2, Balaji Nagar, Jawahar Nagar.  
Hyderabad.

Date :16-07-2021

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** TOT-LOT Basement-1 Columns-02 Plastering Work  
**Towards:** Allowance for Consumables

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done: Towards TOT-LOT Basement-1 Columns-02 Plastering Work Total amount = Rs.71,413.00/- Work done from date 10-06-2021 to 14-07-2021	Rs. 14,282.00/-

Amount in Words: Fourteen Thousand Two Hundred and Eleven Rupees Only.

Sign: \_\_\_\_\_

ESTIMATE SHEET									
Company Name:		MPL			Prepared by:			R.Ashok	
Project:		May Flower Platinum							
Work Description:		TOT-LOT Basement-1 Plastering Work							
Contractor Name:		N.Krishna							
Date:		16.07.2021							
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total		
1	TOT-LOT Basement-1 Columns-01		2,313.00	Sft	14.00	32,382.00			
2	TOT-LOT Columns-01 Grooves Cutting Work		518.00	Rft	7.00	3,626.00			
3	TOT-LOT North Side R/W 2Coats Plastering Work		1,750.88	Sft	14.00	24,512.25			
						Amount		60,520.25	
						GST 18%		10,893.65	
						Total Amount		71,413.90	
Amount in words :- Seventy One Thousand Four Hundred and Thirteen Rupees Only									

MEASUREMENT SHEET																		
Company Name:		MPL		Prepared by:		R.Ashok												
Project:		May Flower Platinum																
Work Description:		TOT-LOT Basement-1 Plastering Work																
Contractor Name:		N. Krishna																
Date:		16.07.2021																
S.No		Item Head		Length		Width		Height		Nos		Quantity		Units		Total Head		
<b>1 TOT-LOT Basement-1 Columns-2 Plastering Work</b>																		
K Grid		C1		4.50		1.00		9.00		10.00		405.00		Sft				
		CB2		4.50		1.00		9.00		1.00		40.50		Sft				
I Grid		C1		4.50		1.00		9.00		4.00		162.00		Sft				
		C2		4.50		1.00		9.00		2.00		81.00		Sft				
		C3		5.00		1.00		9.00		2.00		90.00		Sft				
		CB2		4.50		1.00		9.00		2.00		81.00		Sft				
H Grid		CB2		4.50		1.00		9.00		1.00		40.50		Sft				
G Grid		C1		4.50		1.00		9.00		4.00		162.00		Sft				
		C2		4.50		1.00		9.00		3.00		121.50		Sft				
		C3		5.00		1.00		9.00		1.00		45.00		Sft				
		CB2		4.50		1.00		9.00		1.00		40.50		Sft				
F Grid		CB2		4.50		1.00		9.00		1.00		40.50		Sft				
E Grid		C1		5.00		1.00		9.00		6.00		270.00		Sft				
		C3								1.00								
		C4		5.00		1.00		9.00		1.00		45.00		Sft				
		CB2		4.50		1.00		9.00		4.00		162.00		Sft				
D Grid		C2		4.50		1.00		9.00		1.00		40.50		Sft				
		CB2		4.50		1.00		9.00		9.00		364.50		Sft				
B Grid		CB2		4.50		1.00		9.00		3.00		121.50		Sft				
		<b>Total Amount</b>												<b>Sft</b>		<b>2,313.00</b>		
<b>2 TOT-LOT Basement-1 Columns-02 Grooves Cutting Work</b>																		
		Columns-1		259.00		1.00		1.00		2.00		518.00		Rft		<b>518.00</b>		



