


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		779		Date - site bills Register		19/07/2021	
Company Name:		MPL		Site:		May Flower Platinum	
Name of Contractor		K. Rani					
Nature of work		Dust shifting - earthwork					
Work done		From Date		20/6/2021		To Date	
						14/7/2021	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Floor chipping & dust shifting						
2.	Floor chipping A-1001 to A-1005	1500 X 6	2/-	Sft	18,000 = Rs.		
3.	B-1001 - 6 flats						
4.	Floor chipping A-1006, A-1007	1800 X 4	2/-	Sft	14,400 = Rs.		
5.	A-1008, B-1005 - 4 flats						
6.	Dust shifting for flooring						
7.	A-1001 to A-1005, B-1001	1500 X 6	3.80/-	Sft	32,400 = Rs.		
8.	A-1006, A-1007, A-1008, B-1005	1800 X 4	3.80/-	Sft	25,920 = Rs.		
9.							
10.							
11.	Total:				93,960 = Rs.		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 19/7/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor sign = K. Rani

ESTIMATE SHEET							
Company Name:		MPL		Approved by - S. V. Subba Reddy			
Project:		May Flower Platinum					
Work Description:		Floor chipping and Dust shifting for A-1001 to A-1008, B-1001, B-1005					
Name of the Contractor		K. Rani					
Prepared By		K. Narendar Reddy					
Date:		19-07-2021					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Floor chipping	Floor chipping for levelling A-1001 to A-1005 flats, B-1001- flats	9,000.00	sft	2.00	18,000.00	
2	Floor chipping	Floor chipping for levelling - A-1006, A-1007, A-1008, B-1005	7,200.00	sft	2.00	14,400.00	
3	Dust shifting for flooring 10th floor	Dust shifting for flooring, bathrooms, utility, balcony for A-1001 to A-1005 flats, B-1001- flats	9,000.00	sft	3.80	34,200.00	
4	Dust shifting for flooring 10th floor	Dust shifting for flooring, bathrooms, utility, balcony for A-1006, A-1007, A-1008, B-1005	7,200.00	sft	3.80	27,360.00	
Amount in words - Ninety Three Thousand Nine Hundred and Sixty rupees only							
							93960

Bill for Consumables

K. Rani
Mallapur, Malkajgiri
Hyderabad

Date:19-07 -2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Floor chipping and Dust shifting for A-1001 to A-1008,
B-1001, B-1005
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Floor chipping and Dust shifting for A-1001 to A-1008, B-1001, B-1005 Total amount =Rs.93,960=00 Work done from date : 20-06-2021 to 14-07-2021	Rs. 18792=00

Amount in words: Eighteen Thousand Seven Hundred and ninety two rupees only.

Sign: _____

Bill for Labour charges

K. Rani
Mallapur, Malkajgiri
Hyderabad

Date:19-07 -2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Floor chipping and Dust shifting for A-1001 to A-1008,
B-1001, B-1005
Towards: Allowance for Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Floor chipping and Dust shifting for A-1001 to A-1008, B-1001, B-1005 Total amount =Rs.93,960=00 Work done from date : 20-06-2021 to 14-07-2021	Rs. 37584=00

Amount in words: Thirty seven Thousand Five Hundred and Eighty Four rupees only.

Sign: _____

Bill for Equipment Allowance

K. Rani
Mallapur, Malkajgiri
Hyderabad

Date: 19-07 -2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Floor chipping and Dust shifting for A-1001 to A-1008,
B-1001, B-1005
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Floor chipping and Dust shifting for A-1001 to A-1008, B-1001, B-1005 Total amount =Rs.93,960=00 Work done from date : 20-06-2021 to 14-07-2021	Rs. 37584=00

Amount in words: Thirty seven Thousand Five Hundred and Eighty Four rupees only.

Sign: _____