


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		780		Date - site bills Register		18/07/2021	
Company Name:		MPL		Site:		MFP	
Name of Contractor		B. Bassapa					
Nature of work		Painting work					
Work done		From Date		26/06/2021		To Date	
						13/07/2021	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	FOT-LOI Basement-1						
2.	Primar Painting work						
3.	slab	13,664.00	1.50	Sft	20,346.00		
4.	Beams	6,573.00	1.50	Sft	9,890.00		
5.	Ramp-1	1,737.00	1.50	Sft	2,605.00		
6.	Ramp-2	1,737.00	1.50	Sft	2,605.00		
7.	North side P/W	3,335.00	1.50	Sft	5,002.00		
8.	Column-01	2,313.00	1.50	Sft	3,469.00		
9.	<del>add</del>				43,920.00		
10.	Add GST	18%			7,905.00		
11.	Total:				51,825.00/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 19/7/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor sign: B. BASAPPA

**ESTIMATE SHEET**

Company Name:	MPL	Prepared by:	R.Ashok				
Project:	May Flower Platinum						
Work Description:	TOT-LOT Basement-1 Primar Painting Work						
Contractor Name:	B.Bassapa						
Date:	25.05.2021						
<b>S.No.</b>	<b>Item Head</b>	<b>Item Description</b>	<b>Quantity</b>	<b>Units</b>	<b>Rate</b>	<b>Amount</b>	<b>Grand Total</b>
	<b>TOT-LOT Basement-1 Painting Work</b>						
1	Slab		13,564.15	Sft	1.50	20,346.22	
2	Beams		6,593.86	Sft	1.50	9,890.79	
3	TOT-LOT Basement-1 Ramp-01		1,737.00	Sft	1.50	2,605.50	
4	TOT-LOT Basement-1 Ramp-02		1,737.00	Sft	1.50	2,605.50	
5	TOT-LOT North Side R/W		3,335.00	Sft	1.50	5,002.50	
6	TOT-LOT Basement-1 Columns-01		2,313.00	Sft	1.50	3,469.50	
				<b>Amount</b>			<b>43,920.01</b>
				<b>GST 18%</b>			<b>7,905.60</b>
				<b>Total Amount</b>			<b>51,825.61</b>
	<b>Amount in words :- Fifty One Thousand Eight Hundred and Twenty Five Rupees Only</b>						

**MEASUREMENT SHEET**

Company Name:		MPL	Prepared by:		R.Ashok				
Project:		May Flower Platinum							
Work Description:		TOT-LOT Basement-1 Primar Painting Work							
Contractor Name:		B.Bassapa							
Date:		15.07.2021							
S.No	Item Head	A	B	C	Nos	Quantity	Units	Total Head	
<b>TOT-LOT Basement-1 Painting Work</b>									
<b>1 Slab</b>									
		166.70	78.25	1.00	1.00	13,044.28	Sft		
		39.00	13.33	1.00	1.00	519.87	Sft		
								<b>13,564.15</b>	
<b>2 Slab Beams</b>									
<b>Beams</b>									
	B1	166.75	1.00	3.00	1.00	500.25	Sft		
	B2	88.50	1.00	3.00	1.00	265.50	Sft		
	B3	149.00	1.00	3.00	1.00	447.00	Sft		
	B4a	20.00	1.00	3.00	3.00	180.00	Sft		
	B4b	20.00	1.00	3.00	3.00	180.00	Sft		
	B5	118.00	1.00	4.00	3.00	1,416.00	Sft		
	B6	38.75	1.00	3.00	1.00	116.25	Sft		
	B7	157.75	1.00	3.00	1.00	473.25	Sft		
	B8	13.50	1.00	3.00	1.00	40.50	Sft		
	B9	19.83	1.00	3.00	1.00	59.49	Sft		
	B10	26.33	1.00	4.00	1.00	105.32	Sft		
	B11	66.75	1.00	3.00	1.00	200.25	Sft		
	B11a	70.25	1.00	3.00	1.00	210.75	Sft		
	B12	38.83	1.00	4.00	1.00	155.32	Sft		
	B13	86.66	1.00	3.00	1.00	259.98	Sft		
	B14	76.25	1.00	3.00	1.00	228.75	Sft		
	B15	36.25	1.00	3.00	1.00	108.75	Sft		





G Grid	C1	4.50	1.00	9.00	4.00	162.00	Sft
	C2	4.50	1.00	9.00	3.00	121.50	Sft
	C3	5.00	1.00	9.00	1.00	45.00	Sft
	C4	5.00	1.00	9.00	1.00	45.00	Sft
F Grid	CB2	4.50	1.00	9.00	1.00	40.50	Sft
	CB2	4.50	1.00	9.00	1.00	40.50	Sft
	CB2	4.50	1.00	9.00	1.00	40.50	Sft
	CB2	4.50	1.00	9.00	1.00	40.50	Sft
E Grid	C1	5.00	1.00	9.00	6.00	270.00	Sft
	C3	5.00	1.00	9.00	1.00	45.00	Sft
	C4	5.00	1.00	9.00	1.00	45.00	Sft
	CB2	4.50	1.00	9.00	4.00	162.00	Sft
D Grid	C2	4.50	1.00	9.00	1.00	40.50	Sft
	CB2	4.50	1.00	9.00	9.00	364.50	Sft
B Grid	CB2	4.50	1.00	9.00	3.00	121.50	Sft
	CB2	4.50	1.00	9.00	3.00	121.50	Sft
<b>Total Amount</b>							
							<b>2,313.00</b>