

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		- 476 -		Date - site bills Register		24/07/21	
Company Name:		M.R.M.L.P.		Site:		G.M.R	
Name of Contractor		Bikshapati. (SBM centring Contractors)					
Nature of work		Civil Works.					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	C-Block upper	6,443	35	SFT	2,25,514.		
2.	basement						
3.	Column shuttering						
4.	work @ 116'3"						
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				2,25,514.		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : Columns Casting work Completed.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 24/07/21		Date:		Date:			
Sign: [Signature]		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Company Name:	MRMallapurLLP						Approved	Ram prasad
Project:	Gulmohar Residency						Sign:	
Work Description:	C block Column Shuttering & Rod bending work							
Contractor Name:	Bikshapati (SBM centring Contractors)							
Prepared By	N Srinivas							
Date:	24-07-2021							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount		
	1 C-block Upper Basement	Column Shuttering	6,443	Sft	35	2,25,514		
	Column Shuttering Work							
	@116'3"							

MEASUREMENT SHEET									
Company Name:		MRMallapurLLP							
Project:		Gulmohar Residency						Approved Sign:	
Work Description:		Columns Shuttering & Rod bending work						Ram prasad	
Contractor :		Bikshapati (SBM Centring Contractors)							
Prepared By		N.Srinivas							
Date:		24-07-2021						E= AxBxCxL/F	
S No.	Item Head	Grid no	Col no.	A Length	B Width	C Height	D Nos	Quantity	Units
1	Upper Basement	C1	C8	7	1	9.23	1	64.61	Sft
2	Columns Shuttering	C3	C5	6.5	1	9.23	1	59.995	Sft
3	& Rod bending work	C4	C7	7	1	9.23	1	64.61	Sft
4		C6	C5	6.5	1	9.23	1	59.995	Sft
5		C8	C4	5.5	1	9.75	1	53.625	Sft
6		B8	C1	4.5	1	9.75	1	43.875	Sft
7		B9	C2	5.5	1	9.75	1	53.625	Sft
8		B10	C2	5.5	1	9.75	1	53.625	Sft
9		B11	C2	5.5	1	9.75	1	53.625	Sft
10		B12	C5	6.5	1	9.75	1	63.375	Sft
11		B13	C8	5.5	1	9.75	1	53.625	Sft
12		B14	C4	5.5	1	9.75	1	53.625	Sft
13		D9	C5	6.5	1	9.75	1	63.375	Sft
14		D10	C5	6.5	1	9.75	1	63.375	Sft
15		D11	C4	5.5	1	9.75	1	53.625	Sft
16		D12	C5	6.5	1	9.75	1	63.375	Sft
17		D13	C5	6.5	1	9.75	1	63.375	Sft
18		D14	C3	5.5	1	9.75	1	53.625	Sft
19		D16	RC1	7	1	9.75	1	68.25	Sft
20		F1	C6	6.5	1	9.23	1	59.995	Sft
21		F3	C6	6.5	1	9.75	1	63.375	Sft
22		F4	C6	6.5	1	9.23	1	59.995	Sft
23		F6	C7	7	1	9.23	1	64.61	Sft
24		F8	C4	5.5	1	9.75	1	53.625	Sft
25		F9	C4	5.5	1	9.75	1	53.625	Sft
26		F10	C5	6.5	1	9.75	1	63.375	Sft
27		F11	C5	6.5	1	9.75	1	63.375	Sft
28		F12	C7	7	1	9.75	1	68.25	Sft
29		F13	C8	7	1	9.75	1	68.25	Sft
30		F14	C4	5.5	1	9.75	1	53.625	Sft
31		F19	RC1	7	1	9.75	1	68.25	Sft
32		G1	C5	6.5	1	9.75	1	63.375	Sft
33		G2	C4	5.5	1	9.75	1	53.625	Sft
34		G5	C5	6.5	1	9.75	1	63.375	Sft
35		G8	C4	5.5	1	9.75	1	53.625	Sft
36		G9	C3	5.5	1	9.75	1	53.625	Sft
37		G10	C4	5.5	1	9.75	1	53.625	Sft
38		G11	C3	5.5	1	9.75	1	53.625	Sft
39		G12	C5	6.5	1	9.75	1	63.375	Sft
40		G13	C5	6.5	1	9.75	1	63.375	Sft
41		G14	C3	5.5	1	9.75	1	53.625	Sft
42		G18	C2	5.5	1	9.75	1	53.625	Sft
43		G19	C2	5.5	1	9.75	1	53.625	Sft
44		J2	C5	6.5	1	9.75	1	63.375	Sft
45		J5	C5	6.5	1	9.75	1	63.375	Sft
46		J6	C3	5.5	1	9.75	1	53.625	Sft
47		J8	C3	5.5	1	9.75	1	53.625	Sft
48		J9	C3	5.5	1	9.75	1	53.625	Sft
49		J10	C3	5.5	1	9.75	1	53.625	Sft
50		J11	C2	5.5	1	9.75	1	53.625	Sft
51		J12	C5	6.5	1	9.75	1	63.375	Sft
52		J13	C6	6.5	1	9.75	1	63.375	Sft
53		J14	C2	5.5	1	9.75	1	53.625	Sft
54		J15	C1	4.5	1	9.75	1	43.875	Sft
55		J16	C2	5.5	1	9.75	1	53.625	Sft
56		J18	C4	5.5	1	9.75	1	53.625	Sft
57		J19	C3	5.5	1	9.75	1	53.625	Sft
58		K15	C1	4.5	1	9.75	1	43.875	Sft
59		K16	C1	4.5	1	9.75	1	43.875	Sft

Allowance for Consumables

B. Srisailam,
Chakripuram

Date: 24.07.21

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: RCC Works
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards C-block Columns of flats no-1,2,3,4,5,6,7 at C-block Upper Basement Total Amount =2,25,514 /- Work done from date 9.07.21 to date 18.07.21	Rs.90,205 /-

Amount in words: Ninety Thousand Two Hundred and Five Rupees Only .

Sign: B. Srisailam